



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- EKLINGJI SATVAM

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA12800/190124/311229

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	3
4	Total Estimated cost of Project Rs.	1386504500.00
5	End date of Project at the time of registration	31-12-2029
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
E	16	1	14	70	2	4	0
D	16	1	14	56	2	8	0
A+B+C	16	1	14	206	6	80	0

C. Schedule of Major Works:-

Block Name:- E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-12-2023	01-12-2023	30-04-2024	30-04-2024	
2	RCC work above plinth level up to terrace level	01-05-2024	01-05-2024	30-09-2025	30-09-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-08-2024	01-08-2024	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	15-07-2025	15-07-2025	31-12-2028	31-12-2028	
5	All activities in common areas	01-01-2028	15-10-2025	31-10-2029	31-10-2029	

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-12-2023	01-12-2023	30-04-2024	30-04-2024	
2	RCC work above plinth level up to terrace level	01-05-2024	01-05-2024	30-09-2025	30-09-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-08-2024	01-08-2024	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	15-07-2025	15-07-2025	31-12-2028	31-12-2028	

5	All activities in common areas	01-01-2028	15-10-2025	31-10-2029	31-10-2029	
---	--------------------------------	------------	------------	------------	------------	--

Block Name:- A+B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-12-2023	01-12-2023	30-04-2024	30-04-2024	
2	RCC work above plinth level up to terrace level	01-05-2024	01-05-2024	31-10-2025	31-10-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2024	01-11-2024	31-08-2026	31-08-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	15-07-2025	15-07-2025	31-12-2028	31-12-2028	
5	All activities in common areas	01-01-2028	15-10-2025	31-10-2029	31-10-2029	

D. Details of Individual Blocks (Internal Works):-

Block Name:- E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	64.29
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	78.57
6	Number of Units within which flooring work of rooms completed	35	50
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	28	40

Block Name:- D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	64.29
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	78.57
6	Number of Units within which flooring work of rooms completed	28	50
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	22	39.29

Block Name:- A+B+C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	64.29
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	78.57
6	Number of Units within which flooring work of rooms completed	103	50
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0

8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	82	39.81
---	--	----	-------

E. Details of Individual Blocks (External Works):-

Block Name:- E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	70	
4	Number of Lift Installed	Yes	NA	

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	70	
4	Number of Lift Installed	Yes	NA	

Block Name:- A+B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	70	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	40	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	50	
4	Overhead and Underground Water Tanks	YES	80	
5	Internal Water supply Network	YES	50	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	50	
7	Storm Water Drains	YES	30	
8	Internal Roads and Footpaths	YES	40	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	NA

G. Details of Documents to be upload with each QPR:-

Block Name:- E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 Outside.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 Flooring.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 Window.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4 Terrace.jpeg	

5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 Common.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 Outside.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 flooring.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 Window.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4 Terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 Common.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- A+B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 Outside.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 Flooring.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 Window.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4 Terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 Common.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	722	7418.58	0
Open Parking	23	147.7	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	36,15,04,500	36,15,04,500	36,15,04,500	0
2	Development Cost (St no 1(ii))	1,02,50,00,000	35,15,35,774	41,20,07,956	6,04,72,182
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	10,00,00,000	2,56,97,407	2,57,01,026	3,619
Total Cost (Sr ne 1+2+3)		1,48,65,04,500	73,87,37,681	79,92,13,482	6,04,75,801

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	12,00,00,000	12,00,00,000	21,60,774
2	Total Borrowed Fund (Secured)	48,00,00,000	48,00,00,000	46,48,63,509
3	Total Borrowed Fund (Unsecured)	0	0	1,66,45,100

4	Customer Receipts Used for the Project	89,00,00,000	89,00,00,000	31,55,44,099
Total Funds for the Project		1,49,00,00,000	1,49,00,00,000	79,92,13,482

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	44	12	32	707.19	1606.23	142615000	36484999	106130001	46615000	96000000
Residential	288	80	208	6414.12	16630.50	1474800000	279059100	1195740900	352600000	1122200000
Total	332	92	240	7121.31	18236.73	1617415000	315544099	1301870901	399215000	1218200000