



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- AAROHI SHIVALAY

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA13038/260224/310327

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	364225400.00
5	End date of Project at the time of registration	31-03-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
B	15	1	14	28	2	5	0
A	14	1	14	62	2	17	0

C. Schedule of Major Works:-

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	14-04-2023	14-04-2023	31-12-2023	31-12-2023	
2	RCC work above plinth level up to terrace level	01-01-2024	01-01-2024	30-06-2025	30-06-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	05-12-2024	05-12-2024	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	06-05-2025	06-05-2025	30-11-2026	30-11-2026	
5	All activities in common areas	01-08-2026	01-08-2026	31-08-2026	31-08-2026	

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	14-04-2023	14-04-2023	31-12-2023	31-12-2023	
2	RCC work above plinth level up to terrace level	01-01-2024	01-01-2024	30-06-2025	30-06-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	05-12-2024	05-12-2024	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	06-05-2025	06-05-2025	30-11-2026	30-11-2026	
5	All activities in common areas	01-08-2026	01-08-2026	31-03-2027	31-03-2027	

D. Details of Individual Blocks (Internal Works):-**Block Name:- B**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	92.86
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	71.43
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	1	7.14
6	Number of Units within which flooring work of rooms completed	1	3.57
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	1	3.57
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	1	3.57

Block Name:- A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	85.71
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	8	57.14
6	Number of Units within which flooring work of rooms completed	6	9.68
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	6	9.68
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	2	3.23

E. Details of Individual Blocks (External Works):-**Block Name:- B**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	20	
2	External Plaster & Elevation work	Yes	20	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	20	
4	Number of Lift Installed	Yes	NA	

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	20	
2	External Plaster & Elevation work	Yes	20	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	20	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NA
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	

4	Overhead and Underground Water Tanks	YES	0	
5	Internal Water supply Network	YES	0	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	NA
7	Storm Water Drains	YES	0	NA
8	Internal Roads and Footpaths	YES	0	NA
9	Landscaping & Tree Planting	YES	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Aarohi Shivalay Block B.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Aarohi Shivalay Block B1.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Aarohi Shivalay Block B.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Aarohi Shivalay Block B.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Aarohi Shivalay Block B1.jpeg	
6	Copies of Approvals taken during the current quarter.	No approval in current quarter.jpg	

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Aarohi Shivalay Block A.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Aarohi Shivalay Block A.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Aarohi Shivalay Block A.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Aarohi Shivalay Block A.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Aarohi Shivalay Block A.jpeg	
6	Copies of Approvals taken during the current quarter.	No approval in current quarter.jpg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	280	1821.79	50
Open Parking	13	51	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	10,22,25,400	10,31,85,885	10,31,85,885	0
2	Development Cost (St no 1(il)	26,20,00,000	10,25,80,149	11,10,16,661	84,36,512
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,00,00,000	98,98,745	98,98,745	0
Total Cost (Sr ne 1+2+3)		37,42,25,400	21,56,64,779	22,41,01,291	84,36,512

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	6,19,63,914	8,00,00,000	8,84,26,985
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	6,15,00,000	8,00,00,000	8,38,13,304
4	Customer Receipts Used for the Project	25,07,61,486	21,42,25,400	5,18,61,002
Total Funds for the Project		37,42,25,400	37,42,25,400	22,41,01,291

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	10	2	8	51.13	278.44	32957000	1600000	31357000	5113000	27844000
Residential	80	20	60	1596.55	4674.95	38600000	50261002	335738998	97500000	288500000
Total	90	22	68	1647.68	4953.39	418957000	51861002	367095998	102613000	316344000