



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- SATYAMEV ROYAL 4

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA13044/270224/310327

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	559300370.00
5	End date of Project at the time of registration	31-03-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C	14	2	12	175	6	50	0

C. Schedule of Major Works:-

Block Name:- A+B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-02-2023	15-07-2023	31-03-2027	30-10-2023	
2	RCC work above plinth level up to terrace level	16-02-2023	31-10-2023	31-03-2027	30-01-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	16-02-2023	01-06-2024	31-03-2027	31-03-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	16-02-2023	01-02-2025	31-03-2027	30-06-2026	
5	All activities in common areas	16-02-2023	30-04-2025	31-03-2027	30-06-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	12	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	100

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	12	100
6	Number of Units within which flooring work of rooms completed	90	51.43
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	90	51.43
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	60	34.29

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	90	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	85	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	40	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	60	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	40	
7	Storm Water Drains	NO	0	
8	Internal Roads and Footpaths	YES	20	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A+B+C.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Toilet.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Room.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	terrace.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common.jpeg	
6	Copies of Approvals taken during the current quarter.	Blank Page.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	437	5104.95	0
Open Parking	89	625.86	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	6,03,00,370	6,12,01,749	6,12,01,749	0
2	Development Cost (St no 1(ii))	49,90,00,000	18,62,04,971	20,96,51,512	2,34,46,541
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	2,00,00,000	83,59,219	1,10,64,525	27,05,306
Total Cost (Sr ne 1+2+3)		57,93,00,370	25,57,65,939	28,19,17,786	2,61,51,847

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	16,00,00,000	85,76,870	54,40,468
2	Total Borrowed Fund (Secured)	10,00,00,000	16,77,26,051	17,38,39,751
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	33,00,00,000	8,46,83,600	10,83,39,800
Total Funds for the Project		59,00,00,000	26,09,86,521	28,76,20,019

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	30	11	19	322.22	686.44	64504000	18996800	45507200	21814000	42690000
Residential	145	39	106	2537.53	6675.68	549170000	89343000	459827000	155150000	394020000
Total	175	50	125	2859.75	7362.12	613674000	108339800	505334200	176964000	436710000