



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- Shantam Parmeshwar

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA13750/A1M/190325/311228

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	949497346.00
5	End date of Project at the time of registration	31-12-2028
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B	16	2	14	146	4	84	0
C	16	2	14	52	2	24	0

C. Schedule of Major Works:-

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	15-05-2024	15-05-2024	16-11-2024	25-02-2025	Work Completed
2	RCC work above plinth level up to terrace level	15-05-2024	15-12-2024	16-11-2024	30-03-2025	Work Completed
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-09-2025	01-09-2025	31-03-2027	31-03-2027	WORK IN PROGRESS
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2025	01-09-2025	31-03-2027	30-06-2027	WORK IN PROGRESS
5	All activities in common areas	01-09-2025	01-09-2025	31-03-2027	30-08-2027	Work Not Started

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	15-05-2024	15-05-2024	16-11-2024	28-02-2025	Work Completed
2	RCC work above plinth level up to terrace level	15-05-2024	31-01-2025	16-11-2024	30-03-2025	Work Completed
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-09-2025	01-09-2025	31-03-2027	31-03-2027	WORK IN PROGRESS
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2025	01-09-2025	31-03-2027	30-06-2027	Work Not Started
5	All activities in common areas	01-09-2025	01-09-2025	31-03-2027	30-08-2027	Work Not Started

D. Details of Individual Blocks (Internal Works):-**Block Name:- A+B**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	7	50
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	8	57.14
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-**Block Name:- A+B**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	10	Work In Progress
2	External Plaster & Elevation work	Yes	10	Work In Progress
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	10	Work In Progress
4	Number of Lift Installed	Yes	NA	Work Not Started

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	Work Not Started
2	External Plaster & Elevation work	Yes	NA	Work Not Started
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	Work Not Started
4	Number of Lift Installed	Yes	NA	Work Not Started

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	Work Not Started
2	Compound Wall	YES	0	Work Not Started
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	Work Not Started

4	Overhead and Underground Water Tanks	YES	0	Work Not Started
5	Internal Water supply Network	YES	0	Work Not Started
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	Work Not Started
7	Storm Water Drains	YES	0	Work Not Started
8	Internal Roads and Footpaths	YES	0	Work Not Started
9	Landscaping & Tree Planting	YES	0	Work Not Started
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	Work Not Started

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A +B.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Toilet.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Bedroom With Floring.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Bedroom 1.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	A +B.pdf	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block C.jpeg	C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Toilet.jpeg	C
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Bedroom 2.jpeg	C
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Terrece C.jpeg	C
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block C.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	687	9578.0	0
Open Parking	30	181	0

I. Application of Fund :-

Sr No.	Particulars	Extimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	23,34,97,346	21,76,82,962	22,57,40,972	80,58,010
2	Development Cost (St no 1(ii))	67,00,00,000	23,14,49,123	30,24,16,696	7,09,67,573
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	6,85,974	68,87,293	62,01,319
Total Cost (Sr ne 1+2+3)		90,34,97,346	44,98,18,059	53,50,44,961	8,52,26,902

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	0	10,80,95,000	6,23,44,009
2	Total Borrowed Fund (Secured)	0	1,08,54,910	2,81,70,910
3	Total Borrowed Fund (Unsecured)	0	10,91,80,502	16,58,87,636
4	Customer Receipts Used for the Project	1,10,07,54,000	3,27,51,001	37,49,80,214
Total Funds for the Project		1,10,07,54,000	26,08,81,413	63,13,82,769

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	46	5	41	150.17	1365.58	131392500	6928000	124464500	12812500	118580000
Residential	152	103	49	10016.36	4678.72	936375000	368052212	568322788	647100000	289275000
Total	198	108	90	10166.53	6044.30	1067767500	374980212	692787288	659912500	407855000