



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- ARISTO THE OPUS AND AATMANTAN

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA13756/010724/311228

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	5110368500.00
5	End date of Project at the time of registration	31-12-2028
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C+D	130	3	33	434	29	113	0

C. Schedule of Major Works:-

Block Name:- A+B+C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-04-2024	16-04-2024	30-04-2025	31-07-2024	
2	RCC work above plinth level up to terrace level	31-07-2024	31-07-2024	15-09-2027	15-09-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2026	01-01-2026	31-12-2028	31-12-2028	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2028	01-01-2028	31-12-2028	31-12-2028	
5	All activities in common areas	16-06-2028	01-07-2028	31-12-2028	31-12-2028	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C+D

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	21	16.54
4	Number of floors completed, Brick Masonry work & Internal Plaster	8	24.24

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	21	63.64
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C+D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	50	
5	Internal Water supply Network	YES	0	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	
7	Storm Water Drains	YES	0	
8	Internal Roads and Footpaths	YES	0	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	d9f6b9ab-1d55-4dbd-981d-fe952367ac92.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Not Applicable.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Not Applicable.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Not Applicable.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Not Applicable.pdf	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	1291	28721.33	0
Open Parking	185	1214.47	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	1,56,82,80,880	40,03,83,943	1,38,48,83,943	98,45,00,000
2	Development Cost (St no 1(ii))	3,54,20,87,620	48,63,23,838	62,02,25,953	13,39,02,115
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	2,00,00,000	6,15,73,014	1,33,19,993	-4,82,53,021
Total Cost (Sr ne 1+2+3)		5,13,03,68,500	94,82,80,795	2,01,84,29,889	1,07,01,49,094

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	75,00,00,000	75,00,00,000	70,15,22,679
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	75,00,00,000	1,00,00,00,000	88,12,22,123
4	Customer Receipts Used for the Project	3,63,03,68,500	3,38,03,68,500	43,56,85,087
Total Funds for the Project		5,13,03,68,500	5,13,03,68,500	2,01,84,29,889

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Office	171	41	130	2160.72	8525.96	1223322000	45698437	1177623563	213422000	1009900000
Shop	35	13	22	1459.52	2348.27	616800000	66589301	550210699	237900000	378900000
Residential	228	59	169	12399.74	33678.16	4277449500	323398037	3954051463	1103699500	3173750000
Total	434	113	321	16019.98	44552.39	6117571500	435685775	5681885725	1555021500	4562550000