



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- SOLARIS RESIDENCY

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA13781/010724/310327

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	1523123689.00
5	End date of Project at the time of registration	31-03-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C	14	2	13	167	15	40	0

C. Schedule of Major Works:-

Block Name:- A+B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-04-2024	17-04-2024	30-04-2024	02-05-2024	
2	RCC work above plinth level up to terrace level	01-05-2024	06-05-2024	31-08-2024	31-12-2025	Work in Progress
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-04-2025	01-04-2025	31-03-2026	31-03-2026	Work in Progress
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2026	12-10-2025	31-10-2026	31-10-2026	Work in Progress
5	All activities in common areas	01-12-2026	01-10-2025	31-03-2027	31-03-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	12	100
4	Number of floors completed, Brick Masonrv work & Internal Plaster	10	76.92

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	6	46.15
6	Number of Units within which flooring work of rooms completed	50	29.94
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	56	33.53
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	14	8.38

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	27	
2	External Plaster & Elevation work	Yes	40	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	50	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NIL
2	Compound Wall	YES	80	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	50	
5	Internal Water supply Network	YES	0	NIL
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	NIL
7	Storm Water Drains	YES	0	NIL
8	Internal Roads and Footpaths	YES	0	NIL
9	Landscaping & Tree Planting	YES	0	NIL
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Elevation.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Bathroom.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Window + Wall.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block C.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Window + Wall.jpeg	
6	Copies of Approvals taken during the current quarter.	Blank Page.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	150	6790.59	0
Open Parking	561	1315.12	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	54,38,40,209	52,41,06,873	53,03,70,520	62,63,647
2	Development Cost (St no 1(ii))	97,92,83,480	36,18,56,496	43,55,50,602	7,36,94,106
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	5,00,00,000	1,70,32,677	1,87,28,733	16,96,056
Total Cost (Sr ne 1+2+3)		1,57,31,23,689	90,29,96,046	98,46,49,855	8,16,53,809

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	58,40,75,000	47,55,43,493	41,38,91,492
2	Total Borrowed Fund (Secured)	0	24,94,94,007	25,18,27,630
3	Total Borrowed Fund (Unsecured)	48,47,50,000	11,77,03,049	14,35,99,049
4	Customer Receipts Used for the Project	50,42,98,689	11,77,64,667	27,02,12,659
Total Funds for the Project		1,57,31,23,689	96,05,05,216	1,07,95,30,830

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Office	24	1	23	31.01	1110.96	236976000	3904762	233071238	4560000	232416000
Shop	17	6	11	381.33	578.98	209258500	87857500	121401000	87857500	121401000
Flat	126	33	93	3106.79	8849.69	133928000	178450397	1160829603	355600000	983680000
Total	167	40	127	3519.13	10539.63	1785514500	270212659	1515301841	448017500	1337497000