



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 03-01-2026

Project Name:- SURYANSH SKYLINE

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA14578/231224/180929

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	1123599479.00
5	End date of Project at the time of registration	18-09-2029
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C+F	18	3	15	262	8	171	0
D+E	18	3	14	108	4	33	0

C. Schedule of Major Works:-

Block Name:- A+B+C+F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	19-09-2024	19-09-2024	30-09-2025	31-03-2026	ONGOING
2	RCC work above plinth level up to terrace level	01-10-2025	01-10-2025	30-10-2026	30-10-2026	ONGOING
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2027	01-01-2027	31-03-2028	31-03-2028	NOT STARTED
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-02-2026	01-02-2026	18-09-2029	18-09-2029	NOT STARTED
5	All activities in common areas	01-01-2027	01-01-2027	18-09-2029	18-09-2029	NOT STARTED

Block Name:- D+E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	19-09-2024	19-09-2024	30-09-2025	30-09-2025	COMPLETED
2	RCC work above plinth level up to terrace level	01-10-2025	01-10-2025	30-10-2026	30-10-2026	STARTED
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2027	01-01-2027	31-03-2028	31-03-2028	NOT STARTED
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-02-2026	01-02-2026	18-09-2029	18-09-2029	NOT STARTED
5	All activities in common areas	01-01-2027	01-01-2027	18-09-2029	18-09-2029	NOT STARTED

D. Details of Individual Blocks (Internal Works):-**Block Name:- A+B+C+F**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	40	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	1	6.67
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- D+E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	3	20
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-**Block Name:- A+B+C+F**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	NOT STARTED
2	External Plaster & Elevation work	Yes	NA	NOT STARTED
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	NOT STARTED
4	Number of Lift Installed	Yes	NA	NOT STARTED

Block Name:- D+E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	NOT STARTED
2	External Plaster & Elevation work	Yes	NA	NOT STARTED
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	NOT STARTED
4	Number of Lift Installed	Yes	NA	NOT STARTED

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NOT STARTED
2	Compound Wall	YES	0	NOT STARTED
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	NOT STARTED

4	Overhead and Underground Water Tanks	YES	0	NOT STARTED
5	Internal Water supply Network	YES	0	NOT STARTED
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	NOT STARTED
7	Storm Water Drains	YES	0	NOT STARTED
8	Internal Roads and Footpaths	YES	0	NOT STARTED
9	Landscaping & Tree Planting	YES	0	NOT STARTED
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	NOT STARTED

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C+F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-31 at 11.28.48 AM (1).jpeg	EXTERNAL DEVELOPMENT
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-31 at 11.28.48 AM.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-31 at 11.28.47 AM.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-12-31 at 11.28.49 AM.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-12-31 at 11.28.48 AM (1).jpeg	
6	Copies of Approvals taken during the current quarter.	WhatsApp Image 2025-12-31 at 11.28.48 AM.jpeg	

Block Name:- D+E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-31 at 11.31.58 AM.jpeg	EXTERNAL DEVELOPMENT
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-31 at 11.31.59 AM.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-31 at 11.32.00 AM.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-12-31 at 11.32.01 AM.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-12-31 at 11.32.02 AM.jpeg	
6	Copies of Approvals taken during the current quarter.	WhatsApp Image 2025-12-31 at 11.32.02 AM.jpeg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	1250	12730.0	40
Open Parking	61	304.9	20

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	22,85,99,479	8,62,00,592	9,30,55,843	68,55,251
2	Development Cost (St no 1(il)	89,50,00,000	11,83,25,206	15,65,39,509	3,82,14,302
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		1,12,35,99,479	20,45,25,798	24,95,95,352	4,50,69,553

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	20,00,00,000	20,00,00,000	16,11,95,968
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	1,32,97,67,772	1,32,28,07,040	12,05,03,163
Total Funds for the Project		1,52,97,67,772	1,52,28,07,040	28,16,99,132

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	52	18	34	447.06	823.44	180206750	4386000	175820750	74932500	105274250
Flat	318	186	132	9973.35	8105.79	1149561022	116117163	1033443859	380041022	769520000
Total	370	204	166	10420.41	8929.23	132976772	120503163	1209264609	454973522	874794250