



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- Sthapana Aatman

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA15300/020625/311229

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	524017896.00
5	End date of Project at the time of registration	31-12-2029
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A	10	1	9	41	2	2	0
B+C+D	11	1	10	120	6	3	0

C. Schedule of Major Works:-

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	11-04-2025	11-04-2025	31-03-2026	30-11-2025	Completed
2	RCC work above plinth level up to terrace level	01-07-2026	01-07-2026	31-12-2027	31-12-2027	Work is in progress
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-04-2027	01-04-2027	30-09-2028	30-09-2028	Work is yet to commence
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-07-2027	01-07-2027	31-12-2028	31-12-2028	Work is yet to commence
5	All activities in common areas	01-01-2029	01-01-2029	30-06-2029	30-06-2029	Work is yet to commence

Block Name:- B+C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	11-04-2025	11-04-2025	30-06-2025	10-12-2025	Completed
2	RCC work above plinth level up to terrace level	01-10-2025	01-10-2025	31-12-2027	31-12-2027	Work is in progress
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2026	01-01-2026	30-06-2028	30-06-2028	Work is yet to commence
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2026	01-04-2026	31-12-2028	31-12-2028	Work is yet to commence

5	All activities in common areas	01-01-2029	01-01-2029	30-06-2029	30-06-2029	Work is yet to commence
---	--------------------------------	------------	------------	------------	------------	-------------------------

D. Details of Individual Blocks (Internal Works):-

Block Name:- A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	2	22.22
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	1	11.11
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- B+C+D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	2	20
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	1	10
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	Work is yet to commence
2	External Plaster & Elevation work	Yes	NA	Work is yet to commence
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	Work is yet to commence
4	Number of Lift Installed	Yes	NA	Work is yet to commence

Block Name:- B+C+D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	-
2	External Plaster & Elevation work	Yes	NA	-
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	-
4	Number of Lift Installed	Yes	NA	-

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	Work is yet to commence

2	Compound Wall	YES	0	Work is yet to commence
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	Work is yet to commence
4	Overhead and Underground Water Tanks	YES	0	Work is yet to commence
5	Internal Water supply Network	YES	0	Work is yet to commence
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	Work is yet to commence
7	Storm Water Drains	YES	0	Work is yet to commence
8	Internal Roads and Footpaths	YES	0	Work is yet to commence
9	Landscaping & Tree Planting	YES	0	Work is yet to commence
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	Work is yet to commence

G. Details of Documents to be upload with each QPR:-

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block-A.jpeg	-
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block-A.jpeg	-
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block-A.jpeg	-
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block-A.jpeg	-
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block-A.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- B+C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block-B+C+D.pdf	-
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block-B+C+D.pdf	-
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block-B+C+D.pdf	-
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block-B+C+D.pdf	-
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block-B+C+D.pdf	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	274	2464.87	0
Open Parking	9	53.33	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	8,94,97,896	8,58,40,290	8,67,51,648	9,11,358
2	Development Cost (St no 1(ii))	43,45,20,000	3,38,79,446	6,00,93,493	2,62,14,047

3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,00,00,000	0	21,48,682	21,48,682
Total Cost (Sr ne 1+2+3)		53,40,17,896	11,97,19,736	14,89,93,823	2,92,74,087

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	1,11,45,000	1,11,45,000	1,20,92,184
2	Total Borrowed Fund (Secured)	15,00,00,000	15,00,00,000	5,49,69,124
3	Total Borrowed Fund (Unsecured)	10,00,00,000	10,00,00,000	11,61,88,049
4	Customer Receipts Used for the Project	58,40,00,000	58,40,00,000	40,61,500
Total Funds for the Project		84,51,45,000	84,51,45,000	18,73,10,857

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	7	1	6	44.95	160.27	27000000	800000	26200000	3000000	24000000
Residential	154	4	150	206.79	7735.33	556000000	3261500	552738500	14500000	541500000
Total	161	5	156	251.74	7895.60	583000000	4061500	578938500	17500000	565500000