



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- Festival Vibes

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA15548/190725/310329

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	6
4	Total Estimated cost of Project Rs.	2351422303.00
5	End date of Project at the time of registration	31-03-2029
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
C	15	1	13	75	3	7	0
D	15	1	13	63	3	5	0
E	15	1	13	63	3	7	0
F	15	1	13	75	3	5	0
A	15	1	13	58	2	1	0
B	15	1	13	58	2	6	0

C. Schedule of Major Works:-

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-01-2026	01-02-2027	01-02-2026	30-04-2027	
2	RCC work above plinth level up to terrace level	03-02-2026	01-05-2027	03-04-2026	29-02-2028	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	07-07-2026	01-10-2027	30-07-2028	31-10-2028	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	30-07-2027	01-03-2028	30-07-2028	31-01-2029	
5	All activities in common areas	01-07-2028	01-01-2029	30-11-2028	10-03-2029	

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-09-2025	01-10-2025	01-10-2025	28-02-2026	
2	RCC work above plinth level up to terrace level	03-10-2025	01-03-2026	03-12-2025	31-03-2027	

3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	07-03-2026	01-08-2026	30-04-2028	31-08-2028	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	30-04-2027	01-08-2027	30-04-2028	31-12-2028	
5	All activities in common areas	01-07-2028	01-01-2029	30-11-2028	10-03-2029	

Block Name:- E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-09-2025	15-10-2025	01-10-2025	31-03-2026	
2	RCC work above plinth level up to terrace level	03-10-2025	01-04-2026	03-12-2025	30-04-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	07-03-2026	01-09-2026	30-04-2028	30-09-2028	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	30-04-2027	01-09-2027	30-04-2028	31-12-2028	
5	All activities in common areas	01-07-2028	01-01-2029	30-11-2028	10-03-2029	

Block Name:- F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-01-2026	05-02-2026	01-02-2026	31-05-2026	
2	RCC work above plinth level up to terrace level	03-02-2026	01-06-2026	03-04-2026	30-06-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	07-07-2026	01-11-2026	30-07-2028	30-11-2028	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	30-07-2027	01-11-2027	30-07-2028	31-12-2028	
5	All activities in common areas	01-07-2028	01-01-2029	30-11-2028	10-03-2029	

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-04-2026	01-05-2026	01-05-2026	31-08-2026	
2	RCC work above plinth level up to terrace level	03-05-2026	01-09-2026	03-07-2026	30-09-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	07-10-2026	01-02-2027	30-10-2028	31-12-2028	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	30-10-2027	01-02-2028	30-10-2028	31-12-2028	
5	All activities in common areas	01-07-2028	01-01-2029	30-11-2028	10-03-2029	

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-04-2026	01-02-2026	01-05-2026	31-05-2026	
2	RCC work above plinth level up to terrace level	03-05-2026	01-06-2026	03-07-2026	30-06-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	07-10-2026	01-11-2026	30-10-2028	30-11-2028	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	30-10-2027	01-11-2027	30-10-2028	31-12-2028	
5	All activities in common areas	01-07-2028	01-01-2029	30-11-2028	10-03-2029	

D. Details of Individual Blocks (Internal Works):-

Block Name:- C

Sr. No	Particular	% Work Done
1	Excavation	0
2	Work up-to Plinth Level(Including Basemenent if so)	0

		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	0	0
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- D

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basement if so)		15
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	0	0
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- E

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basement if so)		5
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	0	0
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- F

Sr. No	Particular		% Work Done
1	Excavation		0
2	Work up-to Plinth Level(Including Basement if so)		0
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	0	0
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- A

Sr. No	Particular		% Work Done
1	Excavation		0
2	Work up-to Plinth Level(Including Basemenent if so)		0
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	0	0
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- B

Sr. No	Particular		% Work Done
1	Excavation		0
2	Work up-to Plinth Level(Including Basemenent if so)		0
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	0	0
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
--------	------------	-------------------	-------------	---------

1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	0% WORK DONE
2	Compound Wall	YES	0	0% WORK DONE
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	0% WORK DONE
4	Overhead and Underground Water Tanks	YES	0	0% WORK DONE
5	Internal Water supply Network	YES	0	0% WORK DONE
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	0% WORK DONE
7	Storm Water Drains	YES	0	0% WORK DONE
8	Internal Roads and Footpaths	YES	0	0% WORK DONE
9	Landscaping & Tree Planting	YES	0	0% WORK DONE
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	C-BLOCK.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C-BLOCK.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C-BLOCK.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	C-BLOCK.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	C-BLOCK.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	D-BLOCK.jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D-BLOCK.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D-BLOCK.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	D-BLOCK.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	D-BLOCK.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	E-BLOCK.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	E-BLOCK.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	E-BLOCK.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	E-BLOCK.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	E-BLOCK.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	F-BLOCK.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F-BLOCK.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F-BLOCK.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	F-BLOCK.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	F-BLOCK.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A-BLOCK.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A-BLOCK.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A-BLOCK.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	A-BLOCK.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	A-BLOCK.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	B-BLOCK.jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B-BLOCK.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B-BLOCK.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	B-BLOCK.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	B-BLOCK.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	930	18951.58	0
Open Parking	20	73.11	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	97,46,32,548	91,75,95,680	93,06,77,530	1,30,81,850
2	Development Cost (St no 1(ii))	1,37,67,89,755	3,17,02,885	10,55,09,408	7,38,06,523
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		2,35,14,22,303	94,92,98,565	1,03,61,86,938	8,68,88,373

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	19,00,00,000	18,48,03,000	17,23,15,975
2	Total Borrowed Fund (Secured)	80,00,00,000	40,00,00,000	43,59,07,462
3	Total Borrowed Fund (Unsecured)	39,00,00,000	37,94,83,293	36,80,75,001
4	Customer Receipts Used for the Project	98,09,38,533	0	5,98,88,500
Total Funds for the Project		2,36,09,38,533	96,42,86,293	1,03,61,86,938

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	14	2	12	90.60	551.62	84000000	5000000	79000000	12000000	72000000
Residential	378	29	349	2297.09	27848.39	2549908000	54888500	2495019500	194158000	235575000
Total	392	31	361	2387.69	28400.01	2633908000	59888500	2574019500	206158000	242775000