



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 05-01-2026

Project Name:- SAHAJANAND VATIKA

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MN13AA09913/220422

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	3
4	Total Estimated cost of Project Rs.	467090360.00
5	End date of Project at the time of registration	09-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A	11	1	9	43	2	31	0
B+C	12	1	10	80	4	49	0
D+E	12	1	10	80	4	48	0

C. Schedule of Major Works:-

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-11-2022	01-05-2024	31-12-2022	31-07-2024	
2	RCC work above plinth level up to terrace level	01-01-2023	01-08-2024	28-02-2023	31-01-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2025	01-12-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-10-2026	01-09-2025	31-12-2026	31-01-2026	
5	All activities in common areas	01-01-2027	01-01-2026	09-12-2027	31-05-2026	

Block Name:- B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-11-2022	01-05-2023	31-12-2022	31-07-2023	
2	RCC work above plinth level up to terrace level	01-01-2023	31-07-2023	28-02-2023	29-02-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2025	18-01-2024	11-03-2025	31-10-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-10-2026	31-08-2024	31-12-2026	31-12-2025	

5	All activities in common areas	01-01-2027	01-01-2026	12-09-2027	31-05-2026	
---	--------------------------------	------------	------------	------------	------------	--

Block Name:- D+E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-11-2022	22-03-2023	31-12-2022	30-06-2023	
2	RCC work above plinth level up to terrace level	01-01-2023	01-07-2023	28-02-2023	31-01-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2025	01-09-2023	31-12-2025	31-03-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-10-2026	18-01-2024	31-12-2026	30-04-2024	
5	All activities in common areas	01-01-2027	01-01-2026	12-09-2027	31-05-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	9	100
6	Number of Units within which flooring work of rooms completed	43	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	43	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	43	100

Block Name:- B+C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	80	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	80	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	80	100

Block Name:- D+E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	80	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	80	100

8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	80	100
---	--	----	-----

E. Details of Individual Blocks (External Works):-

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	50	

Block Name:- D+E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	80	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	80	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	80	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	80	
7	Storm Water Drains	YES	80	
8	Internal Roads and Footpaths	YES	50	
9	Landscaping & Tree Planting	YES	50	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	50	

G. Details of Documents to be upload with each QPR:-

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLOCK A.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	ROOM.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	DOOR+ROOM.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	TERRACE.jpeg	

5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COMMON AREA.jpeg	
6	Copies of Approvals taken during the current quarter.	Rajachhithi +Block A+ Block B+C+ Block D+E.pdf	

Block Name:- B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLOCK B.pdf	BLOCK B+C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	ROOM.jpeg	BLOCK B + C
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	ROOM + WINDOWS.pdf	BLOCK B + C
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	TANKI (3).pdf	BLOCK B + C
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COMMON AREA.jpeg	
6	Copies of Approvals taken during the current quarter.	Rajachhithi +Block A+ Block B+C+ Block D+E.pdf	

Block Name:- D+E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLOCK D+E.pdf	BLOCK D + E
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-30 at 2.58.11 PM.jpeg	BLOCK D + E
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	ROOM + DOORS.pdf	BLOCK D + E
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	BLOCK D +E TERRACE.pdf	BLOCK D+E
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COMMON AREA.jpeg	
6	Copies of Approvals taken during the current quarter.	Rajachhithi +Block A+ Block B+C+ Block D+E.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	636	3757.58	100
Open Parking	6	52.04	100

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	1,95,90,360	1,75,31,349	1,75,31,349	0
2	Development Cost (St no 1(ii))	44,75,00,000	26,79,71,375	29,84,07,439	3,04,36,064
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	24,00,000	0	0	0
Total Cost (Sr ne 1+2+3)		46,94,90,360	28,55,02,724	31,59,38,788	3,04,36,064

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	10,00,00,000	4,01,13,667	1,41,13,665

2	Total Borrowed Fund (Secured)	20,00,00,000	0	0
3	Total Borrowed Fund (Unsecured)	5,00,00,000	6,14,32,124	4,62,74,947
4	Customer Receipts Used for the Project	60,86,85,000	20,72,74,770	26,93,57,866
Total Funds for the Project		95,86,85,000	30,88,20,561	32,97,46,478

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	7	4	3	111.72	96.74	30485000	4700000	25785000	16366000	14119000
Residential	196	124	72	7405.43	4150.29	585400000	264657866	320742134	374500000	210900000
Total	203	128	75	7517.15	4247.03	615885000	269357866	346527134	390866000	225019000