



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- Aaravi 119

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MN94AA09994/EX1/EX2/251125/150426

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	649656291.00
5	End date of Project at the time of registration	15-04-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A & B	14	2	14	111	4	64	0
C	14	2	14	50	2	24	0

C. Schedule of Major Works:-

Block Name:- A & B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	30-03-2022	30-03-2022	25-02-2023	25-02-2023	Form 1 item 1 & 2
2	RCC work above plinth level up to terrace level	01-10-2022	01-10-2022	31-01-2024	31-01-2024	Form 1 item 5
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-04-2023	01-04-2023	31-07-2024	15-07-2024	Form 1 item 6 & 7
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-06-2024	01-06-2024	31-08-2024	31-08-2024	Form 1 item 9 & 10
5	All activities in common areas	01-09-2024	01-09-2024	31-01-2025	31-01-2025	Form 1 Table B

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	30-03-2022	30-03-2022	25-09-2022	25-09-2022	Form 1 item 1 & 2
2	RCC work above plinth level up to terrace level	01-10-2022	01-10-2022	31-01-2024	31-01-2024	Form 1 Item 5
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-04-2023	01-04-2023	31-07-2024	31-07-2024	Form 1 Item 6 & 7
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-06-2024	01-06-2024	15-07-2024	15-07-2024	Form 1 Item 8 & 9

5	All activities in common areas	01-04-2024	01-04-2024	31-01-2025	31-01-2025	Block C
---	--------------------------------	------------	------------	------------	------------	---------

D. Details of Individual Blocks (Internal Works):-

Block Name:- A & B

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	12	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	111	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	111	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	111	100

Block Name:- C

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	12	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	50	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	50	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	50	100

E. Details of Individual Blocks (External Works):-

Block Name:- A & B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	100	

2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	100	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	
7	Storm Water Drains	NO	0	NA
8	Internal Roads and Footpaths	YES	100	
9	Landscaping & Tree Planting	YES	100	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A & B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A_B_External.jpeg	A_B_External
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A_204_Flooring_Toilet.jpeg	A_204_Flooring_Toilet
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A_204_Walls_Door_Window.jpeg	A_204_Walls_Door_Window
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	AB_TerraceFlooring_WaterTank.jpeg	AB_TerraceFlooring_WaterTank
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Aaravi119_Common_Area.jpeg	
6	Copies of Approvals taken during the current quarter.	NotApplicable.pdf	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	C_External.jpeg	C_External
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C_303_Flooring_Toilet.jpeg	C_303_Flooring_Toilet
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C_303_Walls_Door_Window.jpeg	C_303_Walls_Door_Window
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	C_TerraceFlooring_WaterTank.jpeg	C_TerraceFlooring_WaterTank
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Aaravi119_CommonArea.jpeg	
6	Copies of Approvals taken during the current quarter.	NotApplicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	95	4607.38	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	17,16,17,624	16,68,17,624	17,10,28,824	42,11,200
2	Development Cost (St no 1(ii))	47,80,38,667	48,78,93,097	46,70,98,166	-2,07,94,931

3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	93,489	3,11,92,563	3,10,99,074
Total Cost (Sr ne 1+2+3)		64,96,56,291	65,48,04,210	66,93,19,553	1,45,15,343

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	16,44,25,431	31,88,00,671	34,58,60,695
2	Total Borrowed Fund (Secured)	0	5,72,13,230	0
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	48,52,30,860	27,87,90,309	32,34,58,858
Total Funds for the Project		64,96,56,291	65,48,04,210	66,93,19,553

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	11	0	11	0.00	604.27	67938032	0	67938032	0	67938032
Residential	150	88	62	6279.73	4629.54	686391926	323458858	362933068	395016772	291375154
Total	161	88	73	6279.73	5233.81	754329958	323458858	430871100	395016772	359313186