



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- YASH IMPERIA

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/RAA13680/A1R/070425/310727

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	1570042133.00
5	End date of Project at the time of registration	31-07-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C	17	2	15	194	6	16	0
D	17	2	14	56	2	12	0

C. Schedule of Major Works:-

Block Name:- A+B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-10-2023	01-10-2023	31-12-2023	30-06-2024	COMPLETED
2	RCC work above plinth level up to terrace level	01-01-2024	01-07-2024	31-08-2026	30-09-2025	COMPLETED
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	12-01-2024	01-01-2025	31-12-2026	31-07-2026	WORK IN PROGRESS
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	10-01-2026	01-10-2025	28-02-2027	31-12-2026	WORK IN PROGRESS
5	All activities in common areas	01-06-2026	01-06-2026	31-03-2027	31-03-2027	NOT START YET

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-10-2023	01-10-2023	31-12-2023	15-02-2025	COMPLETED
2	RCC work above plinth level up to terrace level	15-02-2025	15-02-2025	31-08-2026	30-09-2025	COMPLETED
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	12-01-2024	01-03-2025	31-12-2026	30-06-2026	WIP
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	10-01-2026	01-06-2026	28-02-2027	31-12-2026	NOT START YET
5	All activities in common areas	01-06-2026	01-06-2026	31-03-2027	31-03-2027	NOT START YET

D. Details of Individual Blocks (Internal Works):-**Block Name:- A+B+C**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-**Block Name:- A+B+C**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	50	
2	External Plaster & Elevation work	Yes	50	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	50	
4	Number of Lift Installed	Yes	NA	

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	Not Yet Start
2	Compound Wall	YES	70	WORK IN PROCESS
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	Not Yet Start

4	Overhead and Underground Water Tanks	YES	50	WORK IN PROCESS
5	Internal Water supply Network	YES	0	Not Yet Start
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	Not Yet Start
7	Storm Water Drains	YES	0	Not Yet Start
8	Internal Roads and Footpaths	YES	0	Not Yet Start
9	Landscaping & Tree Planting	YES	0	Not Yet Start
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A+B+C INTERNAL.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A+B+C TOILET.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A+B+C INTERNAL.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	A+B+C TERRACE.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COMMON 2.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	D.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D INTERNAL.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D TOILET.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	D TERRACE.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COMMON 1.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	1055	9098.62	0
Open Parking	67	395.69	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	52,02,67,716	47,48,62,716	47,48,62,716	0
2	Development Cost (St no 1(ii))	1,04,97,74,417	38,35,81,851	42,27,42,507	3,91,60,656
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	5,00,000	0	57,92,667	57,92,667
Total Cost (Sr ne 1+2+3)		1,57,05,42,133	85,84,44,567	90,33,97,890	4,49,53,323

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	12,62,68,415	12,62,68,415	10,55,42,708
2	Total Borrowed Fund (Secured)	23,00,00,000	30,00,00,000	28,29,94,959
3	Total Borrowed Fund (Unsecured)	45,51,59,016	45,51,59,016	42,71,91,513
4	Customer Receipts Used for the Project	1,70,86,04,705	1,69,75,71,305	12,83,94,100
Total Funds for the Project		2,52,00,32,136	2,57,89,98,736	94,41,23,280

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	26	0	26	0.00	689.27	28604705	0	28604705	0	28604705
Residential	224	28	196	2722.89	18708.87	1669466600	128394100	1541072500	199466600	147000000
Total	250	28	222	2722.89	19398.14	1698071305	128394100	1569677205	199466600	1498604705