



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- AKSHAR EVOQ

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/RAA13830/120724/311227

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	414196319.00
5	End date of Project at the time of registration	31-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
BLOCK-A+B	12	1	10	80	2	38	0
BLOCK-C	12	1	10	40	2	8	0

C. Schedule of Major Works:-

Block Name:- BLOCK-A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	22-12-2023	22-12-2023	30-04-2024	30-04-2024	
2	RCC work above plinth level up to terrace level	01-05-2024	01-05-2024	28-02-2026	28-02-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2026	01-03-2026	30-08-2026	30-08-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-03-2027	01-03-2027	30-08-2027	30-08-2027	
5	All activities in common areas	01-07-2026	01-07-2026	31-10-2027	31-10-2027	

Block Name:- BLOCK-C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	22-12-2023	22-12-2023	31-05-2024	31-05-2024	
2	RCC work above plinth level up to terrace level	01-06-2024	01-06-2024	31-03-2026	31-03-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-04-2026	01-04-2026	30-09-2026	30-09-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2027	01-04-2027	30-09-2027	30-09-2027	
5	All activities in common areas	01-07-2027	01-07-2027	31-10-2027	31-10-2027	

D. Details of Individual Blocks (Internal Works):-**Block Name:- BLOCK-A+B**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	60	75
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	60	75
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	25	31.25

Block Name:- BLOCK-C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	25	62.5
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	25	62.5
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	15	37.5

E. Details of Individual Blocks (External Works):-**Block Name:- BLOCK-A+B**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	NA
2	External Plaster & Elevation work	Yes	90	NA
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	NA
4	Number of Lift Installed	Yes	75	NA

Block Name:- BLOCK-C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	NA
2	External Plaster & Elevation work	Yes	100	NA
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	50	NA
4	Number of Lift Installed	Yes	25	NA

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NA
2	Compound Wall	YES	75	NA
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	25	NA

4	Overhead and Underground Water Tanks	YES	35	Underground Water Tanks
5	Internal Water supply Network	YES	25	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	15	NA
7	Storm Water Drains	YES	0	NA
8	Internal Roads and Footpaths	YES	0	NA
9	Landscaping & Tree Planting	YES	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	NA

G. Details of Documents to be upload with each QPR:-

Block Name:- BLOCK-A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Akshar Evoq Photo.pdf	A+B
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Akshar Evoq Photo.pdf	A+B
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Akshar Evoq Photo.pdf	A+B
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Akshar Evoq Photo.pdf	A+B
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Akshar Evoq Photo.pdf	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- BLOCK-C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Akshar Evoq Photo.pdf	BLOCK C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Akshar Evoq Photo.pdf	BLOCK C
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Akshar Evoq Photo.pdf	BLOCK C
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Akshar Evoq Photo.pdf	BLOCK C
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Akshar Evoq Photo.pdf	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	217	2693.3	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Extimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	12,47,35,340	12,40,93,126	12,44,27,534	3,34,408
2	Development Cost (St no 1(ii))	28,94,60,979	12,16,91,694	15,40,69,024	3,23,77,330
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	2,73,13,200	13,64,325	35,75,920	22,11,595
Total Cost (Sr ne 1+2+3)		44,15,09,519	24,71,49,145	28,20,72,478	3,49,23,333

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration\Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	5,00,00,000	4,59,13,057	4,52,79,725
2	Total Borrowed Fund (Secured)	0	4,08,79,356	3,81,76,071
3	Total Borrowed Fund (Unsecured)	8,00,00,000	11,25,21,833	11,01,70,833
4	Customer Receipts Used for the Project	32,95,44,123	7,17,81,304	10,08,41,314
Total Funds for the Project		45,95,44,123	27,10,95,550	29,44,67,943

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	120	46	74	2864.06	5009.14	45600000	100841304	355158696	168200000	287800000
Total	120	46	74	2864.06	5009.14	45600000	100841304	355158696	168200000	287800000