



Nirav Vinodrai Vaghasiya (CA/2015/67294)

319 ISQURE NR SUKAN MALL

Email: ar.nirav.v@gmail.com

Mobile: 9998933038

Submitted On :09-03-2026

FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SHIV BUILDCON**

Subject : Certificate of Percentage of Completion of Construction Work of 1, No. of Building(s) **A+B+C**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/RAA14568/231224/311228** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **65/Tragad-Jagatpur-Chenpur-Ranip-Chandkheda/--/--/Tragad/--/20/2/30/2** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **Tragad**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **382470**, admeasuring **2792.0** sq.mts. area being developed by **SHIV BUILDCON**

Sir,

I/We **NIRAV VINODRAI VAGHASIYA** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 1, Building(s) **A+B+C**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **65/Tragad-Jagatpur-Chenpur-Ranip-Chandkheda/--/--/Tragad/--/20/2/30/2** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **382470**, admeasuring **2792.0**, sq.mts. area being developed by (Promoter's Name) **SHIV BUILDCON**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SHIV BUILDCON**

(i) M/s./Shri/Smt. **Nirav Vinodrai Vaghasiya** as Architect/Engineer

(ii) M/s./Shri/Smt. **SUMIT ASHOKBHAI PATEL** as Structural Consultant

Based on Site Inspection by undersigned on **10-Feb-2026** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/RAA14568/231224/311228** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
A+B+C				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	11-10-2024	11-06-2025
2	1 number of Basement(s) and Plinth (No. & %)	100	12-06-2025	01-08-2025
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	70	12-06-2025	20-10-2025
5	12 number of Slabs of Super Structure (No. & %)	100	12-10-2025	16-12-2026
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	85	01-07-2025	30-12-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	25-03-2026	20-12-2026
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	06-02-2026	28-12-2026
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	10-10-2026	10-11-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	09-02-2027	10-11-2027

Table - B

Internal & External Development Works in Respect of the entire Registered Phase						
Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		10-11-2027	30-08-2028
2	Water Supplys	YES	0		10-02-2028	25-09-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		10-04-2028	10-09-2028
4	Storm Water Drains	YES	0		19-07-2028	15-10-2028
5	Landscaping & Tree Planting	YES	0		15-04-2028	20-11-2028
6	Street Lighting	YES	0		06-07-2028	28-10-2028
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	YES	0		23-04-2028	04-11-2028
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		03-07-2028	20-11-2028
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0		29-05-2028	30-10-2028
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		10-07-2028	19-10-2028
14	Fire fighting facilities	YES	0		28-06-2028	09-11-2028
15	Drinking water facilities	YES	0		11-07-2028	13-10-2028
16	Emergency evacuation services	YES	0		15-08-2028	20-11-2028
17	Use of renewable energy	YES	0		01-06-2028	04-11-2028
18	Security using CCTV surveillance	YES	0		20-08-2028	20-11-2028
19	Letter Box	YES	0		30-06-2028	30-11-2028

Table –C

Details regarding Garage and Parking in respect of the entire registered phase				
Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	251	2403.15	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	NIRAV VINODRAI VAGHASIYA
Council of Architects(CoA) Registration No.	CA/2015/67294
Council of Architects(CoA) Registration valid till	31-Dec-2033
Date of physical visit to the site	10-Feb-2026
Firm Name	NIRAV VINODRAI VAGHASIYA
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.