



**FORM 1**  
**(See Regulation 3)**

**ARCHITECT'S CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **VIBGYOR REALITY**

**Subject :** Certificate of Percentage of Completion of Construction Work of 3, No. of Building(s) **BLOCK A,BLOCK B+C,BLOCK D+E+F**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal**

**Corporation/RAA14582/261224/301229** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **54/OGNAJ/--/OGNAJ/--/1418/1/P, 1420/3, 1420/4/P/20/2** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **OGNAJ**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380060**, admeasuring **5584.0** sq.mts. area being developed by **VIBGYOR REALITY**

Sir,

I/We **URVASHI LALITKUMAR TULI** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 3, Building(s) **BLOCK A,BLOCK B+C,BLOCK D+E+F**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **54/OGNAJ/--/OGNAJ/--/1418/1/P, 1420/3, 1420/4/P/20/2** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380060**, admeasuring **5584.0**, sq.mts. area being developed by (Promoter's Name) **VIBGYOR REALITY**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **VIBGYOR REALITY**

- (i) M/s./Shri/Smt. **Urvashi Lalitkumar Tuli** as Architect/Engineer  
(ii) M/s./Shri/Smt. **NITINKUMAR PATEL** as Structural Consultant

Based on Site Inspection by undersigned on **13-Jan-2026** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/RAA14582/261224/301229** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

| Table – A |                                                                                                                                                                                                                                                                                                                                                                                                                       |                         |                     |                          |
|-----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|---------------------|--------------------------|
| BLOCK A   |                                                                                                                                                                                                                                                                                                                                                                                                                       |                         |                     |                          |
| Sr. No    | Tasks/Number                                                                                                                                                                                                                                                                                                                                                                                                          | Percentage of work done | Activity Start Date | Activity Completion Date |
| 1         | Excavation                                                                                                                                                                                                                                                                                                                                                                                                            | 100                     | 27-09-2024          | 27-09-2024               |
| 2         | 2 number of Basement(s) and Plinth (No. & %)                                                                                                                                                                                                                                                                                                                                                                          | 100                     | 01-12-2024          | 01-05-2025               |
| 3         | NA number of Podiums (No. & %)                                                                                                                                                                                                                                                                                                                                                                                        | 0                       | NA                  | NA                       |
| 4         | Stilt Floor (%)                                                                                                                                                                                                                                                                                                                                                                                                       | 25                      | 01-06-2025          | 01-06-2027               |
| 5         | 17 number of Slabs of Super Structure (No. & %)                                                                                                                                                                                                                                                                                                                                                                       | 40                      | 01-06-2027          | 01-01-2029               |
| 6         | Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)                                                                                                                                                                                                                                                                                      | 10                      | 01-12-2024          | 01-05-2025               |
| 7         | Sanitary Fittings & color work within the Flat/Premises (%)                                                                                                                                                                                                                                                                                                                                                           | 0                       | 01-02-2029          | 01-02-2029               |
| 8         | Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)                                                                                                                                                                                                                                                                                | 10                      | 01-06-2025          | 01-10-2028               |
| 9         | The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)                                                                                                                                                                                                                                                               | 0                       | 01-04-2026          | 01-04-2029               |
| 10        | Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%) | 0                       | 01-01-2029          | 31-12-2029               |

Table – A

| BLOCK B+C |                                                                                                                                                                                                                                                                                                                                                                                                                       |                         |                     |                          |
|-----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|---------------------|--------------------------|
| Sr. No    | Tasks/Number                                                                                                                                                                                                                                                                                                                                                                                                          | Percentage of work done | Activity Start Date | Activity Completion Date |
| 1         | Excavation                                                                                                                                                                                                                                                                                                                                                                                                            | 100                     | 27-09-2024          | 27-09-2024               |
| 2         | 2 number of Basement(s) and Plinth (No. & %)                                                                                                                                                                                                                                                                                                                                                                          | 100                     | 01-12-2024          | 01-05-2025               |
| 3         | NA number of Podiums (No. & %)                                                                                                                                                                                                                                                                                                                                                                                        | 0                       | NA                  | NA                       |
| 4         | Stilt Floor (%)                                                                                                                                                                                                                                                                                                                                                                                                       | 15                      | 01-06-2025          | 01-06-2027               |
| 5         | 17 number of Slabs of Super Structure (No. & %)                                                                                                                                                                                                                                                                                                                                                                       | 35                      | 01-06-2027          | 01-01-2029               |
| 6         | Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)                                                                                                                                                                                                                                                                                      | 10                      | 01-12-2024          | 01-05-2025               |
| 7         | Sanitary Fittings & color work within the Flat/Premises (%)                                                                                                                                                                                                                                                                                                                                                           | 0                       | 01-02-2029          | 01-02-2029               |
| 8         | Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)                                                                                                                                                                                                                                                                                | 10                      | 01-06-2025          | 01-10-2028               |
| 9         | The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)                                                                                                                                                                                                                                                               | 0                       | 01-04-2026          | 01-04-2029               |
| 10        | Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%) | 0                       | 01-01-2029          | 31-12-2029               |

Table – A

| BLOCK D+E+F |                                                                                                                                                                                                                                                                                                                                                                                                                       |                         |                     |                          |
|-------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|---------------------|--------------------------|
| Sr. No      | Tasks/Number                                                                                                                                                                                                                                                                                                                                                                                                          | Percentage of work done | Activity Start Date | Activity Completion Date |
| 1           | Excavation                                                                                                                                                                                                                                                                                                                                                                                                            | 100                     | 27-09-2024          | 27-09-2024               |
| 2           | 2 number of Basement(s) and Plinth (No. & %)                                                                                                                                                                                                                                                                                                                                                                          | 100                     | 01-12-2024          | 01-12-2024               |
| 3           | NA number of Podiums (No. & %)                                                                                                                                                                                                                                                                                                                                                                                        | 0                       | NA                  | NA                       |
| 4           | Stilt Floor (%)                                                                                                                                                                                                                                                                                                                                                                                                       | 15                      | 01-06-2025          | 01-06-2027               |
| 5           | 17 number of Slabs of Super Structure (No. & %)                                                                                                                                                                                                                                                                                                                                                                       | 30                      | 01-06-2027          | 01-01-2029               |
| 6           | Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)                                                                                                                                                                                                                                                                                      | 10                      | 01-12-2024          | 01-12-2024               |
| 7           | Sanitary Fittings & color work within the Flat/Premises (%)                                                                                                                                                                                                                                                                                                                                                           | 0                       | 01-02-2029          | 01-02-2029               |
| 8           | Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)                                                                                                                                                                                                                                                                                | 10                      | 01-06-2025          | 01-10-2028               |
| 9           | The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)                                                                                                                                                                                                                                                               | 0                       | 01-04-2026          | 01-04-2029               |
| 10          | Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%) | 0                       | 01-01-2029          | 31-12-2029               |

Table - B

| Internal & External Development Works in Respect of the entire Registered Phase |                                                                 |                  |                         |         |                     |                          |
|---------------------------------------------------------------------------------|-----------------------------------------------------------------|------------------|-------------------------|---------|---------------------|--------------------------|
| Sr. No.                                                                         | Common areas and Facilities Amenities                           | Proposed(Yes/No) | Percentage of work done | Remarks | Activity Start Date | Activity Completion Date |
| 1                                                                               | Internal Roads & Footpaths                                      | YES              | 0                       |         | 01-06-2028          | 01-10-2029               |
| 2                                                                               | Water Supplies                                                  | YES              | 10                      |         | 01-01-2026          | 01-01-2028               |
| 3                                                                               | Sewerage (chamber, lines, Septic Tank, STP)                     | YES              | 0                       |         | 01-01-2026          | 01-01-2028               |
| 4                                                                               | Storm Water Drains                                              | YES              | 0                       |         | 01-04-2026          | 01-04-2028               |
| 5                                                                               | Landscaping & Tree Planting                                     | YES              | 0                       |         | 01-01-2029          | 01-12-2029               |
| 6                                                                               | Street Lighting                                                 | YES              | 0                       |         | 01-01-2029          | 01-10-2029               |
| 7                                                                               | Community Buildings                                             | NO               | 0                       | NA      | NA                  | NA                       |
| 8                                                                               | Treatment and disposal of sewage and sullage water /STP         | YES              | 0                       |         | 01-01-2028          | 01-06-2029               |
| 9                                                                               | Solid Waste Management & Disposal                               | YES              | 0                       |         | 01-04-2028          | 01-04-2029               |
| 10                                                                              | Water Conservation,Rain Water Harvesting,Percolating Well/Pit . | YES              | 0                       |         | 01-08-2026          | 01-08-2028               |
| 11                                                                              | Energy Management                                               | NO               | 0                       | NA      | NA                  | NA                       |
| 12                                                                              | Fire Protection and Fire Safety Requirements                    | YES              | 0                       |         | 01-06-2027          | 01-06-2029               |
| 13                                                                              | Electrical Meter Room, Sub-station,Receiving Station.           | YES              | 0                       |         | 01-06-2027          | 01-06-2029               |
| 14                                                                              | Fire fighting facilities                                        | YES              | 0                       |         | 01-06-2027          | 01-06-2029               |
| 15                                                                              | Drinking water facilities                                       | YES              | 0                       |         | 01-01-2029          | 01-05-2029               |

| Sr. No. | Common areas and Facilities Amenities | Proposed(Yes/ No) | Percentage of work done | Remarks | Activity Start Date | Activity Completion Date |
|---------|---------------------------------------|-------------------|-------------------------|---------|---------------------|--------------------------|
| 16      | Emergency evacuation services         | YES               | 0                       |         | 01-01-2027          | 01-01-2029               |
| 17      | Use of renewable energy               | YES               | 0                       |         | 01-01-2028          | 01-01-2029               |
| 18      | Security using CCTV surveillance      | YES               | 0                       |         | 01-01-2029          | 01-10-2029               |
| 19      | Letter Box                            | YES               | 0                       |         | 01-06-2029          | 30-12-2029               |

| Table -C                                                                       |                 |                       |                     |                         |
|--------------------------------------------------------------------------------|-----------------|-----------------------|---------------------|-------------------------|
| Details regarding Garage and Parking in respect of the entire registered phase |                 |                       |                     |                         |
| Sr. No.                                                                        | Details         | Proposed Total Number | Total Area(Sq Mtrs) | Percentage of work done |
| 1                                                                              | Garage          | 0                     | 0.0                 | 0                       |
| 2                                                                              | Covered Parking | 553                   | 7486.03             | 0                       |
| 3                                                                              | Open Parking    | 32                    | 232.24              | 0                       |

**Yours Faithfully,**

|                                                    |                         |
|----------------------------------------------------|-------------------------|
| Name of Architect                                  | URVASHI LALITKUMAR TULI |
| Council of Architects(CoA) Registration No.        | CA/2013/61755           |
| Council of Architects(CoA) Registration valid till | 31-Dec-2034             |
| Date of physical visit to the site                 | 13-Jan-2026             |
| Firm Name                                          | URVASHI TULI            |
| Remark                                             | NA                      |

@This is online submitted document with due eKYC done, hence no physical signature required.