



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- Janaadhar Sanand

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Urban Development

Authority/MAA11117/A1R/311224/311227

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	4
4	Total Estimated cost of Project Rs.	852079995.00
5	End date of Project at the time of registration	31-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
D	8	0	7	86	3	75	0
E	8	0	7	86	3	9	0
F+G	8	0	7	144	4	128	0
H+I	8	0	7	130	4	24	0

C. Schedule of Major Works:-

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-06-2022	01-06-2022	12-07-2022	12-07-2022	
2	RCC work above plinth level up to terrace level	13-07-2022	13-07-2022	24-04-2023	24-04-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	14-10-2022	14-10-2022	30-04-2025	30-04-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	26-11-2023	26-11-2023	10-05-2025	10-05-2025	
5	All activities in common areas	01-12-2022	01-12-2022	31-10-2027	31-10-2027	

Block Name:- E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	12-05-2022	12-05-2022	17-06-2023	17-06-2023	
2	RCC work above plinth level up to terrace level	18-06-2023	18-06-2023	31-12-2025	31-10-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-12-2025	01-11-2026	31-08-2026	31-08-2027	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-11-2025	01-03-2027	31-07-2027	31-07-2027	
5	All activities in common areas	01-12-2022	01-12-2022	31-10-2027	31-10-2027	

Block Name:- F+G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-06-2022	01-06-2022	24-07-2022	24-07-2022	
2	RCC work above plinth level up to terrace level	15-07-2022	15-07-2022	25-02-2023	25-02-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	24-09-2022	24-09-2022	30-04-2025	30-04-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	22-04-2023	22-04-2023	10-05-2025	10-05-2025	
5	All activities in common areas	01-12-2022	01-12-2022	31-10-2027	31-10-2027	

Block Name:- H+I

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-04-2023	01-04-2023	21-06-2023	21-06-2023	
2	RCC work above plinth level up to terrace level	01-06-2023	01-06-2023	31-12-2025	31-10-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-12-2025	01-11-2026	31-12-2026	31-12-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2026	01-01-2027	31-07-2027	31-07-2027	
5	All activities in common areas	01-12-2022	01-12-2022	31-10-2027	31-10-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	0	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	8	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	7	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	7	100
6	Number of Units within which flooring work of rooms completed	86	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	86	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	86	100

Block Name:- E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	0	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	2	25
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- F+G

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	0	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	8	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	7	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	7	100
6	Number of Units within which flooring work of rooms completed	144	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	144	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	144	100

Block Name:- H+I

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	0	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	3	37.5
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	1	14.29
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- F+G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- H+I

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	50	
2	Compound Wall	YES	60	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	60	
4	Overhead and Underground Water Tanks	YES	50	
5	Internal Water supply Network	YES	50	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	50	
7	Storm Water Drains	YES	50	
8	Internal Roads and Footpaths	YES	50	
9	Landscaping & Tree Planting	YES	60	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 Outside Elevation.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 Toilet.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 Window.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4 Terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 Surroundings.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	E.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	E.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	E.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	E.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	E.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- F+G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 Outside Elevation.jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 Flooring.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 Door and Window.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4 Terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 Surroundings.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- H+I

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	H&I.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	H&I.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	H&I.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	H&I.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	H&I.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	229	2547.16	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	17,60,79,995	17,60,78,500	17,60,78,500	0
2	Development Cost (St no 1(ii))	67,60,00,000	19,03,50,000	21,30,50,000	2,27,00,000
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	50,00,000	0	1	1
Total Cost (Sr ne 1+2+3)		85,70,79,995	36,64,28,500	38,91,28,501	2,27,00,001

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	15,00,00,000	15,00,00,000	85,93,776
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	71,00,00,000	71,00,00,000	38,05,34,725
Total Funds for the Project		86,00,00,000	86,00,00,000	38,91,28,501

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	446	236	210	9048.84	8132.07	941390716	380534725	560855991	480151209	461239507
Total	446	236	210	9048.84	8132.07	941390716	380534725	560855991	480151209	461239507