



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- AANGAN SKY

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Urban Development Authority/RAA14109/090924/300628

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	4
4	Total Estimated cost of Project Rs.	690006358.00
5	End date of Project at the time of registration	30-06-2028
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
BLOCK-A	14	1	14	50	2	31	0
BLOCK-B	14	1	14	50	2	7	0
BLOCK-C	14	1	14	50	2	2	0
BLOCK-D	14	1	14	50	2	30	0

C. Schedule of Major Works:-

Block Name:- BLOCK-A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	29-07-2024	29-07-2024	31-08-2024	31-08-2024	
2	RCC work above plinth level up to terrace level	29-07-2024	29-07-2024	31-08-2024	31-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-12-2024	01-12-2024	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2025	01-09-2025	31-03-2027	31-03-2027	
5	All activities in common areas	01-01-2027	01-01-2027	30-06-2028	30-06-2028	

Block Name:- BLOCK-B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	29-07-2024	29-07-2024	31-08-2024	31-08-2024	
2	RCC work above plinth level up to terrace level	29-07-2024	29-07-2024	31-08-2024	31-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-12-2024	01-12-2024	30-06-2026	30-06-2026	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2025	01-09-2025	31-03-2027	31-07-2027	
5	All activities in common areas	01-01-2027	01-01-2027	30-06-2028	30-06-2028	

Block Name:- BLOCK-C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	29-07-2024	29-07-2024	31-08-2024	31-08-2024	
2	RCC work above plinth level up to terrace level	29-07-2024	29-07-2024	31-08-2024	31-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-12-2024	01-12-2024	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2025	01-09-2025	31-03-2027	31-03-2027	
5	All activities in common areas	01-01-2027	01-01-2027	30-06-2028	30-06-2028	

Block Name:- BLOCK-D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	29-07-2024	29-07-2024	31-08-2024	31-08-2024	
2	RCC work above plinth level up to terrace level	29-07-2024	29-07-2024	31-08-2024	31-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-12-2024	01-12-2024	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2025	01-09-2025	31-03-2027	31-03-2027	
5	All activities in common areas	01-01-2027	01-01-2027	30-06-2028	30-06-2028	

D. Details of Individual Blocks (Internal Works):-

Block Name:- BLOCK-A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	92.86
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	71.43
6	Number of Units within which flooring work of rooms completed	35	70
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	30	60
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	30	60

Block Name:- BLOCK-B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	64.29
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	7	50
6	Number of Units within which flooring work of rooms completed	15	30
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	12	24
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	12	24

Block Name:- BLOCK-C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	64.29
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	7	50
6	Number of Units within which flooring work of rooms completed	10	20
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	10	20
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	10	20

Block Name:- BLOCK-D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	64.29
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	6	42.86
6	Number of Units within which flooring work of rooms completed	10	20
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	10	20
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	10	20

E. Details of Individual Blocks (External Works):-

Block Name:- BLOCK-A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	NA
2	External Plaster & Elevation work	Yes	NA	NA
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	NA
4	Number of Lift Installed	Yes	NA	NA

Block Name:- BLOCK-B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	NA
2	External Plaster & Elevation work	Yes	NA	NA
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	NA
4	Number of Lift Installed	Yes	NA	NA

Block Name:- BLOCK-C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	NA
2	External Plaster & Elevation work	Yes	NA	NA
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	NA
4	Number of Lift Installed	Yes	NA	NA

Block Name:- BLOCK-D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	NA
2	External Plaster & Elevation work	Yes	NA	NA
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	NA
4	Number of Lift Installed	Yes	NA	NA

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NA
2	Compound Wall	YES	0	NA
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	NA
4	Overhead and Underground Water Tanks	YES	0	NA
5	Internal Water supply Network	YES	0	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	NA
7	Storm Water Drains	YES	0	NA
8	Internal Roads and Footpaths	YES	0	NA
9	Landscaping & Tree Planting	YES	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	NA

G. Details of Documents to be upload with each QPR:-

Block Name:- BLOCK-A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-25 at 4.53.06 PM (1).jpeg	BLOCK-A
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-25 at 4.53.08 PM.jpeg	BLOCK-A
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-25 at 4.53.09 PM.jpeg	BLOCK-A
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-12-25 at 4.53.07 PM.jpeg	BLOCK-A
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-12-25 at 4.53.06 PM (1).jpeg	
6	Copies of Approvals taken during the current quarter.	WhatsApp Image 2025-12-25 at 4.53.06 PM (1).jpeg	

Block Name:- BLOCK-B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-26 at 12.49.11 PM.jpeg	BLOCK-B
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-26 at 12.49.05 PM.jpeg	BLOCK-B
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-26 at 12.49.07 PM.jpeg	BLOCK-B
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-12-26 at 12.49.06 PM.jpeg	BLOCK-B
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-12-26 at 12.49.11 PM.jpeg	
6	Copies of Approvals taken during the current quarter.	WhatsApp Image 2025-12-26 at 12.49.11 PM.jpeg	

Block Name:- BLOCK-C

Sr. No	Particular	Photograph	Remarks
--------	------------	------------	---------

1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-26 at 12.49.12 PM.jpeg	BLOCK-C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-26 at 12.48.59 PM.jpeg	BLOCK-C
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-26 at 12.48.58 PM (1).jpeg	BLOCK-C
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-12-26 at 12.48.58 PM.jpeg	BLOCK-C
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-12-26 at 12.49.12 PM.jpeg	
6	Copies of Approvals taken during the current quarter.	WhatsApp Image 2025-12-26 at 12.49.12 PM.jpeg	

Block Name:- BLOCK-D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-26 at 12.49.04 PM.jpeg	BLOCK-D
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-26 at 12.49.02 PM.jpeg	BLOCK-D
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-26 at 12.49.02 PM (1).jpeg	BLOCK-D
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-12-26 at 12.48.57 PM.jpeg	BLOCK-D
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-12-26 at 12.49.04 PM.jpeg	
6	Copies of Approvals taken during the current quarter.	WhatsApp Image 2025-12-26 at 12.49.04 PM.jpeg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	227	3939.68	0
Open Parking	420	1739.76	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	6,07,01,376	5,87,63,882	5,87,63,882	0
2	Development Cost (St no 1(ii))	62,93,04,982	19,89,71,776	24,34,54,533	4,44,82,757
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,50,00,000	1,23,38,137	1,32,15,576	8,77,439
Total Cost (Sr ne 1+2+3)		70,50,06,358	27,00,73,795	31,54,33,991	4,53,60,196

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	13,44,11,667	10,27,37,606	10,20,52,606
2	Total Borrowed Fund (Secured)	25,00,00,000	7,10,28,296	9,35,46,035
3	Total Borrowed Fund (Unsecured)	2,88,00,000	1,86,13,172	1,86,13,172
4	Customer Receipts Used for the Project	89,00,00,000	7,80,35,000	10,65,55,000
Total Funds for the Project		1,30,32,11,667	27,04,14,074	32,07,66,813

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Flat	200	70	130	5317.90	9876.10	890000000	106555000	783445000	311500000	578500000
Total	200	70	130	5317.90	9876.10	890000000	106555000	783445000	311500000	578500000