



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 08-01-2026

Project Name:- Devasva 9

Project Registration Number:- PR/GJ/AHMEDABAD/DASKROI/AUDA/MAA10626/A1M/190623

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	4
4	Total Estimated cost of Project Rs.	1051433703.00
5	End date of Project at the time of registration	31-12-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+H	15	1	15	130	2	91	0
B+C	15	1	15	108	2	94	0
D+E	15	1	15	108	2	79	0
F+G	15	1	15	108	2	78	0

C. Schedule of Major Works:-

Block Name:- A+H

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-08-2022	01-08-2022	15-12-2022	15-12-2022	A+H
2	RCC work above plinth level up to terrace level	18-12-2022	18-12-2022	20-11-2023	20-11-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-04-2023	01-04-2023	15-04-2024	15-04-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	05-06-2023	05-06-2023	31-03-2025	31-03-2025	
5	All activities in common areas	01-12-2024	01-12-2024	31-07-2025	31-07-2025	

Block Name:- B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-08-2022	01-08-2022	15-12-2022	15-12-2022	B+C
2	RCC work above plinth level up to terrace level	18-12-2022	18-12-2022	20-11-2023	20-11-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-04-2023	01-04-2023	15-04-2024	15-04-2024	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	05-06-2023	05-06-2023	31-03-2025	31-03-2025	
5	All activities in common areas	01-12-2024	01-12-2024	31-07-2025	31-07-2025	

Block Name:- D+E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	25-04-2023	25-04-2023	29-08-2023	29-08-2023	D+E
2	RCC work above plinth level up to terrace level	01-09-2023	01-09-2023	10-08-2024	10-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	11-12-2023	11-12-2023	31-03-2025	31-03-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	11-10-2024	11-10-2024	30-06-2025	30-06-2025	
5	All activities in common areas	01-12-2024	01-12-2024	31-07-2025	31-07-2025	

Block Name:- F+G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	25-04-2023	25-04-2023	29-08-2023	29-08-2023	F+G
2	RCC work above plinth level up to terrace level	01-09-2023	01-09-2023	10-08-2024	10-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	05-11-2023	05-11-2023	31-01-2025	31-01-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	11-08-2024	11-08-2024	31-05-2025	31-05-2025	
5	All activities in common areas	01-12-2024	01-12-2024	31-07-2025	31-07-2025	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+H

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	93.33
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	93.33
6	Number of Units within which flooring work of rooms completed	100	76.92
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	100	76.92
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	100	76.92

Block Name:- B+C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	93.33
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	93.33
6	Number of Units within which flooring work of rooms completed	108	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	108	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	108	100

Block Name:- D+E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	93.33
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	93.33
6	Number of Units within which flooring work of rooms completed	108	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	108	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	108	100

Block Name:- F+G

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	93.33
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	93.33
6	Number of Units within which flooring work of rooms completed	108	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	108	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	108	100

E. Details of Individual Blocks (External Works):-

Block Name:- A+H

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	90	

Block Name:- B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	90	

Block Name:- D+E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	90	

Block Name:- F+G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	90	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	60	
2	Compound Wall	YES	80	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	75	
4	Overhead and Underground Water Tanks	YES	80	
5	Internal Water supply Network	YES	100	BOREWELL AVAILABLE
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	80	
7	Storm Water Drains	NO	0	NA
8	Internal Roads and Footpaths	YES	60	
9	Landscaping & Tree Planting	YES	25	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+H

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-30 at 12.10.26 PM.jpeg	A+H
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-07-08 at 12.32.02 PM (1).jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-07-08 at 12.32.01 PM (1).jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-07-09 at 3.45.31 PM.jpeg	A+H
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-12-30 at 12.10.26 PM (1).jpeg	
6	Copies of Approvals taken during the current quarter.	All NOC.pdf	

Block Name:- B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-30 at 12.10.27 PM.jpeg	B+C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-07-08 at 12.36.11 PM (1).jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-07-08 at 12.36.09 PM.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-07-09 at 3.45.31 PM (1).jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-07-09 at 3.48.07 PM (1).jpeg	
6	Copies of Approvals taken during the current quarter.	All NOC.pdf	

Block Name:- D+E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-30 at 12.10.26 PM (1).jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-07-08 at 12.32.02 PM (1).jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-07-08 at 12.32.01 PM.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-07-09 at 3.45.30 PM.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-07-09 at 3.48.07 PM.jpeg	
6	Copies of Approvals taken during the current quarter.	All NOC.pdf	

Block Name:- F+G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	F G.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-07-08 at 12.36.10 PM.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-07-08 at 12.36.11 PM (2).jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-07-09 at 3.45.30 PM (2).jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-07-09 at 3.48.07 PM.jpeg	
6	Copies of Approvals taken during the current quarter.	All NOC.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	134	8015.65	0
Open Parking	10	80.69	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	8,63,33,703	8,63,35,048	8,63,35,048	0
2	Development Cost (St no 1(ii))	96,51,00,000	78,16,73,615	82,05,90,863	3,89,17,248
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	6,00,00,000	1,53,13,263	1,54,68,795	1,55,532
Total Cost (Sr ne 1+2+3)		1,11,14,33,703	88,33,21,926	92,23,94,706	3,90,72,780

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	25,34,22,479	24,12,98,602	24,20,81,750
2	Total Borrowed Fund (Secured)	27,44,24,432	8,24,86,911	4,53,20,673
3	Total Borrowed Fund (Unsecured)	5,00,00,000	9,35,42,480	9,63,45,594
4	Customer Receipts Used for the Project	54,10,86,792	55,37,75,680	63,85,79,386
Total Funds for the Project		1,11,89,33,703	97,11,03,673	1,02,23,27,403

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	30	9	21	311.41	1080.23	63486000	10121000	53365000	20510000	42976000
Residential	424	333	91	22394.75	6177.21	1176101000	627678190	548422810	947101000	229000000
Total	454	342	112	22706.16	7257.44	1239587000	637799190	601787810	967611000	271976000