



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- Adhishthan Luxuria

Project Registration Number:- PR/GJ/AHMEDABAD/DASKROI/AUDA/RAA10393/EX1/181225/311226

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	3
4	Total Estimated cost of Project Rs.	761362829.00
5	End date of Project at the time of registration	31-12-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
Block A+B+C+D+E	12	1	10	190	10	59	0
Block F	12	1	10	40	2	13	0
Block G+H+I	12	1	10	110	6	37	0

C. Schedule of Major Works:-

Block Name:- Block A+B+C+D+E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-04-2022	01-04-2022	31-05-2023	31-05-2023	Completed
2	RCC work above plinth level up to terrace level	01-08-2022	01-08-2022	31-08-2023	31-08-2023	Completed
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2023	01-02-2023	31-12-2024	30-06-2025	Completed
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-07-2024	01-07-2024	31-10-2025	30-11-2025	Completed
5	All activities in common areas	01-01-2025	01-01-2025	31-12-2025	31-03-2026	Work is in progress

Block Name:- Block F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-06-2022	01-06-2022	28-02-2023	28-02-2023	Completed
2	RCC work above plinth level up to terrace level	01-12-2022	01-12-2022	31-12-2024	31-12-2024	Completed
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	20-07-2023	20-07-2023	31-12-2024	31-12-2024	Completed
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-11-2024	01-11-2024	31-03-2025	31-05-2025	Completed

5	All activities in common areas	01-06-2024	01-06-2024	31-10-2025	31-03-2026	Work is in progress
---	--------------------------------	------------	------------	------------	------------	---------------------

Block Name:- Block G+H+I

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	15-07-2022	15-07-2022	28-02-2023	28-02-2023	Completed
2	RCC work above plinth level up to terrace level	20-02-2023	20-02-2023	30-04-2024	30-04-2024	Completed
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2023	01-10-2023	31-12-2024	31-12-2024	Completed
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-11-2024	01-11-2024	31-05-2025	31-05-2025	Completed
5	All activities in common areas	01-01-2025	01-01-2025	30-09-2025	31-03-2026	Work is in progress

D. Details of Individual Blocks (Internal Works):-

Block Name:- Block A+B+C+D+E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	190	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	190	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	160	84.21

Block Name:- Block F

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	40	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	40	100

Block Name:- Block G+H+I

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	110	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	110	100

8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	110	100
---	--	-----	-----

E. Details of Individual Blocks (External Works):-

Block Name:- Block A+B+C+D+E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	Completed
2	External Plaster & Elevation work	Yes	100	Completed
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	Completed
4	Number of Lift Installed	Yes	100	Completed

Block Name:- Block F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	Completed
2	External Plaster & Elevation work	Yes	100	Completed
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	Completed
4	Number of Lift Installed	Yes	100	Completed

Block Name:- Block G+H+I

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	Completed
2	External Plaster & Elevation work	Yes	100	Completed
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	Completed
4	Number of Lift Installed	Yes	50	Work is in progress

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	-
2	Compound Wall	YES	75	-
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	-
4	Overhead and Underground Water Tanks	YES	100	-
5	Internal Water supply Network	YES	100	-
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	-
7	Storm Water Drains	YES	100	-
8	Internal Roads and Footpaths	YES	0	-
9	Landscaping & Tree Planting	YES	0	-
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	-

G. Details of Documents to be upload with each QPR:-

Block Name:- Block A+B+C+D+E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	External Building Block - A+B+C+D+E.pdf	-
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Internal Works Block A+B+C+D+E.pdf	-
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Internal Works Block A+B+C+D+E.pdf	-
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Internal Works Block A+B+C+D+E.pdf	-

5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Internal Works Block A+B+C+D+E.pdf	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- Block F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	External Building.jpeg	-
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Flooring.jpeg	-
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F-1002 - 003.jpeg	-
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	External Building.jpeg	-
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	F-1002 - 004.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- Block G+H+I

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	External Building Block G+H+I.pdf	-
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Internal Works Block G+H+I.pdf	-
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Internal Works Block G+H+I.pdf	-
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Internal Works Block G+H+I.pdf	-
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Area Works.pdf	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	1375	4830.2	95
Open Parking	355	1403.29	90

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	4,28,03,892	4,28,03,892	4,28,03,892	0
2	Development Cost (St no 1(ii))	71,85,58,937	60,39,53,768	66,98,26,974	6,58,73,206
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	4,00,00,000	5,48,79,599	6,05,43,672	56,64,073
Total Cost (Sr ne 1+2+3)		80,13,62,829	70,16,37,259	77,31,74,538	7,15,37,279

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	10,80,11,531	10,80,11,531	76,76,37,136
2	Total Borrowed Fund (Secured)	30,00,00,000	25,00,00,000	0
3	Total Borrowed Fund (Unsecured)	5,71,57,101	11,81,26,080	6,81,128

4	Customer Receipts Used for the Project	1,41,45,00,000	1,42,43,26,200	28,26,16,979
Total Funds for the Project		1,87,96,68,632	1,90,04,63,811	1,05,09,35,243

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	340	109	231	7635.92	16242.88	1432376200	282616979	1149759221	469626200	962750000
Total	340	109	231	7635.92	16242.88	1432376200	282616979	1149759221	469626200	962750000