



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- SHELADIA DIVINE

Project Registration Number:- PR/GJ/AHMEDABAD/DASKROI/AUDA/RAA11288/020323

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	4
4	Total Estimated cost of Project Rs.	648155416.00
5	End date of Project at the time of registration	31-12-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
D+E	14	1	13	100	2	27	0
A	13	1	12	46	2	24	0
B	14	1	13	50	2	33	0
C	14	1	13	50	2	25	0

C. Schedule of Major Works:-

Block Name:- D+E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	09-09-2022	09-09-2022	14-11-2022	31-12-2022	
2	RCC work above plinth level up to terrace level	01-11-2022	01-11-2022	31-12-2024	30-09-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	09-09-2023	01-04-2023	31-12-2024	31-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2024	01-09-2024	31-12-2026	31-12-2026	
5	All activities in common areas	01-11-2026	01-11-2026	31-12-2026	31-12-2026	

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	09-09-2022	09-09-2022	14-11-2022	31-12-2022	
2	RCC work above plinth level up to terrace level	01-11-2022	01-11-2022	31-12-2024	30-09-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	09-09-2023	01-04-2023	31-12-2024	31-03-2026	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2024	01-09-2024	31-12-2026	31-12-2026	
5	All activities in common areas	01-11-2026	01-11-2026	31-12-2026	31-12-2026	

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	09-09-2022	09-09-2022	14-11-2022	31-12-2022	
2	RCC work above plinth level up to terrace level	01-11-2022	01-11-2022	31-12-2024	30-09-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	09-09-2023	01-04-2023	31-12-2024	31-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2024	01-09-2024	31-12-2026	31-12-2026	
5	All activities in common areas	01-11-2026	01-11-2026	31-12-2026	31-12-2026	

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	09-09-2022	09-09-2022	14-11-2022	31-12-2022	
2	RCC work above plinth level up to terrace level	01-11-2022	01-11-2022	31-12-2024	30-09-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	09-09-2023	01-04-2023	31-12-2024	31-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2024	01-09-2024	31-12-2026	31-12-2026	
5	All activities in common areas	01-11-2026	01-11-2026	31-12-2026	31-12-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- D+E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	46	46
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	37	37
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	33	33

Block Name:- A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	12	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	12	100
6	Number of Units within which flooring work of rooms completed	46	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	86.96
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	40	86.96

Block Name:- B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	40	80
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	80
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	45	90

Block Name:- C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	50	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	80
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	40	80

E. Details of Individual Blocks (External Works):-**Block Name:- D+E**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	90	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	90	
4	Number of Lift Installed	Yes	NA	

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	NA	

Block Name:- B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	50	
4	Number of Lift Installed	Yes	NA	

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	90	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	0
2	Compound Wall	YES	50	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	85	
5	Internal Water supply Network	YES	50	0
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	0
7	Storm Water Drains	YES	10	0
8	Internal Roads and Footpaths	YES	0	0
9	Landscaping & Tree Planting	YES	0	0
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- D+E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	block D.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	fLOOR 2.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2026-01-05 at 4.34.49 PM.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	TERRACE 2.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	common1.jpeg	
6	Copies of Approvals taken during the current quarter.	NO APPROVALS.pdf	

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	block A.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	floor.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	balcony.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	common2.jpeg	
6	Copies of Approvals taken during the current quarter.	NO APPROVALS.pdf	

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block-B.jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	ROOM FLOORING WINDOW (2).jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	ROOM FLOORING WINDOW.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	TERRACE (2).jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COMMON AREA (2).jpeg	
6	Copies of Approvals taken during the current quarter.	APPROVALS_page-0001.jpg	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	block C.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C TOILET 2.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C WINDOW 1.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	C TERRACE.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	common1.jpeg	
6	Copies of Approvals taken during the current quarter.	NO APPROVALS.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	0	5563.71	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	14,81,55,416	14,81,55,416	14,81,55,416	0
2	Development Cost (St no 1(ii))	50,00,00,000	35,19,17,805	42,13,67,883	6,94,50,077
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		64,81,55,416	50,00,73,221	56,95,23,299	6,94,50,077

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	64,81,55,416	0	10,64,08,313
2	Total Borrowed Fund (Secured)	0	0	8,75,46,233
3	Total Borrowed Fund (Unsecured)	0	0	33,78,41,826
4	Customer Receipts Used for the Project	0	0	3,77,26,927
Total Funds for the Project		64,81,55,416	0	56,95,23,299

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	246	109	137	6762.13	8266.03	865423900	251512848	613911052	416523900	448900000
Total	246	109	137	6762.13	8266.03	865423900	251512848	613911052	416523900	448900000