



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- SP EPITOME

Project Registration Number:- PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Municipal Corporation/MAA13008/210224/300627

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	830641532.00
5	End date of Project at the time of registration	30-06-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C+D	25	2	22	402	9	146	0

C. Schedule of Major Works:-

Block Name:- A+B+C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	11-01-2024	11-01-2024	28-02-2024	30-09-2024	
2	RCC work above plinth level up to terrace level	01-10-2024	10-10-2024	31-10-2024	31-12-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2025	01-10-2025	31-12-2026	31-12-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-03-2026	01-03-2026	28-02-2027	28-02-2027	
5	All activities in common areas	01-06-2026	01-06-2026	30-06-2027	30-06-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C+D

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	23	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	22	100

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	22	100
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C+D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	na
2	External Plaster & Elevation work	Yes	NA	na
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	na
4	Number of Lift Installed	Yes	NA	na

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NA
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	0	
5	Internal Water supply Network	YES	15	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	10	NA
7	Storm Water Drains	YES	0	NA
8	Internal Roads and Footpaths	YES	0	NA
9	Landscaping & Tree Planting	YES	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	1.jpeg	
6	Copies of Approvals taken during the current quarter.	2.jpeg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	313	6082.55	0
Open Parking	121	602.09	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	19,01,38,681	19,01,38,681	19,01,38,681	0
2	Development Cost (St no 1(ii))	64,05,02,851	42,83,25,865	47,71,58,419	4,88,32,554
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,25,00,000	1,27,63,087	2,29,16,464	1,01,53,377
Total Cost (Sr ne 1+2+3)		84,31,41,532	63,12,27,633	69,02,13,564	5,89,85,931

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	7,50,00,000	7,50,00,000	8,26,09,789
2	Total Borrowed Fund (Secured)	45,00,00,000	45,00,00,000	22,05,19,015
3	Total Borrowed Fund (Unsecured)	2,00,00,000	2,00,00,000	9,22,21,832
4	Customer Receipts Used for the Project	97,62,79,150	97,62,79,150	31,97,65,717
Total Funds for the Project		1,52,12,79,150	1,52,12,79,150	71,51,16,353

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	28	2	26	32.07	1104.59	81790000	2760000	79030000	2760000	79030000
Residential	374	144	230	8602.64	13554.22	1056749625	317005717	739743908	486649725	570099900
Total	402	146	256	8634.71	14658.81	1138539625	319765717	818773908	489409725	649129900