



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- Swastik Varmin

Project Registration Number:- PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Municipal Corporation/MAA14986/170325/311228

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	963583900.00
5	End date of Project at the time of registration	31-12-2028
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C+D+E	17	2	15	257	10	24	0

C. Schedule of Major Works:-

Block Name:- A+B+C+D+E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	10-02-2025	10-02-2025	31-12-2025	31-12-2025	
2	RCC work above plinth level up to terrace level	01-01-2026	01-01-2026	30-03-2026	30-03-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-07-2026	01-07-2026	31-12-2027	31-12-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	10-11-2026	10-11-2026	15-04-2028	15-04-2028	
5	All activities in common areas	01-04-2027	01-04-2027	31-10-2028	31-10-2028	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C+D+E

Sr. No	Particular		% Work Done
1	Excavation		98
2	Work up-to Plinth Level(Including Basemenent if so)		50
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	0	0
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C+D+E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	50	
5	Internal Water supply Network	YES	0	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	
7	Storm Water Drains	YES	0	
8	Internal Roads and Footpaths	YES	0	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C+D+E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Swastik Varmine (5).jpeg	A+B+C+D+E
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Swastik Varmine (5).jpeg	A+B+C+D+E
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Swastik Varmine (5).jpeg	A+B+C+D+E
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Swastik Varmine (5).jpeg	A+B+C+D+E
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Swastik Varmine (5).jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	658	6311.01	0
Open Parking	95	171.5	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	32,42,83,900	29,55,18,475	29,55,18,475	0
2	Development Cost (St no 1(ii))	63,93,00,000	4,59,65,049	6,59,01,585	1,99,36,536
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,64,16,100	33,33,456	36,24,641	2,91,185
Total Cost (Sr ne 1+2+3)		98,00,00,000	34,48,16,980	36,50,44,701	2,02,27,721

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	5,00,00,000	5,00,00,000	0
2	Total Borrowed Fund (Secured)	40,00,00,000	40,00,00,000	20,76,50,980
3	Total Borrowed Fund (Unsecured)	17,00,00,000	17,00,00,000	15,32,74,721
4	Customer Receipts Used for the Project	36,00,00,000	36,00,00,000	41,19,000
Total Funds for the Project		98,00,00,000	98,00,00,000	36,50,44,701

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	51	0	51	0.00	1697.28	155086560	0	155086560	0	155086560
Residential	206	24	182	1867.00	14053.76	916700000	4119000	912581000	106800000	809900000
Total	257	24	233	1867.00	15751.04	1071786560	4119000	1067667560	1068000000	964986560