



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- THE 31ST

Project Registration Number:- PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Municipal Corporation/RN49AA09949/310522

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	1445538631.80
5	End date of Project at the time of registration	31-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
THE 31ST	35	3	32	87	5	73	0

C. Schedule of Major Works:-

Block Name:- THE 31ST

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	12-05-2022	12-05-2022	30-09-2022	01-03-2023	
2	RCC work above plinth level up to terrace level	01-08-2022	01-03-2023	31-03-2023	28-02-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2024	01-11-2024	31-12-2026	31-01-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2025	01-01-2025	31-01-2027	31-01-2027	
5	All activities in common areas	01-06-2026	01-06-2026	31-12-2026	31-12-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- THE 31ST

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	32	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	32	100

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	32	100
6	Number of Units within which flooring work of rooms completed	66	75.86
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	45.98
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	54	62.07

E. Details of Individual Blocks (External Works):-

Block Name:- THE 31ST

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	75	
2	External Plaster & Elevation work	Yes	90	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	60	
4	Number of Lift Installed	Yes	75	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	10	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	30	
5	Internal Water supply Network	YES	80	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	10	
7	Storm Water Drains	YES	0	
8	Internal Roads and Footpaths	YES	0	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- THE 31ST

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	OUTER LOOK.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	TOILET.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	DOOR.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	TERRACE.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	photo WORK IN PROGRESS.jpg	
6	Copies of Approvals taken during the current quarter.	photo NOT APPLIABLE.jpg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	385	5772.29	80
Open Parking	26	388.34	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	26,39,64,252	26,19,61,754	26,19,61,754	0
2	Development Cost (St no 1(ii))	1,18,15,74,379	98,43,74,701	1,03,96,64,113	5,52,89,412
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	16,00,00,000	12,27,08,763	12,27,08,763	0
Total Cost (Sr ne 1+2+3)		1,60,55,38,631	1,36,90,45,218	1,42,43,34,630	5,52,89,412

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	25,46,40,335	38,22,88,464	38,22,88,464
2	Total Borrowed Fund (Secured)	45,00,00,000	0	0
3	Total Borrowed Fund (Unsecured)	10,00,00,000	4,59,50,000	3,59,50,001
4	Customer Receipts Used for the Project	1,70,66,89,000	1,03,15,83,767	1,12,05,53,037
Total Funds for the Project		2,51,13,29,335	1,45,98,22,231	1,53,87,91,502

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	87	73	14	15028.23	2792.37	1708089000	1120553037	587535963	1458089000	250000000
Total	87	73	14	15028.23	2792.37	1708089000	1120553037	587535963	1458089000	250000000