



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- SHUBH LABH HEIGHTS

Project Registration Number:- PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Urban Development Authority/MAA12306/A1M/040825/300428

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	502024942.88
5	End date of Project at the time of registration	30-04-2028
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B	14	2	13	119	4	32	0
C	14	2	13	52	2	19	0

C. Schedule of Major Works:-

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	24-04-2023	24-04-2023	31-07-2023	31-07-2023	
2	RCC work above plinth level up to terrace level	01-08-2023	01-08-2023	31-01-2024	31-01-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-06-2024	01-06-2024	31-03-2026	31-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2025	01-01-2025	31-12-2026	31-12-2026	
5	All activities in common areas	01-01-2027	01-01-2027	30-04-2028	30-04-2028	

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	24-04-2023	24-04-2023	31-07-2023	31-07-2023	
2	RCC work above plinth level up to terrace level	01-08-2023	01-08-2023	31-01-2024	31-01-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-06-2024	01-06-2024	31-03-2026	31-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2025	01-01-2025	31-12-2026	31-12-2026	
5	All activities in common areas	01-01-2027	01-01-2027	30-04-2028	30-04-2028	

D. Details of Individual Blocks (Internal Works):-**Block Name:- A+B**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	12	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	92.31
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	12	92.31
6	Number of Units within which flooring work of rooms completed	55	46.22
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	12	10.08
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	12	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	46	88.46
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	20	38.46
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	6	11.54

E. Details of Individual Blocks (External Works):-**Block Name:- A+B**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	40	
2	External Plaster & Elevation work	Yes	65	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	55	
2	External Plaster & Elevation work	Yes	70	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NA
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	

4	Overhead and Underground Water Tanks	YES	35	
5	Internal Water supply Network	YES	60	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	55	NA
7	Storm Water Drains	YES	45	NA
8	Internal Roads and Footpaths	YES	0	NA
9	Landscaping & Tree Planting	YES	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	P1.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	P2.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	P3.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	P4.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	P2.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	C.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	C.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	C.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	170	3404.55	0
Open Parking	50	602.69	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	6,84,10,540	6,84,10,540	6,84,10,540	0
2	Development Cost (St no 1(ii))	43,36,14,402	21,25,01,016	22,91,71,292	1,66,70,276
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,50,00,000	1,13,89,843	1,50,44,346	36,54,503
Total Cost (Sr ne 1+2+3)		51,70,24,942	29,23,01,399	31,26,26,178	2,03,24,779

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	10,00,00,000	10,00,00,000	4,72,74,28,068
2	Total Borrowed Fund (Secured)	22,00,00,000	22,00,00,000	8,33,69,522
3	Total Borrowed Fund (Unsecured)	15,00,00,000	15,00,00,000	12,08,29,753
4	Customer Receipts Used for the Project	57,97,36,400	57,97,36,400	7,54,75,000
Total Funds for the Project		1,04,97,36,400	1,04,97,36,400	5,00,71,02,343

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Office	8	1	7	196.31	555.86	36876400	1200000	35676400	9587600	27288800
Shop	15	8	7	327.76	311.00	64476000	6890000	57586000	33084000	31392000
Residential	148	49	99	3428.73	7421.16	478384000	67385000	410999000	151312000	327072000
Total	171	58	113	3952.80	8288.02	5797364000	75475000	5042614000	1939836000	3857528000