



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 03-01-2026

Project Name:- Sun Footprints

Project Registration Number:- PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Urban Development Authority/MN96AA09996/270622

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	4
4	Total Estimated cost of Project Rs.	1860964000.00
5	End date of Project at the time of registration	31-03-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B	17	2	14	122	4	50	0
C+D+E+F	17	2	14	224	8	168	0
G+H	17	2	14	168	4	80	0
I+J	17	2	14	172	4	83	0

C. Schedule of Major Works:-

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-09-2022	01-09-2022	31-07-2023	31-07-2023	
2	RCC work above plinth level up to terrace level	01-08-2023	01-08-2023	31-12-2024	31-12-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2024	01-02-2024	31-10-2025	15-01-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-08-2024	01-08-2024	31-12-2025	31-01-2026	
5	All activities in common areas	01-06-2025	01-06-2025	28-02-2026	28-02-2026	

Block Name:- C+D+E+F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-09-2022	01-09-2022	31-05-2023	31-05-2023	
2	RCC work above plinth level up to terrace level	01-06-2023	01-06-2023	30-06-2024	30-06-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-08-2023	01-08-2023	31-10-2025	15-01-2026	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-08-2024	01-08-2024	31-12-2025	31-01-2026	
5	All activities in common areas	01-06-2025	01-06-2025	28-02-2026	28-02-2026	

Block Name:- G+H

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-09-2022	01-09-2022	31-05-2023	31-05-2023	
2	RCC work above plinth level up to terrace level	01-06-2023	01-06-2023	31-12-2024	31-12-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2024	01-02-2024	31-10-2025	15-01-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-08-2024	01-08-2024	31-12-2025	31-01-2026	
5	All activities in common areas	01-06-2025	01-06-2025	28-02-2026	28-02-2026	

Block Name:- I+J

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-09-2022	01-09-2022	30-06-2023	30-06-2023	
2	RCC work above plinth level up to terrace level	01-07-2023	01-07-2023	31-12-2024	31-12-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2024	01-02-2024	31-10-2025	15-01-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-08-2024	01-08-2024	31-12-2025	31-01-2026	
5	All activities in common areas	01-06-2025	01-06-2025	28-02-2026	28-02-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	11	78.57
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	91	74.59
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	85	69.67
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	73	59.84

Block Name:- C+D+E+F

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	92.86
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	190	84.82
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	168	75
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	179	79.91

Block Name:- G+H

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	85.71
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	134	79.76
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	100	59.52
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	109	64.88

Block Name:- I+J

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	85.71
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	137	79.65
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	111	64.53
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	103	59.88

E. Details of Individual Blocks (External Works):-

Block Name:- A+B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	90	
4	Number of Lift Installed	Yes	50	

Block Name:- C+D+E+F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	70	

Block Name:- G+H

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	90	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	90	
4	Number of Lift Installed	Yes	50	

Block Name:- I+J

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	90	
4	Number of Lift Installed	Yes	50	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	50	
2	Compound Wall	YES	70	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	50	
4	Overhead and Underground Water Tanks	YES	90	
5	Internal Water supply Network	YES	80	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	60	
7	Storm Water Drains	YES	40	
8	Internal Roads and Footpaths	YES	60	
9	Landscaping & Tree Planting	YES	40	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	NA

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 Whole block from outside.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 Flooring Inside.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 Door & Window Inside.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4 Terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- C+D+E+F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 Whole block from outside.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 Flooring Inside.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 Doors & Window Inside.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4 Terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- G+H

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 Whole block from Outside.jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 Flooring Inside.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 Door & Window Inside.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4 Terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- I+J

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 Whole block from outside.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 Flooring Inside.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 Door & Window Inside.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4 Terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	231	19086.71	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	46,59,64,000	46,59,64,000	46,59,64,000	0
2	Development Cost (St no 1(ii))	1,39,50,00,000	96,43,44,904	1,07,48,09,102	11,04,64,198
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	27,00,00,000	11,79,61,482	11,99,70,381	20,08,899
Total Cost (Sr ne 1+2+3)		2,13,09,64,000	1,54,82,70,386	1,66,07,43,483	11,24,73,097

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	12,00,00,000	12,00,00,000	4,66,85,328
2	Total Borrowed Fund (Secured)	70,00,00,000	70,00,00,000	50,42,59,807
3	Total Borrowed Fund (Unsecured)	1,00,00,000	1,00,00,000	75,00,000
4	Customer Receipts Used for the Project	1,31,00,00,000	1,31,00,00,000	1,10,22,98,348
Total Funds for the Project		2,14,00,00,000	2,14,00,00,000	1,66,07,43,483

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	14	10	4	277.73	127.17	40099315	20817883	19281432	27649315	12450000
Residential	672	371	301	20951.64	17550.24	2594882348	1081480465	1513401883	1442512103	1152370245
Total	686	381	305	21229.37	17677.41	2634981663	1102298348	1532683315	1470161418	1164820245