



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- KEYSTONE 30

Project Registration Number:- PR/GJ/AHMEDABAD/DASKROI/Ahmedabad Urban Development Authority/RAA13835/150724/300628

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	348928000.00
5	End date of Project at the time of registration	30-06-2028
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
RESI (1To 30)	3	0	3	30	0	13	0

C. Schedule of Major Works:-

Block Name:- RESI (1To 30)

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	23-05-2024	23-05-2024	31-12-2024	31-12-2024	
2	RCC work above plinth level up to terrace level	23-05-2024	23-05-2024	31-12-2024	31-12-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2025	01-01-2025	31-07-2025	31-07-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2026	01-04-2026	31-12-2026	31-12-2026	
5	All activities in common areas	01-04-2026	01-04-2026	31-12-2026	31-12-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- RESI (1To 30)

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		90
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)		100
4	Number of floors completed, Brick Masonry work & Internal Plaster		100

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	3	100
6	Number of Units within which flooring work of rooms completed	8	26.67
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	1	3.33
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	1	3.33

E. Details of Individual Blocks (External Works):-

Block Name:- RESI (1To 30)

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	30	0
2	External Plaster & Elevation work	Yes	33	0
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	5	0
4	Number of Lift Installed	No	NA	0

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	0.0
2	Compound Wall	YES	0	0
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	0
4	Overhead and Underground Water Tanks	YES	0	0
5	Internal Water supply Network	YES	0	0.0
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	0.0
7	Storm Water Drains	YES	0	0.0
8	Internal Roads and Footpaths	YES	0	0.0
9	Landscaping & Tree Planting	YES	0	0.0
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	0

G. Details of Documents to be upload with each QPR:-

Block Name:- RESI (1To 30)

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-30 at 12.59.59.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-30 at 13.07.12.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-30 at 12.59.10.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-12-30 at 14.08.48.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-12-30 at 12.59.59.jpeg	
6	Copies of Approvals taken during the current quarter.	bblank page.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	0	0.0	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	7,94,28,000	7,94,28,000	7,94,28,000	0
2	Development Cost (St no 1(ii))	26,95,00,000	8,66,02,470	11,09,49,932	2,43,47,462
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	75,00,000	1,49,72,063	1,01,04,281	-,48,67,782
Total Cost (Sr ne 1+2+3)		35,64,28,000	18,10,02,533	20,04,82,213	1,94,79,680

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	8,00,00,000	10,85,19,457	10,42,65,540
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	2,50,00,000	10,85,19,457	5,24,19,877
4	Customer Receipts Used for the Project	39,77,58,194	3,15,87,568	4,95,12,042
Total Funds for the Project		50,27,58,194	24,86,26,482	20,61,97,459

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	30	13	17	2697.43	3459.63	395555374	49515560	346039814	164338374	231217000
Total	30	13	17	2697.43	3459.63	395555374	49515560	346039814	164338374	231217000