



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- Vishwanath Sarathya West

Project Registration Number:- PR/GJ/AHMEDABAD/SANAND/AUDA/MAA10293/A1M/140323

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	5
4	Total Estimated cost of Project Rs.	3340603404.00
5	End date of Project at the time of registration	31-12-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
H	24	3	21	106	2	81	0
G	24	3	21	82	2	54	0
A+B	24	3	21	177	4	141	0
E+F	24	3	21	167	4	113	0
C+D	24	3	21	168	4	116	0

C. Schedule of Major Works:-

Block Name:- H

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	29-03-2022	24-06-2022	25-03-2023	24-03-2023	
2	RCC work above plinth level up to terrace level	01-01-2023	23-08-2023	25-06-2023	28-07-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	25-08-2023	11-10-2023	25-09-2024	29-07-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	29-03-2022	02-09-2024	25-09-2024	03-10-2025	
5	All activities in common areas	02-07-2025	03-09-2025	03-10-2025	03-11-2025	

Block Name:- G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	29-03-2022	24-06-2022	25-03-2023	24-03-2023	
2	RCC work above plinth level up to terrace level	01-01-2023	23-08-2023	25-06-2023	28-07-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	25-08-2023	11-10-2023	25-09-2024	29-07-2025	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	29-03-2022	02-09-2024	25-09-2024	03-10-2025	
5	All activities in common areas	02-07-2025	03-09-2025	03-10-2025	03-11-2025	

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	29-03-2022	25-04-2022	25-03-2023	25-03-2023	
2	RCC work above plinth level up to terrace level	01-01-2023	20-06-2023	25-06-2023	25-05-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	25-08-2023	12-09-2023	25-09-2024	28-06-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	29-03-2022	03-06-2024	25-09-2024	30-08-2025	
5	All activities in common areas	02-05-2025	01-07-2025	02-08-2025	01-10-2025	

Block Name:- E+F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	29-03-2022	24-06-2022	25-03-2023	24-05-2023	
2	RCC work above plinth level up to terrace level	01-01-2023	23-08-2023	25-06-2023	28-07-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	25-08-2023	11-10-2023	25-09-2024	29-07-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	29-03-2022	02-09-2024	25-09-2024	03-10-2025	
5	All activities in common areas	02-07-2025	03-09-2025	03-10-2025	03-11-2025	

Block Name:- C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	29-03-2022	25-04-2022	25-03-2023	25-03-2023	
2	RCC work above plinth level up to terrace level	01-01-2023	20-06-2023	25-06-2023	25-05-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	25-08-2023	12-09-2023	25-09-2024	28-06-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	29-03-2022	03-06-2024	25-09-2024	30-05-2025	
5	All activities in common areas	02-05-2025	01-07-2025	02-08-2025	01-10-2025	

D. Details of Individual Blocks (Internal Works):-

Block Name:- H

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	21	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	21	100
6	Number of Units within which flooring work of rooms completed	74	69.81
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	74	69.81
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	74	69.81

Block Name:- G

Sr. No	Particular	% Work Done
--------	------------	-------------

1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	21	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	21	100
6	Number of Units within which flooring work of rooms completed	80	97.56
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	80	97.56
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	70	85.37

Block Name:- A+B

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	21	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	21	100
6	Number of Units within which flooring work of rooms completed	164	92.66
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	164	92.66
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	164	92.66

Block Name:- E+F

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	21	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	21	100
6	Number of Units within which flooring work of rooms completed	142	85.03
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	142	85.03
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	110	65.87

Block Name:- C+D

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	21	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	21	100
6	Number of Units within which flooring work of rooms completed	164	97.62
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	164	97.62
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	164	97.62

E. Details of Individual Blocks (External Works):-**Block Name:- H**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- A+B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- E+F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- C+D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	50	Yet to start
2	Compound Wall	YES	100	Under development as per plan
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	Under development as per plan
4	Overhead and Underground Water Tanks	YES	100	Under development as per plan
5	Internal Water supply Network	YES	100	Under development as per plan Yet to start
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	Under development as per plan
7	Storm Water Drains	YES	100	Yet to start
8	Internal Roads and Footpaths	YES	100	Under development as per plan
9	Landscaping & Tree Planting	YES	100	Under development as per plan
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	Yet to start

G. Details of Documents to be upload with each QPR:-**Block Name:- H**

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block - H Building.jpeg	Block - H
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block - H Room Floor & Bath Room.jpeg	Block - H
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block - H Door & Window.jpeg	Block - H
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block - H Terrace.jpeg	Block - H
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block - H Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block - G Building.jpeg	Block - G
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block - G Room Floor & Bath Room.jpeg	Block - G
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block - G Door & Window.jpeg	Block - G
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block - G Terrace.jpeg	Block - G
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block - G Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block - A & B Building Photo.jpg	Block - A & B
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block - A & B Room Floor & Bath Room.jpeg	Block - A & B
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block - A & B Door & Window.jpeg	Block - A & B
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block - A & B Terrace.jpeg	Block - A & B
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block - A & B Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- E+F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block - E & F Building Photo.jpeg	Block-E&F
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block - E & F Room Floor & Bath Room.jpeg	Block-E&F
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block - E & F Door & Window.jpeg	Block-E&F
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block - E & F Terrace Area.jpeg	Block-E&F
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block - E & F Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block - C & D Building Photo.jpeg	Block - C & D
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block - C & D Room Floor & Bath room.jpeg	Block - C & D
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block - C & D Door & Window.jpeg	Block - C & D
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block - C & D Terrace.jpeg	Block - C & D
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block - C & D Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	1578	20926.53	0
Open Parking	50	283.44	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	93,86,13,404	93,86,13,404	93,86,13,404	0
2	Development Cost (St no 1(ii))	2,40,19,90,000	2,13,27,44,493	2,25,23,98,710	11,96,54,217
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	2,75,00,000	0	0	0
Total Cost (Sr ne 1+2+3)		3,36,81,03,404	3,07,13,57,897	3,19,10,12,114	11,96,54,217

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	93,25,00,000	1,13,46,62,549	1,03,47,03,831
2	Total Borrowed Fund (Secured)	40,00,00,000	3,40,40,196	11,67,50,678
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	2,03,56,03,404	1,90,26,55,152	2,03,95,57,605
Total Funds for the Project		3,36,81,03,404	3,07,13,57,897	3,19,10,12,114

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Office	8	4	4	544.73	332.42	90837550	55131023	35706527	63310550	27527000
Shop	34	29	5	1848.45	258.29	219445282	135707382	83737900	197033182	22412100
Residential	658	472	186	36781.84	14402.35	3262689756	1848719200	1413970556	2297549756	965140000
Total	700	505	195	39175.02	14993.06	3572972588	2039557605	1533414983	2557893488	1015079100