



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- Kavisha Aer

Project Registration Number:- PR/GJ/AHMEDABAD/SANAND/AUDA/MAA11869/290523

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	1617287369.00
5	End date of Project at the time of registration	31-05-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C+D+E+F+G	15	2	14	429	14	342	0

C. Schedule of Major Works:-

Block Name:- A+B+C+D+E+F+G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-06-2023	31-05-2026	31-01-2024	31-05-2026	
2	RCC work above plinth level up to terrace level	02-09-2023	31-05-2026	15-06-2024	31-05-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	15-10-2023	31-05-2026	18-11-2025	31-05-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	25-09-2025	31-05-2026	30-05-2026	31-05-2026	
5	All activities in common areas	01-06-2023	31-05-2026	01-06-2023	31-05-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C+D+E+F+G

Sr. No	Particular		% Work Done	
1	Excavation		100	
2	Work up-to Plinth Level(Including Basemenent if so)		100	
		Number of Completed Work	% Work Done	
3	Number of RCC slabs casted (Above Plinth Level)		13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster		14	100

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	425	99.07
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	400	93.24
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	400	93.24

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C+D+E+F+G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	95	WIP
2	External Plaster & Elevation work	Yes	95	WIP
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	WIP
4	Number of Lift Installed	Yes	75	WIP

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	95	WORK IN PROCESS
2	Compound Wall	YES	100	WORK IN PROCESS
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	WORK IN PROCESS
4	Overhead and Underground Water Tanks	YES	95	WORK IN PROCESS
5	Internal Water supply Network	YES	100	DONE
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	95	WORK IN PROCESS
7	Storm Water Drains	YES	95	WORK IN PROCESS
8	Internal Roads and Footpaths	YES	95	WORK IN PROCESS
9	Landscaping & Tree Planting	YES	95	WORK IN PROCESS
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	90	WORK IN PROCESS

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C+D+E+F+G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLocks.jpeg	WIP
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Toilet.jpeg	WIP
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Flooring & Wall.jpeg	WIP
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Terrace & Tenk.jpeg	WIP
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	2	10704.46	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	54,92,34,970	54,92,34,970	54,92,34,970	0
2	Development Cost (St no 1(ii))	1,06,80,52,399	1,06,80,52,399	1,06,80,52,399	0
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		1,61,72,87,369	1,61,72,87,369	1,61,72,87,369	0

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	53,00,00,000	53,00,00,000	34,52,92,621
2	Total Borrowed Fund (Secured)	60,00,00,000	60,00,00,000	33,73,30,811
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	48,72,87,369	0	93,46,63,937
Total Funds for the Project		1,61,72,87,369	1,13,00,00,000	1,61,72,87,369

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	37	24	13	927.60	680.04	102549275	43640250	58909025	58039175	44510100
Residential	392	318	74	20397.05	5259.91	1641491640	891023687	750467953	1284035950	357455690
Total	429	342	87	21324.65	5939.95	1744040915	934663937	809376978	1342075125	401965790