



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- Kavisha The Portrait

Project Registration Number:- PR/GJ/AHMEDABAD/SANAND/AUDA/MAA12621/101123

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	3903273064.00
5	End date of Project at the time of registration	31-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C+D+E+F+G+H+I	14	1	13	521	18	264	0

C. Schedule of Major Works:-

Block Name:- A+B+C+D+E+F+G+H+I

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	02-09-2023	31-12-2027	30-03-2024	31-12-2027	
2	RCC work above plinth level up to terrace level	01-02-2024	31-12-2027	30-06-2024	31-12-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	11-11-2023	31-12-2027	11-11-2023	31-12-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	15-05-2026	31-12-2027	20-06-2027	31-12-2027	
5	All activities in common areas	11-11-2023	31-12-2027	11-11-2023	31-12-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C+D+E+F+G+H+I

Sr. No	Particular	% Work Done
1	Excavation	100
2	Work up-to Plinth Level(Including Basemenent if so)	100
		Number of Completed Work
3	Number of RCC slabs casted (Above Plinth Level)	13
4	Number of floors completed, Brick Masonry work & Internal Plaster	12
		% Work Done
		100
		92.31

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	12	92.31
6	Number of Units within which flooring work of rooms completed	425	81.57
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	200	38.39
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	200	38.39

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C+D+E+F+G+H+I

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	75	WIP
2	External Plaster & Elevation work	Yes	85	WIP
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	85	WIP
4	Number of Lift Installed	Yes	35	WIP

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	NO	0	NA
2	Compound Wall	YES	100	WIP
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	WIP
4	Overhead and Underground Water Tanks	YES	30	WIP
5	Internal Water supply Network	YES	100	Done Borewell Available
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	60	WIP
7	Storm Water Drains	YES	75	WIP
8	Internal Roads and Footpaths	YES	45	wip
9	Landscaping & Tree Planting	YES	45	WIP
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	30	WIP

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C+D+E+F+G+H+I

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLocks.jpeg	WIP
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Toilet 3.jpeg	WIP
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Wall & Window 1.jpeg	WIP
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Not Applicable.pdf	NO WORK STRATED
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COP 8.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	671	18834.02	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	78,32,73,064	75,77,73,564	76,27,73,564	50,00,000
2	Development Cost (St no 1(ii))	3,12,00,00,000	2,18,44,45,580	2,42,69,64,620	24,25,19,040
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		3,90,32,73,064	2,94,22,19,144	3,18,97,38,184	24,75,19,040

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	67,08,00,000	67,08,00,000	32,19,69,615
2	Total Borrowed Fund (Secured)	1,30,00,00,000	1,30,00,00,000	1,20,38,08,719
3	Total Borrowed Fund (Unsecured)	34,86,00,000	34,86,00,000	36,18,03,750
4	Customer Receipts Used for the Project	1,58,38,73,064	1,58,38,73,064	1,30,21,56,100
Total Funds for the Project		3,90,32,73,064	3,90,32,73,064	3,18,97,38,184

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	60	20	40	1094.21	1725.15	197109225	51159635	145949590	72257900	124851325
Residential	461	244	217	27727.45	30130.23	4118056726	1250996465	2867060261	1902206070	2215850656
Total	521	264	257	28821.66	31855.38	4315165951	1302156100	3013009851	1974463970	2340701981