



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-10-2025

Project Name:- Amara

Project Registration Number:- PR/GJ/AHMEDABAD/SANAND/AUDA/RAA07702/241120

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	3
4	Total Estimated cost of Project Rs.	1125567621.00
5	End date of Project at the time of registration	31-12-2025
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
E+F+G	16	1	15	168	2	132	0
A	16	1	15	56	2	35	0
B+C+D	16	1	15	168	2	94	0

C. Schedule of Major Works:-

Block Name:- E+F+G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-10-2020	15-03-2023	31-12-2025	16-07-2023	Completed
2	RCC work above plinth level up to terrace level	01-10-2020	17-07-2023	31-12-2025	07-12-2024	Completed
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2020	03-11-2023	31-12-2025	01-08-2025	Completed
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-10-2020	01-10-2020	31-12-2025	31-12-2025	In progress
5	All activities in common areas	01-10-2020	01-10-2020	31-12-2025	31-12-2025	In progress

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-10-2020	09-08-2022	05-02-2023	05-02-2023	Completed
2	RCC work above plinth level up to terrace level	01-10-2020	06-02-2022	29-10-2024	29-10-2024	Completed
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2020	12-10-2023	31-12-2025	01-08-2025	Completed
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-10-2020	26-09-2024	31-12-2025	31-12-2025	In progress

5	All activities in common areas	01-10-2020	01-10-2020	31-12-2025	31-12-2025	In progress
---	--------------------------------	------------	------------	------------	------------	-------------

Block Name:- B+C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-10-2020	05-09-2022	31-01-2025	22-02-2023	Completed
2	RCC work above plinth level up to terrace level	01-10-2020	23-02-2023	31-12-2025	16-10-2024	Completed
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2020	08-10-2023	31-12-2025	31-12-2025	In progress
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-10-2020	27-06-2024	31-12-2025	31-12-2025	In progress
5	All activities in common areas	01-10-2020	01-10-2024	31-12-2025	31-12-2025	In progress

D. Details of Individual Blocks (Internal Works):-

Block Name:- E+F+G

Sr. No	Particular	% Work Done	
1	Excavation	70	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	162	96.43
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	144	85.71
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	25	14.88

Block Name:- A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	56	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	71.43
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	28	50

Block Name:- B+C+D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	93.33
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	168	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	118	70.24

8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	85	50.6
---	--	----	------

E. Details of Individual Blocks (External Works):-

Block Name:- E+F+G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	Completed
2	External Plaster & Elevation work	Yes	98	Completed
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	Completed
4	Number of Lift Installed	Yes	50	In progress

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	Completed
2	External Plaster & Elevation work	Yes	100	Completed
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	Completed
4	Number of Lift Installed	Yes	80	In progress

Block Name:- B+C+D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	Completed
2	External Plaster & Elevation work	Yes	100	Completed
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	Completed
4	Number of Lift Installed	Yes	80	In progress

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	-
2	Compound Wall	YES	95	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	50	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	0	-
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	75	-
7	Storm Water Drains	YES	0	-
8	Internal Roads and Footpaths	YES	33	-
9	Landscaping & Tree Planting	YES	0	-
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- E+F+G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Photograph of Block E+F+G showing external.pdf	Block E+F+G showing external
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block E+F+G showing flooring of Rooms and Toilet.pdf	Block E+F+G showing flooring of Rooms and Toilet
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block E+F+G showing Walls of Rooms, Doors.jpeg	Block E+F+G showing Walls of Rooms, Doors
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block E+F+G showing Terrace flooring.jpeg	Block E+F+G showing Terrace flooring,

5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Areas showing parking Flooring.pdf	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block A showing external.jpeg	Block A showing external
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block A showing flooring of Rooms and Toilet.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block A showing Walls of Rooms, Doors and windows from inside.pdf	Block A showing Walls of Rooms, Doors and windows from inside
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	showing Terrace flooring.jpeg	Common
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Areas showing parking Flooring.pdf	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- B+C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block B+C+D showing external (2).pdf	B+C+D Block
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block B+C+D showing Walls of Rooms, Doors and windows from inside.pdf	B+C+D Block
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block E+F+G showing Walls of Rooms, Doors.jpeg	Block B+C+D showing Walls of Rooms,
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	showing Terrace flooring.jpeg	Terrace flooring, pending
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Areas showing parking Flooring.pdf	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	294	8580.37	0
Open Parking	98	764.64	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	14,26,36,597	14,26,36,597	14,26,36,597	0
2	Development Cost (St no 1(ii))	98,29,31,024	96,06,10,214	1,07,82,14,729	11,76,04,515
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		1,12,55,67,621	1,10,32,46,811	1,22,08,51,326	11,76,04,515

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	0	36,93,21,252	34,69,88,274
2	Total Borrowed Fund (Secured)	0	1,84,37,980	7,64,35,380
3	Total Borrowed Fund (Unsecured)	0	0	0

4	Customer Receipts Used for the Project	1,12,55,67,621	71,54,87,579	79,74,27,672
Total Funds for the Project		1,12,55,67,621	1,10,32,46,811	1,22,08,51,326

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	392	261	131	15765.04	8413.38	1611204648	797427672	813776976	1051545636	559659012
Total	392	261	131	15765.04	8413.38	1611204648	797427672	813776976	1051545636	559659012