



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SUN REALTY**

Subject : Certificate of Percentage of Completion of Construction Work of **1**, No. of Building(s) **A+B+C+D+E+F**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/SANAND/Ahmedabad Urban Development Authority/MAA12900/080224/300627** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **3/Shela/--/--/Shela/NA76 / A / P2/76 / A/71 / 1 / 1** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **Shela**, taluka **Sanand**, District **Ahmedabad**, PIN **380058**, admeasuring **4936.0** sq.mts. area being developed by **SUN REALTY**

Sir,

I/We **CALEB GLEN FERRO** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **1**, Building(s) **A+B+C+D+E+F**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **3/Shela/--/--/Shela/NA76 / A / P2/76 / A/71 / 1 / 1** of Division, taluka **Sanand**, District **Ahmedabad**, PIN **380058**, admeasuring **4936.0**, sq.mts. area being developed by (Promoter's Name) **SUN REALTY**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SUN REALTY**

- (i) M/s./Shri/Smt. **Mansi Sagar Shah** as Architect/Engineer
(ii) M/s./Shri/Smt. **NELSON NANUBHAI MACWAN** as Structural Consultant

Based on Site Inspection by undersigned on **17-Jan-2026** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/SANAND/Ahmedabad Urban Development Authority/MAA12900/080224/300627** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
A+B+C+D+E+F				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	15-11-2023	31-12-2024
2	2 number of Basement(s) and Plinth (No. & %)	100	01-10-2024	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	01-05-2024	30-07-2024
5	17 number of Slabs of Super Structure (No. & %)	70	01-07-2024	31-12-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	30	01-05-2025	30-06-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-09-2026	31-12-2026
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	60	01-07-2024	28-02-2026
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-10-2025	31-03-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-02-2026	31-03-2027

Table - B	
Internal & External Development Works in Respect of the entire Registered Phase	

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		01-07-2026	28-02-2027
2	Water Supplys	YES	0		01-07-2026	28-02-2027
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		01-10-2026	15-03-2027
4	Storm Water Drains	YES	0		01-10-2026	15-03-2027
5	Landscaping & Tree Planting	YES	0		01-01-2027	15-03-2027
6	Street Lighting	YES	0		01-01-2027	15-03-2027
7	Community Buildings	YES	0		01-02-2026	28-02-2027
8	Treatment and disposal of sewage and sullage water /STP	YES	0		01-10-2026	15-03-2027
9	Solid Waste Management & Disposal	YES	0	Container Bin	01-01-2027	15-03-2027
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		01-10-2026	28-02-2027
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0		01-04-2026	28-02-2027
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		01-08-2026	28-02-2027
14	Fire fighting facilities	YES	0		01-04-2026	28-02-2027
15	Drinking water facilities	YES	0		01-11-2026	28-02-2027
16	Emergency evacuation services	YES	0		01-01-2027	15-03-2027
17	Use of renewable energy	YES	0	Rooftop Solar Energy Installation	01-07-2026	28-02-2027
18	Security using CCTV surveillance	YES	0		01-11-2026	28-02-2027
19	Letter Box	YES	0		01-01-2027	28-02-2027

Table -C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	332	6337.8	0
3	Open Parking	56	323.78	0

Yours Faithfully,

Name of Architect	CALEB GLEN FERRO
Council of Architects(CoA) Registration No.	CA/2015/69608
Council of Architects(CoA) Registration valid till	31-Dec-2026
Date of physical visit to the site	17-Jan-2026
Firm Name	CALEB GLEN FERRO
Remark	Project slab of super structure A+B+C+D+E+F - 17 incorrect show on portal, Actual slab of super structure A+B+C+D+E+F - 14.

@This is online submitted document with due eKYC done, hence no physical signature required.