

Annexure A

Architect's Certificate*		
Report for quarter ending		31 December 2025
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	Sr. No.	Particulars
	1.	Project/Phase of the project
	2.	Location
	3.	Licensed area in acres
	4.	Area for registration in acres
	5.	HARERA registration No.
	6.	Name of licensee
	7.	Name of collaborator
8.	Name of developer	
2.	Details related to inspection are as under	
	1.	Date of certifying of percentage of construction work/ site inspection
	2.	Name of Architect/ Architect's firm
	3.	Date of site inspection
3.	Following technical professionals are appointed by promoter: - (as applicable)	
	Sr.No.	Consultants
	1.	Site Engineer
	2.	Structural Consultant
	3.	Proof Consultant
	4.	MEP Consultant
5.	Quality Engineer	



4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B

Date :

Yours faithfully,

Place :



Mr. JATINDER MALHOTRA

Signature & name (in block letters) with stamp of Architect

Council of architects (CoA) registration No. :

Council of architects (CoA) registration valid till (date) :

genesis



Table-B				
Sr. No.	Common areas and facilities amenities	Proposed (Yes/No)	Percentage of work done	Remarks
B-1	Services			
1.	Internal roads & pavements	Yes	0%	
2.	Parking			
	Covered no:- 360 nos	Yes	0%	
	Open no:- 6 nos.	Yes	0%	
3.	Water supply	Yes	0%	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0%	
5.	Storm water drains	Yes	0%	
6.	Landscaping & tree plantation	Yes	10%	
7.	Parks and playgrounds	Yes	0%	
	Fixing of children play equipment"s	Yes	0%	
	Benches	Yes	0%	
8.	Shopping area	N/A		
9.	Street lighting/ electrification	Yes	0%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	77%	
11.	Solid waste management & disposal	Yes	0%	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0%	
13.	Energy management (solar)	N/A		
14.	Fire protection and fire safety requirements	Yes	0%	
15.	Electrical meter room, sub-station, receiving station	Yes	20%	
16.	UG Tank	Yes	65%	
B-2	Community building to be transferred to RWA			
17.	Community centre-Club House	Yes	0%	
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	No		
20.	Dispensary	No		
21.	Club	No		
22.	Others	No		
B-4	Services/ facilities to be transferred to competent authority			
23.	Schools	No		



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		General Excavation		Completed	
2.	Laying of foundation					
	(i)	Raft	RCC Raft foundation		98%	
	(ii)	pile	N/A			
3.	Number of basement(s) 1 no.		1			
	(i)	Basement Level 1	RCC		Work in Progress 90% Completed	
	(ii)	Basement level 2*	N/A			
4.	Waterproofing of the above sub-structure (wherever applicable)		Crystline (Kryton Brand)		97%	
	Super-Structure Status					
5.	Total floors in the tower/ building		1)Block-1 = B+Stilt+5th 2)Block-2 = B+Stilt+5th 3)Block-3 = B+Stilt+5th 4)Block-4 = B+Stilt+5th 5)Block-5 = B+Stilt+5th 6)Block-6 = B+Stilt+5th 8)Block-8 = B+Stilt+5th 9)Block-9 = B+Stilt+5th 10)Block-10 = B+Stilt+5th 11)Block-11 = B+Stilt+5th 12)Club House=B+G+2		Work in Progress	
6.	Total area on each floor		Total Built up area 52261.15 Sqm.		Work in Progress	
7.	Stilt floor/ ground floor		Total built up area 6089.56 sqm		Work in Progress	
8.	Status of laying of slabs floor wise		RCC		Work in Progress	
	Cumulative number of slabs in the building/ tower laid by end of quarter		81 slab across 11 tower and Club House		Work in Progress	
9.	Status of construction					
	(i)	Walls on floors	Brick Work		Work in Progress	
	(ii)	Staircase	RCC		Work in Progress	
	(iii)	Lift wells along with water proofing	RCC Wall		Work in Progress	
	(iv)	Lift lobbies/ common areas floor wise	Bricks. Finished with Stones		Work in Progress	
10.	Fixing of door and window frames in flats/ units		Flush Door and UPVC		1%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Equipments			
	(ii)	Electrical works including wiring	PVC conducting copper wire		20%	
	(iii)	Plumbing works	CPVC supply pipes/ PVC drain		25%	
12.	Status of wall plastering					
	(i)	External plaster	Cement sand Plaster		50%	
	(ii)	Internal plaster	cement and Sand /Gypsum		40%	
13.	Status of wall tiling					
	(i)	In bathroom	Glazed Ceramic tile		15%	
	(ii)	In kitchen	Glazed Ceramic / Vitrified		15%	
14.	Status of flooring					
	(i)	Common areas	Granite/Marble		35%	
	(ii)	Units/ flats	Marbales/ Vitrified tiles		20%	
	Status of white washing					
	a13, basement, maulvi nagar, new delhi - 110 017, india		Elastic Emulsion paint		30%	

	(ii)	External walls	Exterior Acrylic Emulsion	15%
16.	Status of finishing			
	(i)	Staircase with railing	Granite/Kota stone	15%
	(ii)	Lift wells	White Wash/Plaster	15%
	(iii)	Lift lobbies/ common areas floor wise	Granite/Vitrified tile	15%
	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Wooden Flush door/UPVC	15%
	(ii)	Sanitary fixtures	Chinaware	15%
	(iii)	Modular kitchen	Wood MDF/Engineeing Wood	15%
	(iv)	Electrical fittings/ lighting	Modular fittinhs	15%
	(v)	Gas piping (if any)	N/A	N/A
17.	(other than flat/units)			
	(vi)	Lifts installation	Schindler	15%
	(vii)	Overhead tanks	FRP	35%
	(viii)	Underground water tank	RCC	100%
	(ix)	Firefighting fitting and equipment"s as per CFO NOC	Fully Compliant, MS piping	20%
	(x)	Electrical fittings in common areas	Approved Fittings	15%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Fully Compliant, as per norms	15%
18.	Waterproofing of terraces		Brick Coba with PU	25%
19.	Entrance lobby finishing		Granite/ Marble	15%
20.	Status of construction of compound wall		RCC and Brick	45%



Table – A

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Project Name:- "The Analia " Total Blocks :- 4Bhk (1-3) = 3 Nos., 3Bhk (4-11)= 8 nos. and Club House)		
A1	Cumulative progress of the project/phase at the end of the quarter.			Dated-31-12-2025
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0.18	55.70	30.84%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0.00	56.10	31.15%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0.00	3.00	1.25%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0.00	5.75	2.70%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.00	3.00	1.25%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.00	4.77	1.75%
	4.2 External (plaster, painting, facade, etc.)	0.00	4.85	2.01%
Total in INR		0.18	133.17	70.95%



genesis



a-2, basement, malviya nagar, new delhi - 110 017, india
ph.: 4082 0037, 3500 1575 email: jitumalhotra@genesis.net.in