

Architect's Certificate		
Report for upto Date		'October to December' 2025
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	The Aspen
2.	Location	Sector 76, Gurugram
3.	Licensed area in acres	11.96 Acres
4.	Area for registration in acres	11.96 Acres
5.	HARERA registration No.	07 of 2023
6.	Name of licensee	M/s Whiteland Corporation Private Limited
7.	Name of collaborator	NA
8.	Name of developer	M/s Whiteland Corporation Private Limited
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	02.01.2026
2.	Name of Architect/ Architect's firm	Ar. Ashish Sawe
3.	Date of site inspection	31.12.2025
3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name
1.	Site engineer	Mr. Abhishek Singh
2.	Structural consultant	M/s. Vintech Consultants
3.	Proof consultant	Manish Consultant
4.	MEP consultant	M/s. Sanelac Consultants Private Limited
5.	Site supervisor/in charge	M/s. Shapoorji Pallonji Company Limited

4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.

Date: 02.01.2026

Issued without prejudice,
Name: -Ar. ASHISH SAWE

Stamp:



Place: Gurugram

Council of Architecture (CoA)

Registration no. : CA/2001/28463

(CoA) Registration valid till (date) : 31-12-2033

Table – A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		The Aspen, Sector - 76 - Residential High Rise. Total 09 Towers. Residential – 619 units, EWS- 112 units, Commercial -9 Units		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Sqm.)	Cumulative work done value till date (Sqm.)	Percentage of work done to the total proposed work
1.	Sub structure (Inclusive of excavation, foundation, basements, water proofing, etc.)	925	92503	100%
2.	Super structure (Slabs, brick work, block work, Staircase, lift wells, machine rooms, water tank, etc.)	3602	28818	40%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	720	2881	4%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	8644	10805	15%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	8644	10805	15%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	1440	5042	7%
	4.2 External (plaster, painting, facade, etc.)	2160	3600	5%



Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
1.	Excavation		Completed	100%
2.	Laying of foundation for Infra			
	(i)	Raft	Completed	100%
	(ii)	Pile	Completed	100%
3.	Number of basement(s).			
	(i)	Basement Level 1	Completed	100%
	(ii)	Basement level 2*	Completed	100%
	(iii)	Basement level 3*	Completed	100%

4.	Waterproofing of the above sub-structure (wherever applicable)		WIP	12%	
	Super-Structure Status				
5.	Total floors in the tower/ building /Plots		WIP	39%	
6.	Total area on each floor		WIP	39%	
7.	Stilt floor/ ground floor		WIP	95%	
8.	Status of laying of slabs floor wise		WIP	48%	
	Cumulative number of slabs in the building/ tower laid by end of quarter				
9.	Status of construction				
	(i)	Walls on floors	WIP	34%	
	(ii)	Staircase	WIP	39%	
	(iii)	Lift wells along with water proofing	WIP	39%	
	(iv)	Lift lobbies/ common areas floor wise	WIP	38%	
10.	Fixing of door and window frames in flats/ units		Not Started	0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)
	(i)	Mechanical works	Started		4%
	(ii)	Electrical works including wiring	WIP		15%



	(iii)	Plumbing works	WIP	15%
12.		Status of wall plastering		
	(i)	External plaster	Started	2%
	(ii)	Internal plaster	Started	10%
13.		Status of wall tiling		
	(i)	In bathroom	Not Started	0%
	(ii)	In kitchen	Not Started	0%
14.		Status of flooring		
	(i)	Common areas	Not Started	0%
	(ii)	Units/ flats	Started	8%
15.		Status of white washing		
	(i)	Internal walls	Not Started	0%
	(ii)	External walls	Not Started	0%
16.		Status of finishing		
	(i)	Staircase with railing	Not Started	0%
	(ii)	Lift wells	Not Started	0%
	(iii)	Lift lobbies/ common areas floor wise	Not Started	0%
17.		Status of installation		
		(within flat/unit)		
	(i)	Doors and windows panels	Not Started	0%
	(ii)	Sanitary fixtures	Not Started	0%
	(iii)	Modular kitchen	Not Started	0%
	(iv)	Electrical fittings/ lighting	Not Started	0%
	(v)	Gas piping (if any)	Not Started	0%
		(other than flat/units)		
	(vi)	Lifts installation	Not Started	0%
	(vii)	Overhead tanks	Not Started	0%
	(viii)	Underground water tank	Not Started	0%
	(ix)	Firefighting fitting and equipments as per CFO NOC	Not Started	0%
	(x)	Electrical fittings in common areas	Not Started	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Not Started	0%



18.	Waterproofing of terraces	Not Started	0%
19.	Entrance lobby finishing	Not Started	0%
20.	Status of construction of compound wall	Not Started	0%

Table-B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	Yes	Not Started	0%
2.	Parking	Yes	Not Started	0%
	Covered no. 550	Yes	Not Started	0%
	Open no. 17+15	Yes	Not Started	0%
3.	Water supply	Yes	Not Started	0%
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	Not Started	0%
5.	Storm water drains	Yes	Not Started	0%
6.	Landscaping & tree plantation	Yes	Not Started	0%
7.	Parks and playgrounds	NA	NIL	-
	Fixing of children play equipment's	NA	NIL	-
	Benches	NA	NIL	-
8.	Shopping area	Yes	Not Started	0%
9.	Street lighting/ electrification	Yes	Not Started	0%
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	Not Started	0%
11.	Solid waste management & disposal	Yes	Not Started	0%
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	Not Started	0%
13.	Energy management (solar)	Yes	Not Started	0%
14.	Fire protection and fire safety requirements	Yes	Not Started	0%
15.	Electrical meter room, sub-station, receiving station	Yes	Not Started	0%
16.	Other (option to add more)			-



B-2	Community building to be transferred to RWA			
17.	Community center	Yes	Not Started	0%
18.	Others	---	---	-
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	Yes	Not Started	0%
20.	Dispensary	N.A.	NIL	-
21.	Club	Yes	Not Started	0%
22.	Others	---	---	-
B-4	Services/ facilities to be transferred to competent authority			
23.	*			

-----END OF REPORT-----

