

Pinnacle Architects Pvt. Ltd.

**Architect's Certificate****Report for quarter ending****October 2025 to December 2025****Subject**

Certificate of progress of construction work

**1.****I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans**

| <b>Sr. No.</b> | <b>Particulars</b>             | <b>Information</b>                  |
|----------------|--------------------------------|-------------------------------------|
| 1.             | Project/Phase of the project   | MEGA CITY                           |
| 2.             | Location                       | SECTOR 05, SOHNA GURUGRAM, HARAYANA |
| 3.             | Licensed area in acres         | 15.06875 ACRES                      |
| 4.             | Area for registration in acres | 15.06875 ACRES                      |
| 5.             | HARERA registration no.        | RC/REP/HARERA/GGM/720/452/2023/64   |
| 6.             | Name of licensee               | M/s JMS INFRABUILD PVT. LTD.        |
| 7.             | Name of collaborator           | M/s JMS INFRABUILD PVT. LTD.        |
| 8.             | Name of developer              | M/s JMS INFRABUILD PVT. LTD.        |

**2.****Details related to inspection are as under**

|    |                                                                        |                                      |
|----|------------------------------------------------------------------------|--------------------------------------|
| 1. | Date of certifying of percentage of construction work/ site inspection | <b>5<sup>th</sup> January 2026</b>   |
| 2. | Name of Architect/ Architect's firm                                    | M/s PINNACLE ARCHITECTS PVT. LTD.    |
| 3. | Date of site inspection                                                | <b>31<sup>st</sup> December 2025</b> |

**VIMAL BAJAJ**  
Architect CA/96/19791  
938, Sector-14, Gurgaon

|    |                                                                                                                                                                                                                                                                                                                                                                                                                                                |                           |                                 |
|----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|---------------------------------|
| 3. | <b>Following technical professionals are appointed by promoter: - (as applicable)</b>                                                                                                                                                                                                                                                                                                                                                          |                           |                                 |
|    | <b>Sr. No.</b>                                                                                                                                                                                                                                                                                                                                                                                                                                 | <b>Consultants</b>        | <b>Name</b>                     |
|    | 1.                                                                                                                                                                                                                                                                                                                                                                                                                                             | Site engineer             | Mr. Vikas Yadav                 |
|    | 2.                                                                                                                                                                                                                                                                                                                                                                                                                                             | Structural consultant     | M/s Keen Associates Pvt. Ltd.   |
|    | 3.                                                                                                                                                                                                                                                                                                                                                                                                                                             | Proof consultant          | NA                              |
|    | 4.                                                                                                                                                                                                                                                                                                                                                                                                                                             | MEP consultant            | M/s Behera associates Pvt. Ltd. |
|    | 5.                                                                                                                                                                                                                                                                                                                                                                                                                                             | Site supervisor/In-charge | Mr. NAGENDRA SINGH              |
| 4. | I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works, and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard. |                           |                                 |
| 5. | I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.                                                                        |                           |                                 |

Date:

Place:

Council of architects:  
(CoA) registration no.Council of architects:  
(CoA) registration valid  
till date


**VIMAL BAJAJ**  
Architect CA/96/19791  
938, Sector-14, Gurgaon

| Table-A                                                                                                          |                                                                                                              |                                                                                                                  |                                           |                                             |                                                                                     |
|------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------|-------------------------------------------------------------------------------------|
| Building/ Tower no.<br>(To be prepared separately for each building/ tower in the project/ phase of the project) |                                                                                                              |                                                                                                                  | October 2025 to December 2025             |                                             |                                                                                     |
| Al                                                                                                               | Cumulative progress of the project/phase at the end of the quarter. (October 2025 to December 2025           |                                                                                                                  |                                           |                                             |                                                                                     |
| Sr. No.                                                                                                          | Project components                                                                                           |                                                                                                                  | Work done value during the quarter (Lacs) | Cumulative work done value till date (Lacs) | Percentage of work done to the total proposed work (Total estimated cost 1435 Lacs) |
| 1.                                                                                                               | Sub structure<br>(Inclusive of excavation, foundation, basements, water proofing, Roads, Bwall etc.)         |                                                                                                                  | nill                                      | 334.77                                      | 23.33%                                                                              |
| 2.                                                                                                               | Super structure<br>(Slabs, brick work, Entry Gate, staircase, lift wells, machine STP, UGT water tank, etc.) |                                                                                                                  | nill                                      | 459.53                                      | 32.02%                                                                              |
| 3.                                                                                                               | MEP                                                                                                          |                                                                                                                  |                                           |                                             |                                                                                     |
|                                                                                                                  | 3.1                                                                                                          | Mechanical<br>(Lifts, ventilation, etc.)                                                                         | NA                                        | NA                                          |                                                                                     |
|                                                                                                                  | 3.2                                                                                                          | Electrical<br>(Conduiting, wiring, fixtures, Electrical Poles etc.)                                              | 56.10                                     | 167.10                                      | 11.64%                                                                              |
|                                                                                                                  | 3.3                                                                                                          | Plumbing & Firefighting (Storm water Line, Sewerage, Water supply, piping, pumps, and pump room, fixtures, etc.) | 64.16                                     | 464.15                                      | 32.34 %                                                                             |
| 4.                                                                                                               | Finishing                                                                                                    |                                                                                                                  |                                           |                                             |                                                                                     |
|                                                                                                                  | 4.1                                                                                                          | Internal<br>(Plaster, tilling, flooring, painting, etc. within units and common areas)                           | nill                                      | 02.70                                       | 00.18 %                                                                             |
|                                                                                                                  | 4.2                                                                                                          | External<br>(Plaster, painting, facade, etc.)                                                                    | nill                                      | 12.00                                       | 00.84 %                                                                             |
|                                                                                                                  |                                                                                                              | Total Estimated Construction Cost (1435 Lacs)                                                                    | 92.91 Lacs                                | 1410 Lacs                                   | 98.25 %                                                                             |

**VIMAL BAJAJ**  
Architect CA/96/19791  
938, Sector-14, Gurgaon

| Sr. No.                | Tasks/ Activity                                                                |                                       | Description of work done                      |                | Percentage of total proposed work |                |
|------------------------|--------------------------------------------------------------------------------|---------------------------------------|-----------------------------------------------|----------------|-----------------------------------|----------------|
|                        | Sub-Structure Status                                                           |                                       |                                               |                |                                   |                |
| 1.                     | Excavation                                                                     |                                       | STP & UGT, Sewer & Storm Excavation Completed |                | 100%                              |                |
| 2.                     | Laying of foundation                                                           |                                       |                                               |                |                                   |                |
|                        | (i)                                                                            | Raft                                  | Entry Gate ,STP &UGT Completed                |                | 100%                              |                |
|                        | (ii)                                                                           | Pile                                  | NA                                            |                |                                   |                |
| 3.                     | Number of basement(s)                                                          |                                       |                                               |                |                                   |                |
|                        | (i)                                                                            | Basement Level I                      | NA                                            |                |                                   |                |
|                        | (ii)                                                                           | Basement level 2*                     | NA                                            |                |                                   |                |
| 4.                     | Waterproofing of the above sub-structure (wherever applicable)                 |                                       | STP, UGT & CIUB                               |                | 80%                               |                |
| Super-Structure Status |                                                                                |                                       |                                               |                |                                   |                |
| 5.                     | Total floors in the tower/ building                                            |                                       | NA                                            |                |                                   |                |
| 6.                     | Total area on each floor                                                       |                                       | NA                                            |                |                                   |                |
| 7.                     | Stilt floor/ ground floor                                                      |                                       | NA                                            |                |                                   |                |
| 8.                     | Status of laying of slabs floor wise                                           |                                       | NA                                            |                |                                   |                |
|                        | Cumulative number of slabs in the building/ tower, .....laid by end of quarter |                                       | NA                                            |                |                                   |                |
| 9.                     | Status of construction                                                         |                                       |                                               |                |                                   |                |
|                        | (i)                                                                            | Walls on floors                       | NA                                            |                |                                   |                |
|                        | (ii)                                                                           | Staircase of STP & UGT                | STP stairs done                               |                | 100%                              |                |
|                        | (iii)                                                                          | Lift wells along with water proofing  | NA                                            |                |                                   |                |
|                        | (iv)                                                                           | Lift lobbies/ common areas floor wise | NA                                            |                |                                   |                |
| 10.                    | Fixing of door and window frames in flats/ units                               |                                       | NA                                            |                |                                   |                |
| 11.                    | Status of MEP                                                                  |                                       | Internal (within flat)                        | External works | Internal (within flat)            | External works |
|                        | (i)                                                                            | Mechanical works                      | NIL                                           |                |                                   |                |
|                        | (ii)                                                                           | Electrical works including wiring     | NIL                                           |                |                                   |                |
|                        | (iii)                                                                          | Plumbing works                        | NIL 96%Completed                              |                |                                   |                |
| 12.                    | Status of wall plastering                                                      |                                       |                                               |                |                                   |                |
|                        | (i)                                                                            | External plaster                      | NIL                                           |                |                                   |                |
|                        | (ii)                                                                           | Internal plaster                      | NIL                                           |                |                                   |                |
| 13.                    | Status of wall tiling                                                          |                                       |                                               |                |                                   |                |
|                        | (i)                                                                            | In bathroom                           | Entrance Toilet,                              |                | 100%                              |                |
|                        | (ii)                                                                           | In kitchen                            | NA                                            |                |                                   |                |
| 14.                    | Status of flooring                                                             |                                       |                                               |                |                                   |                |
|                        | (i)                                                                            | Common areas                          | NIL                                           |                |                                   |                |
|                        | (ii)                                                                           | Units/ flats                          | NA                                            |                |                                   |                |

VIMAL BAJAJ  
Architect CA/96/19791  
938, Sector-14, Gurgaon

| Sr. No. | Tasks/<br>Activity                      |                                                     | Description of work<br>done | Percentage of total<br>proposed work |
|---------|-----------------------------------------|-----------------------------------------------------|-----------------------------|--------------------------------------|
|         | Sub-Structure Status                    |                                                     |                             |                                      |
| 15.     | Status of white washing                 |                                                     |                             |                                      |
|         | (i)                                     | Internal walls                                      | LT/HT/VCB Rooms             | NIL                                  |
|         | (ii)                                    | External walls                                      | LT/HT/VCB Rooms             | NIL                                  |
| 16.     | Status of finishing                     |                                                     |                             |                                      |
|         | (i)                                     | Staircase with railing                              | STP & UGT                   | 100%                                 |
|         | (ii)                                    | Lift wells                                          | NA                          |                                      |
|         | (iii)                                   | Lift lobbies/ common areas floor wise               | NA                          |                                      |
| 17.     | Status of installation                  |                                                     |                             |                                      |
|         | (Within flat/unit)                      |                                                     |                             |                                      |
|         | (i)                                     | Doors and windows panels                            | NA                          |                                      |
|         | (ii)                                    | Sanitary fixtures                                   | Nil                         |                                      |
|         | (iii)                                   | Modular kitchen                                     | NA                          |                                      |
|         | (iv)                                    | Electrical fittings/ lighting                       | Nil                         |                                      |
|         | (v)                                     | Gas piping (if any)                                 | NA                          |                                      |
|         | (Other than flat/units)                 |                                                     |                             |                                      |
|         | (vi)                                    | Lifts installation                                  | NA                          |                                      |
|         | (vii)                                   | Overhead tanks                                      | NA                          |                                      |
|         | (viii)                                  | Underground water tank                              |                             | 100%                                 |
|         | (ix)                                    | Firefighting fitting and equipment's as per CFO NOC | NIL                         |                                      |
|         | (x)                                     | Electrical fittings in common areas                 | Roads                       | 80%                                  |
|         | (xi)                                    | Compliance to conditions of environment/ CRZ NOC    | NIL                         |                                      |
| 18.     | Waterproofing of terraces               |                                                     | NIL                         | 90%                                  |
| 19.     | Entrance lobby finishing                |                                                     | NA                          |                                      |
| 20.     | Status of construction of compound wall |                                                     |                             | 92%                                  |

Note: (\*) extend rows as per requirement.

VIMAL BAJAJ  
Architect CA/96/19791  
938, Sector-14, Gurgaon

**Table-B**

| Sr. No.    | Common areas and facilities amenities                                       | Proposed (Yes/ No) | Percentage of work done | remarks              |
|------------|-----------------------------------------------------------------------------|--------------------|-------------------------|----------------------|
| <b>B-1</b> | <b>Services</b>                                                             |                    |                         |                      |
| I.         | Internal roads & pavements                                                  | Yes                | 91%                     |                      |
| 2.         | Parking                                                                     | No                 | Nil                     |                      |
|            | Covered no.....                                                             | No                 | Nil                     |                      |
|            | Open no.....                                                                | No                 | Nil                     |                      |
| 3.         | Water supply                                                                | Yes                | 92%                     |                      |
| 4.         | Sewerage (chamber, lines, septic tanks, STP)                                | Yes                | 92%                     |                      |
| 5.         | Storm water drains                                                          | Yes                | 93%                     |                      |
| 6.         | Landscaping & tree plantation                                               | Yes                | 40%                     |                      |
| 7.         | Parks and playgrounds                                                       | Yes                | 30%                     | Civil work Completed |
|            | Fixing of children play equipment's                                         | Yes                | Nil                     |                      |
|            | Benches                                                                     | No                 | NA                      |                      |
| 8.         | Shopping area                                                               | No                 | Nil                     |                      |
| 9.         | Street lighting/ electrification                                            | Yes                | 80%                     |                      |
| 10.        | Treatment and disposal of sewage and sullage water/ STP                     | Yes                | Nil                     |                      |
| 11.        | Solid waste management & disposal                                           | Yes                | Nil                     |                      |
| 12.        | Water conservation, rainwater, harvesting, percolating well/ pit            | Yes                | 95%                     |                      |
| 13.        | Energy management (solar)                                                   | No                 | NA                      |                      |
| 14.        | Fire protection and fire safety requirements                                | Yes                | Nil                     |                      |
| 15.        | Electrical meter room, sub-station, receiving station                       | Yes                | 23%                     | Only meter room      |
| 16.        | Other (option to add more)                                                  |                    | Nil                     |                      |
| <b>B-2</b> | <b>Community building to be transferred to RWA</b>                          |                    |                         |                      |
| 17.        | Community Centre                                                            | NO                 | Nil                     |                      |
| 18.        | Others                                                                      | No                 | NA                      |                      |
| <b>B-3</b> | <b>Community buildings not to be transferred to RWA/competent authority</b> |                    |                         |                      |
| 19.        | Schools                                                                     | No                 | NA                      |                      |
| 20.        | Dispensary                                                                  | No                 | NA                      |                      |
| 21.        | Club                                                                        | Yes                | 49%                     |                      |
| 22.        | Others                                                                      | No                 | NA                      |                      |
| <b>B-4</b> | <b>Services/ facilities to be transferred to competent authority</b>        | No                 | Nil                     |                      |
|            |                                                                             |                    |                         |                      |

**VIMAL BAJAJ**  
 Architect CA/96/19791  
 938, Sector-14, Gurgaon