

Architect's Certificate*		
Report for quarter ending		October 2025 to December 2025
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	Sr. No.	Particulars
		Information
	1.	Project/Phase of the project
		PREMIER FLOORS
	2.	Location
		SECTOR -95, GURGAON
	3.	Licensed area in acres
		22.35625 ACRES
	4.	Area for registration in acres
		0.2315 Acres
	5.	HARERA registration no.
		RC/REP/HARERA/GGM/801/533/2024/28
	6.	Name of licensee
		JMS Infra Realty Pvt. Ltd., Narender Kumar s/o Paras Ram Yadav and Mayank Yadav s/o Jawahar Yadav
	7.	Name of collaborator
		M/s JMS Infra Reality Pvt. Ltd.
	8.	Name of developer
		M/s JMS Infra Reality Pvt. Ltd.
2.	Details related to inspection are as under	
	1.	Date of certifying of percentage of construction work/ site inspection
		5 th January 2026
	2.	Name of Architect/ Architect's firm
		M/s PINNACLE ARCHITECTS PVT. LTD.
	3.	Date of site inspection
		31 st December 2025

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon

3.	Following technical professionals are appointed by promoter: - (as applicable)																			
	<table border="1"> <thead> <tr> <th data-bbox="293 353 395 465">Sr. No.</th> <th data-bbox="395 353 815 465">Consultants</th> <th data-bbox="815 353 1460 465">Name</th> </tr> </thead> <tbody> <tr> <td data-bbox="293 465 395 539">1.</td> <td data-bbox="395 465 815 539">Site engineer</td> <td data-bbox="815 465 1460 539">Mr. Vikas Yadav</td> </tr> <tr> <td data-bbox="293 539 395 613">2.</td> <td data-bbox="395 539 815 613">Structural consultant</td> <td data-bbox="815 539 1460 613">M/s Keen Associates Pvt. Ltd.</td> </tr> <tr> <td data-bbox="293 613 395 687">3.</td> <td data-bbox="395 613 815 687">Proof consultant</td> <td data-bbox="815 613 1460 687">NA</td> </tr> <tr> <td data-bbox="293 687 395 761">4.</td> <td data-bbox="395 687 815 761">MEP consultant</td> <td data-bbox="815 687 1460 761">M/s Behera associates Pvt. Ltd.</td> </tr> <tr> <td data-bbox="293 761 395 835">5.</td> <td data-bbox="395 761 815 835">Site supervisor/In-charge</td> <td data-bbox="815 761 1460 835">Mr. Vikash Kumar</td> </tr> </tbody> </table>	Sr. No.	Consultants	Name	1.	Site engineer	Mr. Vikas Yadav	2.	Structural consultant	M/s Keen Associates Pvt. Ltd.	3.	Proof consultant	NA	4.	MEP consultant	M/s Behera associates Pvt. Ltd.	5.	Site supervisor/In-charge	Mr. Vikash Kumar	
Sr. No.	Consultants	Name																		
1.	Site engineer	Mr. Vikas Yadav																		
2.	Structural consultant	M/s Keen Associates Pvt. Ltd.																		
3.	Proof consultant	NA																		
4.	MEP consultant	M/s Behera associates Pvt. Ltd.																		
5.	Site supervisor/In-charge	Mr. Vikash Kumar																		
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works, and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.																			
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.																			

Date :

Yours faithfully,

Place :

Signature & name (in block letters) with
stamp of architect

VIMAL BAJAJ
Architect CA/96/19791
58, Sector-14, Gurgaon

Council of architects (CoA) :
registration no.Council of architects (CoA) :
registration valid till (date)

Table – A					
Building/ Tower no. (To be prepared separately for each building/ tower in the project/ phase of the project)					
A1	Cumulative progress of the project/phase at the end of the quarter. JULY 2025 TO SEPT 2025				
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	% Of Completion to Complete the Project	% of work done to the total proposed work (1146.18 Lacs)
1.	Sub structure (Inclusive of excavation, foundation, Dewatering, basements, water proofing, etc.)	-	95.50	9%	8.33%
2.	Super structure (Slabs, staircase, lift wells, machine rooms, water tank, etc.)	-	268.50	24%	23.42%
3.	MEP				
3.1	Mechanical (Lifts, Escalators, HVAC & ventilation etc.)	-	71.68	11.5%	6.25%
3.2	Electrical (Conduiting, wiring, Panels, Transformers, Lighting, fixtures, AC etc.)	-	75.00	13%	6.54%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	66.50	4%	5.80%
4.	Finishing				
4.1	Internal (Brickwork, Plaster, tilling, Doors, flooring, painting, etc. within units and common areas)	18	400	31%	36%
4.2	External (Plaster, painting, MS, facade, Roads, Landscape etc.)	10	99.8	5.5%	7.62%
5.	Others (Consultancy, Security, Electricity, Diesel etc.)	-	55.00	2%	4.80%
	Total	28 Lacs	1131.98 Lacs	100%	98.76%

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation				100% Completed	
2.	Laying of foundation					
	(i)	Raft			100 % Completed	
	(ii)	Pile	NA			
3.	Number of basement(s)01					
	(i)	Basement Level 2				
	(ii)	Basement level 1			100% Completed	
4.	Waterproofing of the above sub-structure (wherever applicable)		Outer side of RCC Wall		100% Completed	
	Super-Structure Status					
5.	Total floors in the tower/ building-9 Plots		36 Nos.			
6.	Total area on each floor -9 Plots		42404 Sft			
7.	Stilt floor/ ground floor- 9 plots		6584 Sft & 1030 Sft		100 % Completed	
8.	Status of laying of slabs floor wise				100 % Completed	
	Cumulative number of slabs in the building/ tower laid by end of quarter		Total 54 Completed		100% Completed	
9.	Status of construction					
	(i)	Walls on floors	Internal Brickwork wip		100% Completed	
	(ii)	Staircase	Floor wise		100% Completed	
	(iii)	Lift wells along with water proofing			100% Completed	
	(iv)	Lift lobbies/ common areas floor wise				
10.	Fixing of door and window frames in flats/ units		Door Frames only		100% completed	
11.	Status of MEP		Internal (within flat)	Building works	Internal (within flat)	External works
	(i)	Mechanical works (Ducting, Ventilation, STP installation etc.)	NA	NA	NA	100%
	(ii)	Electrical works including wiring, Panels, etc.	Wiring Wip			
	(iii)	Plumbing works & Firefighting works	95%			
12.	Status of wall plastering					
	(i)	External plaster	100%			
	(ii)	Internal plaster	100%			
13.	Status of wall tiling					
	(i)	In bathroom	97%			
	(ii)	In kitchen	60%			
14.	Status of flooring					
	(i)	Common areas (Corridors)	90%		VIMAL BAJAJ	

VIMAL BAJAJ
Architect CA/96/19791
658, Sector-14, Gurgaon

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls		90%
	(ii)	External walls		90%
16.	Status of finishing			
	(i)	Staircase with railing		100%
	(ii)	Lift wells		100%
	(iii)	Lift lobbies/ common areas floor wise		100%
17.	Status of installation			
	(Within flat/unit)			
	(i)	Doors and windows panels	Work in progress	80%
	(ii)	Sanitary fixtures	Work in Progress	60%
	(iii)	Modular kitchen		70%
	(iv)	Electrical fittings/ lighting	Wiring work in progress	60%
	(v)	Gas piping (if any)	NA	
	(Other than flat/units)			
	(vi)	Lifts installation	Installation wip	80%
	(vii)	Overhead tanks	Yes (Plastic tanks)	70%
	(viii)	Underground water tank	NA	
	(ix)	Firefighting fitting and equipment's as per CFO NOC	NA	
	(x)	Electrical fittings in common areas		65%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		Yes	100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall		NA	

Note: (*) extend rows as per requirement.

VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon

Table – B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage work done	of	remarks
B-1	Services				
1.	Internal roads & pavements	NA			
2.	Parking	Yes			
	Covered no. 36 Nos	Yes	100%		
	Open no.	No			
3.	Water supply	Yes	100%		
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	100%		External
5.	Storm water drains	Yes	100%		External
6.	Landscaping & tree plantation	Yes	85%		External
7.	Parks and playgrounds	Yes	80%		
	Fixing of children play equipment's	NA			
	Benches	NA			
8.	Shopping area	NA			
9.	Street lighting/ electrification	Yes	100%		
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	100%		
11.	Solid waste management & disposal	NA			
12.	Water conservation, rainwater, harvesting, percolating well/ pit	Yes	100%		
13.	Energy management (solar)	NA			
14.	Fire protection and fire safety requirements	NA			
15.	Electrical meter room, sub-station, receiving station	Nil	wip		Part of Township
16.	Other (option to add more)				
B-2					
17.	Community Centre	NA			
18.	Others	NA			
B-3	Community buildings not to be transferred to RWA/competent authority				
19.	Schools	NA			
20.	Dispensary	NA			
21.	Club	NA			
22.	Others	NA			
B-4	Services/ facilities to be transferred to competent authority				
23.	*				

Note: (*) extend as per requirement

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon