

ANNEXURE A			
Architect's Certificate			
Report for quarter ending			Dec-25
Subject			Certificate of progress of construction work
1 .	S. No.	Particulars	Information
	1	Project/Phase of the project	Sanctuary 105
	2	Location	Sector 105, Gurugram.
	3	Licensed Area in acres	13.078 Acres
	4	Area for Registration in acres	4.336 Acres
	5	HARERA Registration No. (Temp ID)	RC/REP/HARERA/GGM/862/594/2024/89
	6	Name of Licensee	Sh Kanwar Singh & Others
	7	Name of Collaborator	1000 Trees Housing Private Limited
	8	Name of Developer	1000 Trees Housing Private Limited
2 .	Details related to inspection are as under		
	1	Date of certifying of percentage of construction work/ site inspection	31-12-2025
	2	Name of Architect/ Architect's firm	Vibhor Mukul Singh
	3	Date of site inspection	31-12-2025
3 .	Following technical professionals are appointed by Promoter: - (as applicable)		
	S. No.	Consultants	Name
	1	Site Engineer	Ramesh Kumar
	2	Structural Consultant	M/s Ce Con Engg.
	3	Proof Consultant	NA
	4	MEP Consultant	M/S Paradise Consultants
	5	Site supervisor/incharge	Ramesh Kumar
4 .	I certify that the work has been executed as per approved drawings, statutory/mandatory approvals, Haryana Building Code, 2017/National Building Code (wherever applicable) and the materials used in the construction, infrastructure works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regards.		
5 .	I certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and B.		

Date : 15-01-2026

Yours Faithfully,


Dr. VIBHOR MUKUL SINGH
 B. ARCH., M. S. (Arch.), Ph. D. (Italy)
 COA Reg. No. CA / 2005 / 36976

Place : NOIDA

Signature & Name (IN BLOCK LETTERS) with stamp of
Architect

Council of Architects (CoA) :
Registration No.

CA / 2005 / 36976

Council of Architects (CoA) :
Registration valid till (Date)

31-01-2026

Building/Tower No. (To be prepared separately for each building/tower in the project/phase of the project)			T1 Tower			T2 Tower			T3 Tower			T4 Tower			T9 Tower			T10 Tower			T11 Tower		
A1	Cumulative progress of the project/phase at the end of the quarter (All values in lacs)																						
S. No.	Project Components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub Structure (Inclusive of excavation, foundation, basements, water proofing, etc.)		45	947	28%	45	1,037	28%	45	960	26%	45	776	23%	45	586	20%	45	791	26%	45	779	26%
2.	Super Structure (Slab, Brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		26	631	19%	26	691	19%	26	640	17%	26	517	15%	26	390	13%	26	527	18%	26	519	17%
3.	MEP																						
	3.1	Mechanical (Lifts, ventilation, etc.)		-			-			-			-			-			-			-	
	3.2	Electrical (Conduiting, wiring, fixtures, etc.)		-			-			-			-			-			-			-	
	3.3	Plumbing & Fire Fighting (Pipings, pumps, pump room, fixtures, etc.)		-			-			-			-			-			-			-	
4.	Finishing																						
	4.1	Internal (Plaster, tiling, flooring, painting, etc. within units and common areas)		-			-			-			-			-			-			-	
	4.2	External (Plaster, painting, façade etc.)		-			-			-			-			-			-			-	



Dr. VIBHOR MUKUL SINGH
B. ARCH., M. S. (Arch.), Ph. D. (Italy)
COA Reg. No. CA / 2005 / 36976

S. No.	Tasks/Activity		Description of work done	Percentage of total proposed work Dec'2025													
	SUB- STRUCTURE STATUS			T1		T2		T3		T4		T9		T10		T11	
1 .	Excavation			100%		100%		100%		100%		100%		100%		100%	
2 .	Laying of foundation																
	(i)	Raft		100%		100%		100%		100%		100%		100%		100%	
	(ii)	Pile		NA		NA		NA		NA		NA		NA		NA	
3 .	Number of basement(s)			2		2		2		2		2		2		2	
	(i)	Basement level 1		100%		100%		100%		100%		100%		100%		100%	
	(ii)	Basement level 2*		100%		100%		100%		100%		100%		100%		100%	
4 .	Waterproofing of the above sub- structure (wherever applicable)																
	SUPER- STRUCTURE STATUS																
5 .	Total floors in the tower/building			35		35		35		35		32		32		32	
6 .	Total area on each floor (FAR in SQ.MT)			241		351.92		351.92		241		241		241		241	
7 .	Stilt Floor/ Ground Floor (FAR in SQ.MT)			322.61		464.74		464.74		322.61		322.61		322.61		322.61	
8 .	Status of laying of slabs floor wise			26%		20%		9%		6%		17%		22%		25%	
	Cumulative number of slabs in the building /tower..... laid by end of quarter			2		3		2		1		3		2		3	
9 .	Status of construction																
	(i)	Walls on floors															
	(ii)	Staircase		26%		20%		9%		6%		17%		22%		25%	
	(iii)	Lift wells along with water proofing															
	(iv)	Lift lobbies /common areas floor wise															
10 .	Fixing of door and window frames in flats/units - uPVC & Wooden																
11 .	Status of MEP			Internal (within Flat)	External works	Internal (within Flat)	External works	Internal (within Flat)	External works	Internal (within Flat)	External works	Internal (within Flat)	External works	Internal (within Flat)	External works	Internal (within Flat)	External works
	(i)	Mechanical works															
	(ii)	Electrical works including wiring		1%	1%											1%	1%
	(iii)	Plumbing works															
12 .	Status of wall plastering																
	(i)	External Plaster															
	(ii)	Internal Plaster															
13 .	Status of wall tiling																
	(i)	In bathroom															
	(ii)	In Kitchen															
14 .	Status of flooring																
	(i)	Common areas															
	(ii)	Units/flats															
15 .	Status of white washing																
	(i)	Internal Wall															
	(ii)	External Wall															
16 .	Status of finishing																
	(i)	Stair case with railing															
	(ii)	Lift wells															
	(iii)	Lift lobbies /common areas floor wise															
17 .	Status of Installation																
	(Within flat/unit)																
	(i)	Doors and windows panels uPVC															
	(ii)	Sanitary Fixtures															
	(iii)	Modular Kitchen															
	(iv)	Electrical fittings/Lighting															
	(v)	Gas piping (if any)															
	(Other than flat/units)																
	(vi)	Lifts installation															
	(vii)	Overhead tanks															
	(viii)	Underground water tank															
	(ix)	Firefighting fittings and equipment's as per CFO NOC															
(x)	Electrical fittings in common areas																
(xi)	Compliance to conditions of environment /CRZ NOC																
18 .	Waterproofing of terraces																
19 .	Entrance lobby finishing																
20 .	Status of construction of Compound wall																
Note: (*) Extend rows as per requirement																	

Note: (*) Extend rows as per requirement



Dr. VIBHOR MUKUL SINGH
B. ARCH., M. S. (Arch.), Ph. D. (Italy)
COA Reg. No. CA / 2005 / 36976

Table – B Dec'2025

S. No.	Common areas and Facilities Amenities	Proposed (Yes/No)	Percentage of Work Done	Remarks
B-1	Services			
1.	Internal roads & pavements	Yes		
2.	Parking 472 ECS	Yes		Total Parking - 472 ECS
	Covered No (428 ECS)	Yes		1. Covered - 428 ECS
	Open No (44 ECS)	Yes		2. Open - 44 ECS
3.	Water supply	Yes		
4.	Sewerage (Chamber, Lines, Septic Tank, STP)	Yes		
5.	Storm water drains	Yes		
6.	Landscaping & tree plantation	Yes		
7.	Parks and playgrounds	Yes		
	Fixing of children play equipment's	Yes		
	Benches	Yes		
8.	Shopping Area	NO	NA	
9.	Street Lighting/Electrification	Yes		
10.	Treatment and disposal of sewage and sullage water/STP	Yes		
11.	Solid Waste Management & disposal	Yes		
12.	Water Conservation, Rain Water Harvesting, Percolating Well/Pit	Yes		
13.	Energy management (Solar)	Yes		
14.	Fire Protection and Fire Safety Requirements	Yes		
15.	Electrical meter room, Sub-Station, Receiving station	Yes		
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17.	Community centre	No	NA	
18.	Others	No	NA	
B-3	Community buildings not to be transferred to RWA/Competent Authority			
19.	Schools	No	NA	
20.	Dispensary	No	NA	
21.	Club	No	NA	
22.	Others	No	NA	
B-4	Services /facilities to be transferred to the Competent Authority			
23	*			

Note : (*)Extend as per requirement


Dr. VIBHOR MUKUL SINGH
 B. ARCH., M. S. (Arch.), Ph. D. (Italy)
 COA Reg. No. CA / 2005 / 36976

Table - A									
Building/Tower No.									
Name of the building/tower if any		T1	T2	T3	T4	T9	T10	T11	Total
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/tower of the real estate project/ phase of the project)									
S. No.	Particulars	Amount (Rs. In lacs)							
1.	Total estimated cost of the building/tower as per registration no HRERA No RERA-GRG-1634-2024 comes to	₹ 3,354.55	₹ 3,726.27	₹ 3,726.27	₹ 3,354.55	₹ 2,990.07	₹ 2,990.07	₹ 2,990.07	₹ 23,131.87
2.	Total expenditure on the project/phase	₹ 1,578.27	₹ 1,728.27	₹ 1,599.36	₹ 1,293.27	₹ 975.96	₹ 1,318.34	₹ 1,298.51	9,791.98
3.	Percentage of work done with reference to total estimated cost	47%	46%	43%	39%	33%	44%	43%	42%
4.	Balance estimate cost to be incurred on the project	1,776.28	1,998.00	2,126.91	2,061.28	2,014.11	1,671.73	1,691.56	13,339.89
5.	Cost Estimated on additional/extra items as on 02.09.24 was not included in the estimated cost (Table – C)								-
6.	Cost incurred on additional/extra items as on 02.09.24 not included in the estimated cost (Table – C)								-
7.	Percentage of work done with reference to total estimated cost								

Table - B			
Internal & External development works in respect of the entire project/ phase of the project			
S. No.	Particulars	Amount (Rs. In lacs)	
		External development works (ED)	Internal development works(Club)
1.	Total estimated cost of development works including amenities and facilities in the project/phase as per the approved layout plan as on 31.12.2025	₹ 440.00	₹ 15,340.79
2.	Expenditure incurred as on 31.12.2025		
3.	Work done in percentage (as percentage of the total estimated cost)	0%	0%
4.	Balance cost to be incurred (based on estimated cost)	₹ 440.00	₹ 15,340.79
5.	Cost incurred on additional/extra items as on 02.09.24 not included in the estimated cost (Table – D)		

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) with stamp
of engineering firm/individual


Dr. VIBHOR MUKUL SINGH
 B. ARCH., M. S. (Arch.), Ph. D. (Italy)
 COA Reg. No. CA / 2005 / 36976