

| Architect's Certificate   |                                                                                                                                                    |                                                                        |
|---------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|
| Report for quarter ending |                                                                                                                                                    | Q3 till Dec 2025 (Oct- Dec 2025)                                       |
| Subject                   |                                                                                                                                                    | Certificate of progress of construction work                           |
| 1.                        | I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans |                                                                        |
|                           | <b>Sr. No.</b>                                                                                                                                     | <b>Particulars</b>                                                     |
|                           |                                                                                                                                                    | <b>Information</b>                                                     |
|                           | 1.                                                                                                                                                 | Project/Phase of the project                                           |
|                           |                                                                                                                                                    | Godrej Sora                                                            |
|                           | 2.                                                                                                                                                 | Location                                                               |
|                           |                                                                                                                                                    | Sector 53, Gurgaon, Haryana                                            |
|                           | 3.                                                                                                                                                 | Licensed area in acres                                                 |
|                           |                                                                                                                                                    | 3.6                                                                    |
|                           | 4.                                                                                                                                                 | Area for registration in acres                                         |
|                           |                                                                                                                                                    | 3.6                                                                    |
|                           | 5.                                                                                                                                                 | HARERA registration no.                                                |
|                           |                                                                                                                                                    | RC/REP/HARERA/GGM/976/708/2025/79                                      |
|                           | 6.                                                                                                                                                 | Name of licensee                                                       |
|                           |                                                                                                                                                    | Godrej Properties Limited                                              |
|                           | 7.                                                                                                                                                 | Name of collaborator                                                   |
|                           |                                                                                                                                                    | Godrej Properties Limited                                              |
|                           | 8.                                                                                                                                                 | Name of developer                                                      |
|                           |                                                                                                                                                    | Godrej Properties Limited                                              |
| 2.                        | Details related to inspection are as under                                                                                                         |                                                                        |
|                           | 1.                                                                                                                                                 | Date of certifying of percentage of construction work/ site inspection |
|                           |                                                                                                                                                    | 31 <sup>st</sup> Dec 2025                                              |
|                           | 2.                                                                                                                                                 | Name of Architect/ Architect's firm                                    |
|                           |                                                                                                                                                    | GG Associates                                                          |
|                           | 3.                                                                                                                                                 | Date of site inspection                                                |
|                           |                                                                                                                                                    | 30 <sup>th</sup> Dec 2025                                              |

<sup>1</sup> On the letter head of the architect firm

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

| 3.      | <b>Following technical professionals are appointed by promoter: - (as applicable)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                              |             |      |    |               |     |    |                       |                         |    |                  |                 |    |                |                              |    |                           |     |  |
|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|-------------|------|----|---------------|-----|----|-----------------------|-------------------------|----|------------------|-----------------|----|----------------|------------------------------|----|---------------------------|-----|--|
|         | <table border="1"> <thead> <tr> <th data-bbox="345 285 410 348">Sr. No.</th> <th data-bbox="427 285 776 317">Consultants</th> <th data-bbox="792 285 1351 317">Name</th> </tr> </thead> <tbody> <tr> <td data-bbox="345 390 410 422">1.</td> <td data-bbox="427 390 776 422">Site engineer</td> <td data-bbox="792 390 1351 422">GPL</td> </tr> <tr> <td data-bbox="345 453 410 485">2.</td> <td data-bbox="427 453 776 485">Structural consultant</td> <td data-bbox="792 453 1351 485">VMS Consultants Pvt Ltd</td> </tr> <tr> <td data-bbox="345 516 410 548">3.</td> <td data-bbox="427 516 776 548">Proof consultant</td> <td data-bbox="792 516 1351 548">McNAMARA Salvia</td> </tr> <tr> <td data-bbox="345 579 410 611">4.</td> <td data-bbox="427 579 776 611">MEP consultant</td> <td data-bbox="792 579 1351 611">SEED Engineering Consultants</td> </tr> <tr> <td data-bbox="345 642 410 674">5.</td> <td data-bbox="427 642 776 674">Site supervisor/in-charge</td> <td data-bbox="792 642 1351 674">GPL</td> </tr> </tbody> </table> | Sr. No.                      | Consultants | Name | 1. | Site engineer | GPL | 2. | Structural consultant | VMS Consultants Pvt Ltd | 3. | Proof consultant | McNAMARA Salvia | 4. | MEP consultant | SEED Engineering Consultants | 5. | Site supervisor/in-charge | GPL |  |
| Sr. No. | Consultants                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Name                         |             |      |    |               |     |    |                       |                         |    |                  |                 |    |                |                              |    |                           |     |  |
| 1.      | Site engineer                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | GPL                          |             |      |    |               |     |    |                       |                         |    |                  |                 |    |                |                              |    |                           |     |  |
| 2.      | Structural consultant                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | VMS Consultants Pvt Ltd      |             |      |    |               |     |    |                       |                         |    |                  |                 |    |                |                              |    |                           |     |  |
| 3.      | Proof consultant                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | McNAMARA Salvia              |             |      |    |               |     |    |                       |                         |    |                  |                 |    |                |                              |    |                           |     |  |
| 4.      | MEP consultant                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | SEED Engineering Consultants |             |      |    |               |     |    |                       |                         |    |                  |                 |    |                |                              |    |                           |     |  |
| 5.      | Site supervisor/in-charge                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | GPL                          |             |      |    |               |     |    |                       |                         |    |                  |                 |    |                |                              |    |                           |     |  |
| 4.      | I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                              |             |      |    |               |     |    |                       |                         |    |                  |                 |    |                |                              |    |                           |     |  |
| 5.      | I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                              |             |      |    |               |     |    |                       |                         |    |                  |                 |    |                |                              |    |                           |     |  |

Yours Faithfully,

Signature & Name with stamp of Architect : **Ravinder Kumar**

Council of Architects (CoA) Registration No. **CA/2012/55971**

Council of Architects (CoA) Registration valid till (Date) \_\_\_\_\_

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

| Table - A                                                                                                        |                                                                                                             |                                                                                        |                                    |                                      |                                                    |
|------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------|--------------------------------------|----------------------------------------------------|
| Building/ Tower no.<br>(to be prepared separately for each building/ tower in the project/ phase of the project) |                                                                                                             |                                                                                        | Godrej Sora-Tower 1                |                                      |                                                    |
| A1                                                                                                               | Cumulative progress of the project/phase at the end of the quarter.                                         |                                                                                        |                                    |                                      |                                                    |
| Sr. No.                                                                                                          | Project components                                                                                          |                                                                                        | Work done value during the quarter | Cumulative work done value till date | Percentage of work done to the total proposed work |
| 1.                                                                                                               | Sub structure<br>(inclusive of excavation, foundation, basements, water proofing, etc.)                     |                                                                                        | 0%                                 | 0%                                   | 0%                                                 |
| 2.                                                                                                               | Super structure<br>(slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.) |                                                                                        | 0%                                 | 0%                                   | 0%                                                 |
| 3.                                                                                                               | MEP                                                                                                         |                                                                                        |                                    |                                      |                                                    |
|                                                                                                                  | 3.1                                                                                                         | Mechanical<br>(lifts, ventilation, etc.)                                               | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 3.2                                                                                                         | Electrical<br>(conducting, wiring, fixtures, etc.)                                     | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 3.3                                                                                                         | Plumbing & Firefighting<br>(piping, pumps and pump room, fixtures, etc.)               | 0%                                 | 0%                                   | 0%                                                 |
| 4.                                                                                                               | Finishing                                                                                                   |                                                                                        |                                    |                                      |                                                    |
|                                                                                                                  | 4.1                                                                                                         | Internal<br>(plaster, tilling, flooring, painting, etc. within units and common areas) | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 4.2                                                                                                         | External<br>(plaster, painting, facade, etc.)                                          | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  |                                                                                                             |                                                                                        |                                    |                                      |                                                    |
| Sr.                                                                                                              | Tasks/ Activity                                                                                             |                                                                                        | Description of work                | Percentage of total                  |                                                    |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

| No. | Sub-Structure Status                                                                      |                                       | done                   |                | proposed work          |                |
|-----|-------------------------------------------------------------------------------------------|---------------------------------------|------------------------|----------------|------------------------|----------------|
| 1.  | Excavation                                                                                |                                       | 0%                     |                | 0%                     |                |
| 2.  | Laying of foundation                                                                      |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Raft                                  | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Pile                                  |                        |                | NA                     |                |
| 3.  | Number of basement(s) – 3 Nos                                                             |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Basement Level 1                      | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Basement Level 2                      | 0%                     |                | 0%                     |                |
|     | (iii)                                                                                     | Basement Level 3                      | 0%                     |                | 0%                     |                |
| 4.  | Waterproofing of the above sub-structure (wherever applicable)                            |                                       |                        |                | 0%                     |                |
|     | <b>Super-Structure Status</b>                                                             |                                       |                        |                |                        |                |
| 5.  | Total floors in the tower/ building                                                       |                                       | 0%                     |                | 0%                     |                |
| 6.  | Total area on each floor                                                                  |                                       |                        |                |                        |                |
| 7.  | Stilt floor/ ground floor                                                                 |                                       | 0%                     |                | 0%                     |                |
| 8.  | Status of laying of slabs floor wise                                                      |                                       |                        |                | 0%                     |                |
|     | Cumulative number of slabs in the building/ tower 3B+G+32=36 slabs laid by end of quarter |                                       | 0%                     |                | 0%                     |                |
| 9.  | Status of construction                                                                    |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Walls on floors                       | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Staircase                             | 0%                     |                | 0%                     |                |
|     | (iii)                                                                                     | Lift wells along with water proofing  | 0%                     |                | 0%                     |                |
|     | (iv)                                                                                      | Lift lobbies/ common areas floor wise | 0%                     |                | 0%                     |                |
| 10. | Fixing of door and window frames in flats/ units                                          |                                       | 0%                     |                | 0%                     |                |
| 11. | Status of MEP                                                                             |                                       | Internal (within flat) | External works | Internal (within flat) | External works |
|     | (i)                                                                                       | Mechanical works                      | 0%                     |                | 0%                     | 0%             |
|     | (ii)                                                                                      | Electrical works including wiring     | 0%                     |                | 0%                     | 0%             |
|     | (iii)                                                                                     | Plumbing works                        | 0%                     |                | 0%                     | 0%             |
| 12. | Status of wall plastering                                                                 |                                       |                        |                |                        |                |
|     | (i)                                                                                       | External plaster                      | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Internal plaster                      | 0%                     |                | 0%                     |                |
| 13. | Status of wall tiling                                                                     |                                       | 0%                     |                | 0%                     |                |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

|     |                                         |                                                     |    |    |
|-----|-----------------------------------------|-----------------------------------------------------|----|----|
|     | (i)                                     | In bathroom                                         | 0% | 0% |
|     | (ii)                                    | In kitchen                                          | 0% | 0% |
| 14. | Status of flooring                      |                                                     |    |    |
|     | (i)                                     | Common areas                                        | 0% | 0% |
|     | (ii)                                    | Units/ flats                                        | 0% | 0% |
| 15. | Status of white washing                 |                                                     |    |    |
|     | (i)                                     | Internal walls                                      | 0% | 0% |
|     | (ii)                                    | External walls                                      | 0% | 0% |
| 16. | Status of finishing                     |                                                     |    |    |
|     | (i)                                     | Staircase with railing                              | 0% | 0% |
|     | (ii)                                    | Lift wells                                          | 0% | 0% |
|     | (iii)                                   | Lift lobbies/ common areas floor wise               | 0% | 0% |
| 17. | Status of installation                  |                                                     |    |    |
|     | (within flat/unit)                      |                                                     |    |    |
|     | (i)                                     | Doors and windows panels                            | 0% | 0% |
|     | (ii)                                    | Sanitary fixtures                                   | 0% | 0% |
|     | (iii)                                   | Modular kitchen                                     | 0% | 0% |
|     | (iv)                                    | Electrical fittings/ lighting                       | 0% | 0% |
|     | (v)                                     | Gas piping (if any)                                 | 0% | 0% |
|     | (other than flat/units)                 |                                                     |    |    |
|     | (vi)                                    | Lifts installation                                  | 0% | 0% |
|     | (vii)                                   | Overhead tanks                                      | 0% | 0% |
|     | (viii)                                  | Underground water tank                              | 0% | 0% |
|     | (ix)                                    | Firefighting fitting and equipment's as per CFO NOC | 0% | 0% |
|     | (x)                                     | Electrical fittings in common areas                 | 0% | 0% |
|     | (xi)                                    | Compliance to conditions of environment/ CRZ NOC    | 0% | 0% |
| 18. | Waterproofing of terraces               |                                                     | 0% | 0% |
| 19. | Entrance lobby finishing                |                                                     | 0% | 0% |
| 20. | Status of construction of compound wall |                                                     | 0% | 0% |

  
 Ar. Ravinder Kumar  
 CA/2012/55971  
 Mob.: 9871004573

| Table – A                                                                                                        |                                                                                                             |                                                                                        |                                    |                                      |                                                    |
|------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------|--------------------------------------|----------------------------------------------------|
| Building/ Tower no.<br>(to be prepared separately for each building/ tower in the project/ phase of the project) |                                                                                                             |                                                                                        | Godrej Sora-Tower 2                |                                      |                                                    |
| A1                                                                                                               | Cumulative progress of the project/phase at the end of the quarter.                                         |                                                                                        |                                    |                                      |                                                    |
| Sr. No.                                                                                                          | Project components                                                                                          |                                                                                        | Work done value during the quarter | Cumulative work done value till date | Percentage of work done to the total proposed work |
| 1.                                                                                                               | Sub structure<br>(inclusive of excavation, foundation, basements, water proofing, etc.)                     |                                                                                        | 0%                                 | 0%                                   | 0%                                                 |
| 2.                                                                                                               | Super structure<br>(slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.) |                                                                                        | 0%                                 | 0%                                   | 0%                                                 |
| 3.                                                                                                               | MEP                                                                                                         |                                                                                        |                                    |                                      |                                                    |
|                                                                                                                  | 3.1                                                                                                         | Mechanical<br>(lifts, ventilation, etc.)                                               | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 3.2                                                                                                         | Electrical<br>(conduiting, wiring, fixtures, etc.)                                     | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 3.3                                                                                                         | Plumbing & Firefighting<br>(piping, pumps and pump room, fixtures, etc.)               | 0%                                 | 0%                                   | 0%                                                 |
| 4.                                                                                                               | Finishing                                                                                                   |                                                                                        |                                    |                                      |                                                    |
|                                                                                                                  | 4.1                                                                                                         | Internal<br>(plaster, tilling, flooring, painting, etc. within units and common areas) | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 4.2                                                                                                         | External<br>(plaster, painting, facade, etc.)                                          | 0%                                 | 0%                                   | 0%                                                 |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

| Sr. | Tasks/ Activity                                                                           |                                       | Description of work    |                | Percentage of total    |                |
|-----|-------------------------------------------------------------------------------------------|---------------------------------------|------------------------|----------------|------------------------|----------------|
| No. | Sub-Structure Status                                                                      |                                       | done                   |                | proposed work          |                |
| 1.  | Excavation                                                                                |                                       | 0%                     |                | 0%                     |                |
| 2.  | Laying of foundation                                                                      |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Raft                                  | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Pile                                  |                        |                | NA                     |                |
| 3.  | Number of basement(s) – 3 Nos                                                             |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Basement Level 1                      | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Basement Level 2                      | 0%                     |                | 0%                     |                |
|     | (iii)                                                                                     | Basement Level 3                      | 0%                     |                | 0%                     |                |
| 4.  | Waterproofing of the above sub-structure (wherever applicable)                            |                                       |                        |                | 0%                     |                |
|     | <b>Super-Structure Status</b>                                                             |                                       |                        |                |                        |                |
| 5.  | Total floors in the tower/ building                                                       |                                       | 0%                     |                | 0%                     |                |
| 6.  | Total area on each floor                                                                  |                                       |                        |                |                        |                |
| 7.  | Stilt floor/ ground floor                                                                 |                                       | 0%                     |                | 0%                     |                |
| 8.  | Status of laying of slabs floor wise                                                      |                                       |                        |                | 0%                     |                |
|     | Cumulative number of slabs in the building/ tower 3B+G+31=35 slabs laid by end of quarter |                                       | 0%                     |                | 0%                     |                |
| 9.  | Status of construction                                                                    |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Walls on floors                       | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Staircase                             | 0%                     |                | 0%                     |                |
|     | (iii)                                                                                     | Lift wells along with water proofing  | 0%                     |                | 0%                     |                |
|     | (iv)                                                                                      | Lift lobbies/ common areas floor wise | 0%                     |                | 0%                     |                |
| 10. | Fixing of door and window frames in flats/ units                                          |                                       | 0%                     |                | 0%                     |                |
| 11. | Status of MEP                                                                             |                                       | Internal (within flat) | External works | Internal (within flat) | External works |
|     | (i)                                                                                       | Mechanical works                      | 0%                     |                | 0%                     | 0%             |
|     | (ii)                                                                                      | Electrical works including wiring     | 0%                     |                | 0%                     | 0%             |
|     | (iii)                                                                                     | Plumbing works                        | 0%                     |                | 0%                     | 0%             |
| 12. | Status of wall plastering                                                                 |                                       |                        |                |                        |                |
|     | (i)                                                                                       | External plaster                      | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Internal plaster                      | 0%                     |                | 0%                     |                |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

|     |                       |             |    |    |
|-----|-----------------------|-------------|----|----|
| 13. | Status of wall tiling |             | 0% | 0% |
|     | (i)                   | In bathroom | 0% | 0% |
|     | (ii)                  | In kitchen  | 0% | 0% |

|     |                                         |                                                     |    |    |
|-----|-----------------------------------------|-----------------------------------------------------|----|----|
| 14. | Status of flooring                      |                                                     |    |    |
|     | (i)                                     | Common areas                                        | 0% | 0% |
|     | (ii)                                    | Units/ flats                                        | 0% | 0% |
| 15. | Status of white washing                 |                                                     |    |    |
|     | (i)                                     | Internal walls                                      | 0% | 0% |
|     | (ii)                                    | External walls                                      | 0% | 0% |
| 16. | Status of finishing                     |                                                     |    |    |
|     | (i)                                     | Staircase with railing                              | 0% | 0% |
|     | (ii)                                    | Lift wells                                          | 0% | 0% |
|     | (iii)                                   | Lift lobbies/ common areas floor wise               | 0% | 0% |
| 17. | Status of installation                  |                                                     |    |    |
|     | (within flat/unit)                      |                                                     |    |    |
|     | (i)                                     | Doors and windows panels                            | 0% | 0% |
|     | (ii)                                    | Sanitary fixtures                                   | 0% | 0% |
|     | (iii)                                   | Modular kitchen                                     | 0% | 0% |
|     | (iv)                                    | Electrical fittings/ lighting                       | 0% | 0% |
|     | (v)                                     | Gas piping (if any)                                 | 0% | 0% |
|     | (other than flat/units)                 |                                                     |    |    |
|     | (vi)                                    | Lifts installation                                  | 0% | 0% |
|     | (vii)                                   | Overhead tanks                                      | 0% | 0% |
|     | (viii)                                  | Underground water tank                              | 0% | 0% |
|     | (ix)                                    | Firefighting fitting and equipment's as per CFO NOC | 0% | 0% |
|     | (x)                                     | Electrical fittings in common areas                 | 0% | 0% |
|     | (xi)                                    | Compliance to conditions of environment/ CRZ NOC    | 0% | 0% |
| 18. | Waterproofing of terraces               |                                                     | 0% | 0% |
| 19. | Entrance lobby finishing                |                                                     | 0% | 0% |
| 20. | Status of construction of compound wall |                                                     | 0% | 0% |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

Table - A

| Table - A                                                                                                        |                                                                                                             |                                                                                        |                                    |                                      |                                                    |
|------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------|--------------------------------------|----------------------------------------------------|
| Building/ Tower no.<br>(to be prepared separately for each building/ tower in the project/ phase of the project) |                                                                                                             |                                                                                        | Godrej Sora-Tower 3                |                                      |                                                    |
| A1                                                                                                               | Cumulative progress of the project/phase at the end of the quarter.                                         |                                                                                        |                                    |                                      |                                                    |
| Sr. No.                                                                                                          | Project components                                                                                          |                                                                                        | Work done value during the quarter | Cumulative work done value till date | Percentage of work done to the total proposed work |
| 1.                                                                                                               | Sub structure<br>(inclusive of excavation, foundation, basements, water proofing, etc.)                     |                                                                                        | 0%                                 | 0%                                   | 0%                                                 |
| 2.                                                                                                               | Super structure<br>(slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.) |                                                                                        | 0%                                 | 0%                                   | 0%                                                 |
| 3.                                                                                                               | MEP                                                                                                         |                                                                                        |                                    |                                      |                                                    |
|                                                                                                                  | 3.1                                                                                                         | Mechanical<br>(lifts, ventilation, etc.)                                               | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 3.2                                                                                                         | Electrical<br>(conduiting, wiring, fixtures, etc.)                                     | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 3.3                                                                                                         | Plumbing & Firefighting<br>(piping, pumps and pump room, fixtures, etc.)               | 0%                                 | 0%                                   | 0%                                                 |
| 4.                                                                                                               | Finishing                                                                                                   |                                                                                        |                                    |                                      |                                                    |
|                                                                                                                  | 4.1                                                                                                         | Internal<br>(plaster, tilling, flooring, painting, etc. within units and common areas) | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 4.2                                                                                                         | External<br>(plaster, painting, facade, etc.)                                          | 0%                                 | 0%                                   | 0%                                                 |
| Sr.                                                                                                              | Tasks/ Activity                                                                                             |                                                                                        | Description of work                | Percentage of total                  |                                                    |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

| No. | Sub-Structure Status                                                                      |                                       | done                   |                | proposed work          |                |
|-----|-------------------------------------------------------------------------------------------|---------------------------------------|------------------------|----------------|------------------------|----------------|
| 1.  | Excavation                                                                                |                                       | 0%                     |                | 0%                     |                |
| 2.  | Laying of foundation                                                                      |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Raft                                  | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Pile                                  |                        |                | NA                     |                |
| 3.  | Number of basement(s) – 3 Nos                                                             |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Basement Level 1                      | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Basement Level 2                      | 0%                     |                | 0%                     |                |
|     | (iii)                                                                                     | Basement Level 3                      | 0%                     |                | 0%                     |                |
| 4.  | Waterproofing of the above sub-structure (wherever applicable)                            |                                       |                        |                | 0%                     |                |
|     | Super-Structure Status                                                                    |                                       |                        |                |                        |                |
| 5.  | Total floors in the tower/ building                                                       |                                       | 0%                     |                | 0%                     |                |
| 6.  | Total area on each floor                                                                  |                                       |                        |                |                        |                |
| 7.  | Stilt floor/ ground floor                                                                 |                                       | 0%                     |                | 0%                     |                |
| 8.  | Status of laying of slabs floor wise                                                      |                                       |                        |                | 0%                     |                |
|     | Cumulative number of slabs in the building/ tower 3B+G+31=35 slabs laid by end of quarter |                                       | 0%                     |                | 0%                     |                |
| 9.  | Status of construction                                                                    |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Walls on floors                       | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Staircase                             | 0%                     |                | 0%                     |                |
|     | (iii)                                                                                     | Lift wells along with water proofing  | 0%                     |                | 0%                     |                |
|     | (iv)                                                                                      | Lift lobbies/ common areas floor wise | 0%                     |                | 0%                     |                |
| 10. | Fixing of door and window frames in flats/ units                                          |                                       | 0%                     |                | 0%                     |                |
| 11. | Status of MEP                                                                             |                                       | Internal (within flat) | External works | Internal (within flat) | External works |
|     | (i)                                                                                       | Mechanical works                      | 0%                     |                | 0%                     | 0%             |
|     | (ii)                                                                                      | Electrical works including wiring     | 0%                     |                | 0%                     | 0%             |
|     | (iii)                                                                                     | Plumbing works                        | 0%                     |                | 0%                     | 0%             |
| 12. | Status of wall plastering                                                                 |                                       |                        |                |                        |                |
|     | (i)                                                                                       | External plaster                      | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Internal plaster                      | 0%                     |                | 0%                     |                |
| 13. | Status of wall tiling                                                                     |                                       | 0%                     |                | 0%                     |                |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

|      |             |    |    |
|------|-------------|----|----|
| (i)  | In bathroom | 0% | 0% |
| (ii) | In kitchen  | 0% | 0% |

|        |                                                     |    |    |
|--------|-----------------------------------------------------|----|----|
| 14.    | Status of flooring                                  |    |    |
| (i)    | Common areas                                        | 0% | 0% |
| (ii)   | Units/ flats                                        | 0% | 0% |
| 15.    | Status of white washing                             |    |    |
| (i)    | Internal walls                                      | 0% | 0% |
| (ii)   | External walls                                      | 0% | 0% |
| 16.    | Status of finishing                                 |    |    |
| (i)    | Staircase with railing                              | 0% | 0% |
| (ii)   | Lift wells                                          | 0% | 0% |
| (iii)  | Lift lobbies/ common areas floor wise               | 0% | 0% |
| 17.    | Status of installation                              |    |    |
|        | (within flat/unit)                                  |    |    |
| (i)    | Doors and windows panels                            | 0% | 0% |
| (ii)   | Sanitary fixtures                                   | 0% | 0% |
| (iii)  | Modular kitchen                                     | 0% | 0% |
| (iv)   | Electrical fittings/ lighting                       | 0% | 0% |
| (v)    | Gas piping (if any)                                 | 0% | 0% |
|        | (other than flat/units)                             |    |    |
| (vi)   | Lifts installation                                  | 0% | 0% |
| (vii)  | Overhead tanks                                      | 0% | 0% |
| (viii) | Underground water tank                              | 0% | 0% |
| (ix)   | Firefighting fitting and equipment's as per CFO NOC | 0% | 0% |
| (x)    | Electrical fittings in common areas                 | 0% | 0% |
| (xi)   | Compliance to conditions of environment/ CRZ NOC    | 0% | 0% |
| 18.    | Waterproofing of terraces                           | 0% | 0% |
| 19.    | Entrance lobby finishing                            | 0% | 0% |
| 20.    | Status of construction of compound wall             | 0% | 0% |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

Table - A

| Table - A                                                                                                        |                                                                                                             |                                                                                        |                                    |                                      |                                                    |
|------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------|--------------------------------------|----------------------------------------------------|
| Building/ Tower no.<br>(to be prepared separately for each building/ tower in the project/ phase of the project) |                                                                                                             |                                                                                        | Godrej Sora-Tower 4                |                                      |                                                    |
| A1                                                                                                               | Cumulative progress of the project/phase at the end of the quarter.                                         |                                                                                        |                                    |                                      |                                                    |
| Sr. No.                                                                                                          | Project components                                                                                          |                                                                                        | Work done value during the quarter | Cumulative work done value till date | Percentage of work done to the total proposed work |
| 1.                                                                                                               | Sub structure<br>(inclusive of excavation, foundation, basements, water proofing, etc.)                     |                                                                                        | 0%                                 | 0%                                   | 0%                                                 |
| 2.                                                                                                               | Super structure<br>(slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.) |                                                                                        | 0%                                 | 0%                                   | 0%                                                 |
| 3.                                                                                                               | MEP                                                                                                         |                                                                                        |                                    |                                      |                                                    |
|                                                                                                                  | 3.1                                                                                                         | Mechanical<br>(lifts, ventilation, etc.)                                               | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 3.2                                                                                                         | Electrical<br>(conduiting, wiring, fixtures, etc.)                                     | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 3.3                                                                                                         | Plumbing & Firefighting<br>(piping, pumps and pump room, fixtures, etc.)               | 0%                                 | 0%                                   | 0%                                                 |
| 4.                                                                                                               | Finishing                                                                                                   |                                                                                        |                                    |                                      |                                                    |
|                                                                                                                  | 4.1                                                                                                         | Internal<br>(plaster, tilling, flooring, painting, etc. within units and common areas) | 0%                                 | 0%                                   | 0%                                                 |
|                                                                                                                  | 4.2                                                                                                         | External<br>(plaster, painting, facade, etc.)                                          | 0%                                 | 0%                                   | 0%                                                 |
| Sr.                                                                                                              | Tasks/ Activity                                                                                             |                                                                                        | Description of work                | Percentage of total                  |                                                    |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

| No. | Sub-Structure Status                                                                      |                                       | done                   |                | proposed work          |                |
|-----|-------------------------------------------------------------------------------------------|---------------------------------------|------------------------|----------------|------------------------|----------------|
| 1.  | Excavation                                                                                |                                       | 0%                     |                | 0%                     |                |
| 2.  | Laying of foundation                                                                      |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Raft                                  | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Pile                                  |                        |                | NA                     |                |
| 3.  | Number of basement(s) – 3 Nos                                                             |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Basement Level 1                      | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Basement Level 2                      | 0%                     |                | 0%                     |                |
|     | (iii)                                                                                     | Basement Level 3                      | 0%                     |                | 0%                     |                |
| 4.  | Waterproofing of the above sub-structure (wherever applicable)                            |                                       |                        |                | 0%                     |                |
|     | <b>Super-Structure Status</b>                                                             |                                       |                        |                |                        |                |
| 5.  | Total floors in the tower/ building                                                       |                                       | 0%                     |                | 0%                     |                |
| 6.  | Total area on each floor                                                                  |                                       |                        |                |                        |                |
| 7.  | Stilt floor/ ground floor                                                                 |                                       | 0%                     |                | 0%                     |                |
| 8.  | Status of laying of slabs floor wise                                                      |                                       |                        |                | 0%                     |                |
|     | Cumulative number of slabs in the building/ tower 3B+G+32=36 slabs laid by end of quarter |                                       | 0%                     |                | 0%                     |                |
| 9.  | Status of construction                                                                    |                                       |                        |                |                        |                |
|     | (i)                                                                                       | Walls on floors                       | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Staircase                             | 0%                     |                | 0%                     |                |
|     | (iii)                                                                                     | Lift wells along with water proofing  | 0%                     |                | 0%                     |                |
|     | (iv)                                                                                      | Lift lobbies/ common areas floor wise | 0%                     |                | 0%                     |                |
| 10. | Fixing of door and window frames in flats/ units                                          |                                       | 0%                     |                | 0%                     |                |
| 11. | Status of MEP                                                                             |                                       | Internal (within flat) | External works | Internal (within flat) | External works |
|     | (i)                                                                                       | Mechanical works                      | 0%                     |                | 0%                     | 0%             |
|     | (ii)                                                                                      | Electrical works including wiring     | 0%                     |                | 0%                     | 0%             |
|     | (iii)                                                                                     | Plumbing works                        | 0%                     |                | 0%                     | 0%             |
| 12. | Status of wall plastering                                                                 |                                       |                        |                |                        |                |
|     | (i)                                                                                       | External plaster                      | 0%                     |                | 0%                     |                |
|     | (ii)                                                                                      | Internal plaster                      | 0%                     |                | 0%                     |                |
| 13. | Status of wall tiling                                                                     |                                       | 0%                     |                | 0%                     |                |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573

|     |                                         |                                                     |    |    |
|-----|-----------------------------------------|-----------------------------------------------------|----|----|
|     | (i)                                     | In bathroom                                         | 0% | 0% |
|     | (ii)                                    | In kitchen                                          | 0% | 0% |
| 14. | Status of flooring                      |                                                     |    |    |
|     | (i)                                     | Common areas                                        | 0% | 0% |
|     | (ii)                                    | Units/ flats                                        | 0% | 0% |
| 15. | Status of white washing                 |                                                     |    |    |
|     | (i)                                     | Internal walls                                      | 0% | 0% |
|     | (ii)                                    | External walls                                      | 0% | 0% |
| 16. | Status of finishing                     |                                                     |    |    |
|     | (i)                                     | Staircase with railing                              | 0% | 0% |
|     | (ii)                                    | Lift wells                                          | 0% | 0% |
|     | (iii)                                   | Lift lobbies/ common areas floor wise               | 0% | 0% |
| 17. | Status of installation                  |                                                     |    |    |
|     | (within flat/unit)                      |                                                     |    |    |
|     | (i)                                     | Doors and windows panels                            | 0% | 0% |
|     | (ii)                                    | Sanitary fixtures                                   | 0% | 0% |
|     | (iii)                                   | Modular kitchen                                     | 0% | 0% |
|     | (iv)                                    | Electrical fittings/ lighting                       | 0% | 0% |
|     | (v)                                     | Gas piping (if any)                                 | 0% | 0% |
|     | (other than flat/units)                 |                                                     |    |    |
|     | (vi)                                    | Lifts installation                                  | 0% | 0% |
|     | (vii)                                   | Overhead tanks                                      | 0% | 0% |
|     | (viii)                                  | Underground water tank                              | 0% | 0% |
|     | (ix)                                    | Firefighting fitting and equipment's as per CFO NOC | 0% | 0% |
|     | (x)                                     | Electrical fittings in common areas                 | 0% | 0% |
|     | (xi)                                    | Compliance to conditions of environment/ CRZ NOC    | 0% | 0% |
| 18. | Waterproofing of terraces               |                                                     | 0% | 0% |
| 19. | Entrance lobby finishing                |                                                     | 0% | 0% |
| 20. | Status of construction of compound wall |                                                     | 0% | 0% |

  
 Ar. Ravinder Kumar  
 CA/2012/55971  
 Mob.: 9871004573

Table - B (Godrej Sora)

| Sr. No.    | Common areas and facilities amenities                                       | Proposed (Yes/ No) | Percentage of work done | remarks |
|------------|-----------------------------------------------------------------------------|--------------------|-------------------------|---------|
| <b>B-1</b> | <b>Services</b>                                                             |                    |                         |         |
| 1.         | Internal roads & pavements                                                  | Yes                | 0%                      |         |
| 2.         | Parking                                                                     |                    |                         |         |
|            | Covered Nos=625.Nos                                                         | Yes                | 0%                      |         |
| 3.         | Water supply                                                                |                    | 0%                      |         |
| 4.         | Sewerage (chamber, lines, septic tanks, STP)                                |                    | 0%                      |         |
| 5.         | Storm water drains                                                          |                    | 0%                      |         |
| 6.         | Landscaping & tree plantation                                               |                    | 0%                      |         |
| 7.         | Parks and playgrounds                                                       |                    | 0%                      |         |
|            | Fixing of children play equipment's                                         |                    | 0%                      |         |
|            | Benches                                                                     |                    | 0%                      |         |
| 8.         | Shopping area                                                               |                    | 0%                      |         |
| 9.         | Street lighting/ electrification                                            |                    | 0%                      |         |
| 10.        | Treatment and disposal of sewage and sullage water/ STP                     |                    | 0%                      |         |
| 11.        | Solid waste management & disposal                                           |                    | 0%                      |         |
| 12.        | Water conservation, rain water, harvesting, percolating well/ pit           |                    | 0%                      |         |
| 13.        | Energy management (solar)                                                   |                    | 0%                      |         |
| 14.        | Fire protection and fire safety requirements                                |                    | 0%                      |         |
| 15.        | Electrical meter room, 0% receiving station                                 |                    | 0%                      |         |
| 16.        | Other (option to add more)                                                  |                    |                         |         |
| <b>B-2</b> | <b>Community building to be transferred to RWA</b>                          |                    |                         |         |
| 17.        | Community centre                                                            |                    | 0%                      |         |
| 18.        | Others                                                                      |                    |                         |         |
| <b>B-3</b> | <b>Community buildings not to be transferred to RWA/competent authority</b> |                    |                         |         |
| 19.        | Schools                                                                     |                    |                         |         |
| 20.        | Dispensary                                                                  |                    |                         |         |
| 21.        | Club                                                                        |                    |                         |         |
| 22.        | Others                                                                      |                    |                         |         |
| <b>B-4</b> | <b>Services/ facilities to be transferred to competent authority</b>        |                    |                         |         |
| 23.        | Percentage of completion of construction work                               |                    | 0%                      |         |

Ar. Ravinder Kumar  
CA/2012/55971  
Mob.: 9871004573