



Architect's Certificate ¹		
Report for quarter ending		30 TH SEPTEMBER 2025
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	Sovereign Park (Phase-I)
2.	Location	Sector-99, Village Kherki Majra Dhankot, Sub Tehsil Kadipur, District Gurugram.
3.	Licensed area in acres	10.43125 Acres
4.	Area for registration in acres	37994.878 Sq. Mtrs.
5.	HARERA registration no.	285 of 2017 Dated 10.10.2017
6.	Name of licensee	M/s Vatika Sovereign Park Pvt. Ltd. (Formerly Known as Planet Earth Estates Pvt. Ltd.)
7.	Name of collaborator	Nil
8.	Name of developer	M/s Vatika Sovereign Park Pvt. Ltd. (Formerly Known as Planet Earth Estates Pvt. Ltd.)
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	30-09-2025
2.	Name of Architect/ Architect's firm	Rangan Mukherjee
3.	Date of site inspection	29-09-2025
3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name
1.	Site engineer	-

For Vatika Sovereign Park Pvt. Ltd.


Rangan Mukherjee
 CA/2003/31471


 Authorized Signatory
 Page 1 of 8


Annexure A

	2.	Structural consultant	M N Consultant Pvt Limited
	3.	Proof consultant	-
	4.	MEP consultant	HVAC-M/s Abid Hussain Consultant Electrical- M/s T.S Sethi & Associates Plumbing & Fire Fighting-M/s Saviram Engineering Consultant Pvt Ltd
	5.	Site supervisor/incharge	Pradeep Kumar
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date: 30-09-2025

Yours faithfully,

Place: Gurugram

Rangan Mukherjee
CA/2003/31471


RANGAN MUKHERJEE

Council of architects (CoA) : CA/2003/31471
registration no.

Council of architects (CoA) : 2027
registration valid till (date)


For Vatika Sovereign Park Pvt. Ltd.



Authorized Signatory

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Phase-I		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Substructure (Inclusive of excavation, foundation, basements, water proofing, etc.)	678.82	8,395.25	97.11%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)			
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	87.01	2393.65	75.34%
	3.2 Electrical (Conduiting, wiring, fixtures, etc.)	83.48	1385.10	91.29%
	3.3 Plumbing & Fire fighting (piping, pumps and pump room, fixtures, etc.)	19.95	456.50	91.24%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	45.68	2706.22	85.83%
	4.2 External (piping, pumps and pump room, fixtures.)	37.40	842.14	92.77%

For Vatika Sovereign Park Pvt. Ltd.


For Vatika Sovereign Park Pvt. Ltd.


Rangan Mukherjee
 CA/2003/31471


 Authorized Signatory

Annexure A

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
1.	Excavation		bulk excavation	100%
2.	Laying of foundation			
	(i)	Raft	RCC	100%
	(ii)	Pile	NA	NA
3.	Number of basement(s) 3			
	(i)	Basement Level 1	RCC Work	100%
		Basement level 2*	RCC Work	100%
	(ii)	Basement level 3*	-	
4.	Waterproofing of the above sub-structure (wherever applicable)		-	100%
	Super-Structure Status			
5.	Total floors in the tower/ building		Total Floors	90 Nos.
6.	Total area on each floor		Total Area(Sq mt)	37994.878
7.	Stilt floor/ ground floor		-	100%
8.	Status of laying of slabs floor wise			
	Cumulative number of slabs in the building/ tower laid by end of quarter		RCC Work	97.5%
9.	Status of construction			
	(i)	Walls on floors	Block work	96%
	(ii)	Staircase	Structure with Plaster	95%
	(iii)	Lift wells along with water proofing	-	84%
	(iv)	Lift lobbies/ common areas floor wise	Structure with Plaster	95%


Rangan Mukherjee
CA/2003/31471


For Valika Sovereign Park Pvt. Ltd.
Authorized Signatory
Page 4 of 8

Annexure A

10.	Fixing of door and window frames in flats/ units			82%
11.	Status of MEP	Internal (within flat)		Internal (within flat)
	(i) Mechanical works	-		75.34%
	(ii) Electrical works including wiring	Slab and Wall Conduiting		91.29%
	(iii) Plumbing works	-		91.24%
12.	Status of wall plastering			
	(i) External plaster	Cement Plaster		92.77%
	(ii) Internal plaster	Gyp Plaster		85.83%
13.	Status of wall tiling			
	(i) In bathroom	-		82%
	(ii) In kitchen	-		81%
14.	Status of flooring			
	(i) Common areas	-		79%
	(ii) Units/ flats	-		78%
15.	Status of white washing			
	(i) Internal walls	NA		79%
	(ii) External walls	NA		82%
16.	Status of finishing			
	(i) Staircase with railing	-		83%
	(ii) Lift wells	-		84%
	(iii) Lift lobbies/ common areas floor wise	-		82%

For Vatika Sovereign Park Pvt. Ltd.




Rangan Mukherjee
CA/2003/31471



Annexure A

17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	-	76%
	(ii)	Sanitary fixtures	-	78%
	(iii)	Modular kitchen	-	NA
	(iv)	Electrical fittings/ lighting	-	78%
	(v)	Gas piping (if any)	NA	NA
	(other than flat/units)			
	(vi)	Lifts installation	-	79%
	(vii)	Overhead tanks	Mid rise tower completed	96%
	(viii)	Underground water tank	RCC work	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	-	NA
	(x)	Electrical fittings in common areas	-	79%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Environmental compliance reports are being submitted twice in a year on a regular basis. CRZ NOC is not applicable.	
18.	Waterproofing of terraces		-	86%
19.	Entrance lobby finishing		-	88%
20.	Status of construction of compound wall		RCC & Brick	100%

Note: (*) extend as per requirement


Rangan Mukherjee**CA/2003/31471**

For Vatika Sovereign Park Pvt. Ltd.



Authorised Signatory

Table - B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	Remarks
B-1	Services			
1.	Internal roads & pavements	Yes	100%	-
2.	Parking	Yes	100%	-
	Covered no 715	Yes		-
	Open no 46	Yes		-
3.	Water supply	Yes	94%	-
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	95%	-
5.	Storm water drains	Yes	94%	-
6.	Landscaping & tree plantation	Yes	93%	-
7.	Parks and playgrounds	Yes	95%	-
	Fixing of children play equipment	Yes		-
	Benches	Yes		-
8.	Shopping area	NA	NA	-
9.	Street lighting/ electrification	Yes	94%	-
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	94%	-
11.	Solid waste management & disposal	Yes	93%	-
12.	Water conservation, rainwater, harvesting, percolating well/ pit	Yes	94%	-
13.	Energy management (solar)	NA	NA	-
14.	Fire protection and fire safety requirements	Yes	93%	-
15.	Electrical meter room, sub-station, receiving station	Yes	94%	-
16.	Other (option to add more)	NA	NA	NA



Rangan Mukherjee
CA/2003/31471

For Vatika Sovereign Park Pvt. Ltd.


Page 7 of 8

Authorised Signatory

Annexure A

B-2	Community building to be transferred to RWA			
17.	Community centre	NA	NA	NA
18.	Others	NA	NA	NA
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	NA	NA	NA
20.	Dispensary	NA	NA	NA
21.	Club	Yes	100%	-
22.	Others	NA	NA	NA
B-4	Services/ facilities to be transferred to competent authority		NA	NA
23.	*	NA	NA	NA

Note: (*) extend as per requirement



Rangan Mukherjee
CA/2003/31471

For Vatika Sovereign Park Pvt. Ltd.


 Authorised Signatory