

Architect's Certificate¹

Report for quarter ending	30th SEPTEMBER 2025	
Subject	Certificate of progress of construction work	
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	Sr. No.	Particulars
		Information
	1.	Project/Phase of the project Vatika Express City - Xpressions (Phase-I)
	2.	Location Sector-88A & 88B, Tehsil - Kadipur ST, District - Gurugram
	3.	Licensed area in acres 100.57625 Acres
	4.	Area for registration in acres 38640.48 Sq. Mtrs.
	5.	HARERA registration no. 271 of 2017 Dated 09.10.2017
	6.	Name of licensee 1. M/s Malvina Developers Pvt. Ltd. 2. M/s Vaibhav Warehousing Pvt. Ltd. 3. Sh. Madan Grover S/o Sh. Kotu Ram 4. Grover Associates
	7.	Name of collaborator 1. M/s Malvina Developers Pvt. Ltd. 2. M/s Vaibhav Warehousing Pvt. Ltd. 3. Sh. Madan Grover S/o Sh. Kotu Ram 4. Grover Associates 5. M/s Vatika Limited
	8.	Name of developer M/s Vatika Limited
2.	Details related to inspection are as under	
	1.	Date of certifying of percentage of construction work/ site inspection 30-09-2025
	2.	Name of Architect/ Architect's firm Rangan Mukherjee
	3.	Date of site inspection 29-09-2025



Rangan Mukherjee
CA/2003/31471

For Vatika Limited



Authorized Signatory

3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name
1.	Site engineer	-
2.	Structural consultant	M.N. Consultants Private Limited
3.	Proof consultant	-
4.	MEP consultant	Kanwar Krishen Associates Pvt Ltd
5.	Site supervisor/incharge	-
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date: 30-09-2025

Yours faithfully,

Place: Gurugram



RANGAN MUKHERJEE
Rangan Mukherjee
CA/2003/31471

Council of architects (CoA) : CA/2003/31471
 registration no.

Council of architects (CoA) : 2027
 registration valid till (date)

For Vatika Limited



Authorized Signatory

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Phase-I		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Substructure (inclusive of excavation, foundation, basements, water proofing, etc.)	0.00	5329.69	100.00%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)			
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	234.70	1541.19	97.49%
3.2	Electrical (Conduiting, wiring, fixtures, etc.)	0.00	487.03	100.00%
3.3	Plumbing & Fire fighting (piping, pumps and pump room, fixtures, etc.)	2.56	650.07	100.00%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	28.68	1028.70	92.20%
4.2	External (piping, pumps and pump room, fixtures.)	9.90	552.21	100.00%



Rangan Mukherjee
CA/2003/31471

For Vatika Limited




Authorised Signatory

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
1.	Excavation		Bulk Excavation	100%
2.	Laying of foundation			
	(i)	Raft	RCC work	100%
	(ii)	Pile	NA	NA
3.	Number of basement(s) 3			
	(i)	Basement Level 1	NA	NA
	(ii)	Basement level 2*	NA	NA
4.	Waterproofing of the above sub-structure (wherever applicable)			100%
	Super-Structure Status			
5.	Total floors in the tower/ building		Total Area(Sq mt)	
6.	Total area on each floor		In Sqm	38640.48
7.	Stilt floor/ ground floor			
8.	Status of laying of slabs floor wise		210 no of slab casted	100%
	Cumulative number of slabs in the building/ tower laid by end of quarter			
9.	Status of construction			
	(i)	Walls on floors		100%
	(ii)	Staircase		100%
	(iii)	Lift wells along with water proofing	-	100%
	(iv)	Lift lobbies/ common areas floor wise	Structure with Plaster	100%

For Vatika Limited

Authorised Signatory

10.	Fixing of door and window frames in flats/ units	-		94%
11.	Status of MEP	Internal (within flat)	External works	Internal (within flat)
	(i) Mechanical works	-		97.49%
	(ii) Electrical works including wiring	Slab and Wall Conduiting		100%
	(iii) Plumbing works	-		100%
12.	Status of wall plastering			
	(i) External plaster	Cement Plaster		100%
	(ii) Internal plaster	Gyp Plaster		92.20%
13.	Status of wall tiling			
	(i) In bathroom	-		92%
	(ii) In kitchen	-		93%
14.	Status of flooring			
	(i) Common areas	-		93%
	(ii) Units/ flats	-		94%
15.	Status of white washing			
	(i) Internal walls	NA		94%
	(ii) External walls	NA		92%
16.	Status of finishing			
	(i) Staircase with railing	-		92%
	(ii) Lift wells	-		100%
	(iii) Lift lobbies/ common areas floor wise	-		100%


Rangan Mukherjee
 CA/2003/31471

For Vatika Limited

Page 5 of 8


Authorized Signatory

17.	Status of installation		
	(within flat/unit)		
(i)	Doors and windows panels	-	93%
(ii)	Sanitary fixtures	-	92%
(iii)	Modular kitchen	-	NA
(iv)	Electrical fittings/ lighting	-	94%
(v)	Gas piping (if any)	NA	NA
	(other than flat/units)		
(vi)	Lifts installation	-	100%
(vii)	Overhead tanks	-	93%
(viii)	Underground water tank	RCC work	100%
(ix)	Fire fighting fitting and equipments as per CFO NOC	NA	NA
(x)	Electrical fittings in common areas	-	100%
(xi)	Compliance to conditions of environment/ CRZ NOC	Environmental compliance reports are being submitted twice in a year on a regular basis. CRZ NOC is not applicable.	
18.	Waterproofing of terraces	-	100%
19.	Entrance lobby finishing	-	100%
20.	Status of construction of compound wall	RCC & Brick	100%

Note: (*) extend as per requirement




Rangan Mukherjee
CA/2003/31471

For Vatika Limited


Authorised Signatory

Table - B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	Yes	100%	-
2.	Parking	Yes	100%	-
	Covered no 680	Yes		-
	Open no -----	Yes		-
3.	Water supply	Yes	100%	-
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	100%	-
5.	Storm water drains	Yes	97.5%	-
6.	Landscaping & tree plantation	Yes	100%	-
7.	Parks and playgrounds	Yes	100%	-
	Fixing of children play equipment	Yes		-
	Benches	Yes		-
8.	Shopping area	Yes	Nil	-
9.	Street lighting/ electrification	Yes	97%	-
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	100%	-
11.	Solid waste management & disposal	Yes	96%	-
12.	Water conservation, rainwater, harvesting, percolating well/ pit	Yes	100%	-
13.	Energy management (solar)	Yes	Nil	-
14.	Fire protection and fire safety requirements	Yes	96%	-
15.	Electrical meter room, sub-station, receiving station	Yes	100%	-
16.	Other (option to add more)	NA	NA	NA



Rangan Mukherjee For Vatika Limited
CA/2003/31471



Authorized Signatory

B-2	Community building to be transferred to RWA			
17.	Community centre	NA	NA	NA
18.	others	NA	NA	NA
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	NA	NA	NA
20.	Dispensary	NA	NA	NA
21.	Club	NA	NA	NA
22.	Others	NA	NA	NA
B-4	Services/ facilities to be transferred to competent authority	NA	NA	NA
23.	*	NA	NA	NA

Note: (*) extend as per requirement



Rangan Mukherjee
CA/2003/31471

For Vatika Limited



Authorised Signatory Page 8 of 8