

Architect's Certificate*			
Report for quarter ending		31 03 2025	
Subject		Certificate of progress of construction work	
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans		
Sr. No.	Particulars	Information	
1.	Project/Phase of the project	THE GROVE	
2.	Location	DLF5, Sector-54, Gurugram, Haryana	
3.	Licensed area in acres	5.3073 acre	
4.	Area for registration in acres	5.3073 acre	
5.	HARERA registration no.	13 of 2022 dated: 21-02-2022	
6.	Name of licensee	-	
7.	Name of collaborator	-	
8.	Name of Developer	M/s DLF Limited	
2.	Details related to inspection are as under		
1.	Date of certifying of percentage of construction work/ site inspection	31.03.2025	
2.	Name of Architect/ Architect's firm	Mr. Debashish Guha Mrs. Neeraj Kalra M/s Arcop Associates Pvt Ltd	
3.	Date of site inspection	31.03.2025	



3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	M/s D K Nagpal & Associates
	2.	Structural consultant	M/s Optimal Consultancy Pvt. Ltd.
	3.	Proof consultant	M/s Vintech Consultants
	4.	MEP consultant	M/S Ampower Consultancy Services
	5.	Site supervisor/incharge	Mr. Vaibhav Saini
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date : 11/04/2025

Yours faithfully,

Place :Gurguram

NEERAJ KALRA
ARCOP ASSOCIATES PVT. LTD.
P.No. 36B, SECTOR-32, GURUGRAM

Council of architects (CoA) registration
no.: CA/97/21691

Council of architects (CoA) registration
valid till (date): 31.12.2030



Table – A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		The Grove- B1/Z1002, B1/Z1003, B1/Z1004, B1/Z1006, B2/2, B2/8, B2/25, B3/6, B3/8, B3/10, B3/12, B3/16, B3/18, B3/20, B3/22, B3/24, B5/1A, B6/1, B6/2, B6/3, B6/6, B11/1, B11/6, B11/8, B11/10, B11/12, B11/14, B12/9, B12/20, B12/21, B12/22, B12/23, B14/1, B14/17, B14/19, B14/21, B14/23, B14/25, B14/27, B14/29, B14/8, B14/10, B14/12, B14/14, B14/16, B14/18, B14/20, B14/22, B14/24, B15/3, B15/19, B15/21, B15/23, B15/25, B15/27, B15/28, B15/10, B15/12, B15/14, B15/16, B15/18, B15/20, B15/22, B15/24, B15/26, B16/1, B16/2, B16/3, B16/4, B16/5, B16/6, B16/7, B16/8		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (Inclusive of excavation, foundation, basements, water proofing, etc.)	8	2230.74	100%
2.	Super structure (slabs, brick work, block work, staircase, lift wells, machine rooms, water tank, etc.)	435	14090.5	98%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	170	2581.62	81%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	568	3392.42	72%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	620	3376.85	82%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	2308	11,036.01	70%
4.2	External (plaster, painting, facade, etc.)	861	4,271.30	78%



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100 %	
2.	Laying of foundation		Completed		100 %	
	(i)	Raft	N/A			
	(ii)	Pile	N/A			
3.	Number of basement(s)					
	(i)	Basement Level 1	Completed		100 %	
	(ii)	Basement level 2*	N/A			
4.	Waterproofing of the above sub-structure (wherever applicable)		Completed		100 %	
	Super-Structure Status					
5.	Total floors in the tower/ building		73 Plots with 1 Basement + Stilt + 4 floors.			
6.	Total area on each floor		1356 to 3092 sqft			
7.	Stilt floor/ ground floor		1979 to 4498 sqft			
8.	Status of laying of slabs floor wise		Completed		100%	
	Cumulative number of slabs in the building/ tower 73 plots (365 slabs) laid by end of quarter		Completed		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	WIP		98%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		WIP		95%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	WIP	N/A	81%	
	(ii)	Electrical works including wiring	WIP	WIP	72%	95%
	(iii)	Plumbing works	WIP	WIP	82%	94%
12.	Status of wall plastering					
	(i)	External plaster	WIP	WIP	98%	
	(ii)	Internal plaster	WIP	WIP	91%	

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
13.	Status of wall tiling			
	(i)	In bathroom	WIP N/A	98%
	(ii)	In kitchen	WIP N/A	98%
14.	Status of flooring			
	(i)	Common areas	WIP N/A	85%
	(ii)	Units/ flats	WIP N/A	98%
15.	Status of white washing			
	(i)	Internal walls	WIP	83%
	(ii)	External walls	WIP	85%
16.	Status of finishing			
	(i)	Staircase with railing	WIP	98%
	(ii)	Lift wells	WIP	98%
	(iii)	Lift lobbies/ common areas floor wise	WIP	79%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	WIP	92%
	(ii)	Sanitary fixtures	WIP	95%
	(iii)	Modular kitchen	WIP	78%
	(iv)	Electrical fittings/ lighting	WIP	90%
	(v)	Gas piping (if any)	WIP	80%
	(other than flat/units)			
	(vi)	Lifts installation	WIP	87%
	(vii)	Overhead tanks	WIP	92%
	(viii)	Underground water tank	WIP	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	WIP	100%
	(x)	Electrical fittings in common areas	WIP	79%
(xi)	Compliance to conditions of environment/ CRZ NOC	N/A		
18.	Waterproofing of terraces		WIP	81%
19.	Entrance lobby finishing		WIP	79%
20.	Status of construction of compound wall		Completed	100%

Note: (*) extend rows as per requirement.

Table – B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	N/A		
2.	Parking			
	Covered no. / Stilt Parking . . . 366	YES	100%	
	Open no.	N/A		
3.	Water supply	N/A		
4.	Sewerage (chamber, lines, septic tanks, STP)	N/A		
5.	Storm water drains	N/A		
6.	Landscaping & tree plantation			
7.	Parks and playgrounds	N/A		
	Fixing of children play equipment's	N/A		
	Benches	N/A		
8.	Shopping area	N/A		
9.	Street lighting/ electrification	N/A		
10.	Treatment and disposal of sewage and sullage water/ STP	N/A		
11.	Solid waste management & disposal	N/A		
12.	Water conservation, rainwater, harvesting, percolating well/ pit			
13.	Energy management (solar)	N/A		
14.	Fire protection and fire safety requirements	N/A		
15.	Electrical meter room, sub-station, receiving station	N/A		
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17.	Community center	N/A		
18.	others	N/A		
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	N/A		
20.	Dispensary	N/A		
21.	Club	N/A		
22.	Others	N/A		
B-4	Services/ facilities to be transferred to competent authority			
23.	*			

Note: (*) extend as per requirement

