

Ref. No.: AR-691/2021

Date : 30/10/21

Form 1 (See Regulation 3)  
**CONSULTING CIVIL ENGINEERS CERTIFICATE**

To,  
**M/S. Seven Eleven Constructions Pvt. Ltd.**  
Seven Eleven Mansion, Deepak Hospital Lane,  
Near Seven Square Academy, Mira Bhayandar Road,  
Mira Road (E).


**Subject:** Certificate of percentage of completion of construction work of the buildings in the project "**Apana Ghar Phase - II**", Bldg. Type- **A1, A2, D1, D2, D3**, (MahaRERA Registration Number P51700004368) situated on the plot bearing Survey No. **25/2**; Survey No. **111/ 1/1, 1/2**; Survey No. **112/1**, demarcated by its boundaries (latitude and longitude of the end points) S. No. 25 to the North; 18.0Mt wide D. P. Road to the South; S. No. 112 to the East; S. No. 110 to the West; Village - **Ghodbunder**, Tal. & Dist.- **Thane**, PIN- 401107. Total plot area admeasuring **19,681.00 Sq. mtrs.**, and total approved built up area admeasuring **36,617.40 Sq.mt.** being developed by '**M/S. Seven Eleven Constructions Pvt. Ltd.**'

Sir,

I **Shri. Basavaraj S. Gadekar** have undertaken assignment as Consulting Civil Engineer of certifying percentage of completion of construction work of the buildings in the project "**Apana Ghar, Phase - II**", Bldg. Type- **A1, A2, D1, D2, D3**, situated on the plot bearing Survey No. **25/2**; Survey No. **111/1/1, 1/2**; Survey No. **112/1**, Village- **Ghodbunder**, of Konkan Division, Taluka - **Thane**, District - **Thane**, PIN- 401107. Total plot area admeasuring **19,681.00 Sq. mtrs.**, and total approved built up area admeasuring **36,617.40 Sq.mt.** being developed by **M/S. Seven Eleven Constructions Pvt. Ltd.**

1. Following technical professional are appointed by Owner/ Promoter:-  
i) M/s. Tej's Consultants as a Consulting Civil Engineer & Asst. Architects  
ii) M/s. Pro-tech Consultants as Structural Consultant  
iii) Shri. Prashant Samal as Site Supervisor

Contd.....2



Ref. No.: AR 69/2021

Date : \_\_\_\_\_


...2...

Based on Site Inspection, with respect to the building "Type- A1" of the aforesaid Real estate project "Apana Ghar, Phase - II". I certify that as on the date of this certificate, the percentage of work done for building of the Real Estate Project as registered vide number P51700004368 under MahaRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire Project is detailed in Table B.

**Table- A**  
**Building Type - A1, Apana Ghar Phase II**

| Sr. No. | Work Description                                                                                      | %Of Total Work | % Of Work Done | Remark |
|---------|-------------------------------------------------------------------------------------------------------|----------------|----------------|--------|
| 1       | Foundation (Piling)                                                                                   | 3.5%           | 3.5%           | ----   |
| 2       | Plinth work                                                                                           | 3.5 %          | 3.5%           |        |
| 3       | RCC Super structure slabs<br>Number of slab- 11 No. /16 Slab<br>(Part Ground +15 <sup>th</sup> Floor) | 50%            | 34.37 %        |        |
| 4       | OH water Tank and M/C Room                                                                            | 1.0%           | 0%             |        |
| 5       | External and Internal Brick work                                                                      | 10 %           | 6.0%           |        |
| 6       | Internal & External Plastering                                                                        | 9.0%           | 5.4%           |        |
| 7       | Plumbing work                                                                                         | 3.0%           | 0%             |        |
| 8       | Electric work                                                                                         | 3.0%           | 0%             |        |
| 9       | Flooring work                                                                                         | 6.0 %          | 0%             |        |
| 10      | Door and Window Frame                                                                                 | 3.0%           | 1.0%           |        |
| 11      | External and Internal painting                                                                        | 3.0%           | 1.0%           |        |
| 12      | Lift Installation                                                                                     | 1.0%           | 0%             |        |
| 13      | UG Water Tank and Compound Wall,<br>Courtyard Floors and Entrance making                              | 1.0%           | 0.50%          |        |
| 14      | Internal Paving and Path Ways<br>(Internal Road)                                                      | 1.0%           | 0%             |        |
| 15      | Recreational Garden                                                                                   | 0.50%          | 0%             |        |
| 16      | Rain water Harvesting and solar panel<br>installation                                                 | 0.25%          | 0%             |        |
| 17      | Fire Fighting work                                                                                    | 1%             | 0%             |        |
| 18      | Cleaning and washing of completed<br>building for use                                                 | 0.25%          | 0%             |        |
|         | Total                                                                                                 | 100%           | 55.27%         |        |

Contd.....3



Ref. No.: AR-691/2021

Date : \_\_\_\_\_


...3...

Based on Site Inspection, with respect to the building 'Type- A2' of the aforesaid Real estate project "Apana Ghar, Phase - II". I certify that as on the date of this certificate, the percentage of work done for building of the Real Estate Project as registered vide number P51700004368 under MahaRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire Project is detailed in Table B.

**Table- A**  
**Building Type - A2, Apana Ghar Phase II**

| Sr. No. | Work Description                                                                                     | %Of Total Work | % Of Work Done | Remark |
|---------|------------------------------------------------------------------------------------------------------|----------------|----------------|--------|
| 1       | Foundation (Piling)                                                                                  | 3.5%           | 3.5%           | ---    |
| 2       | Plinth work                                                                                          | 3.5 %          | 3.5%           |        |
| 3       | RCC Super structure slabs<br>Number of slab- 11 No./16 slab<br>(Part Ground +15 <sup>th</sup> Floor) | 50%            | 34.37%         |        |
| 4       | OH water Tank and M/C Room                                                                           | 1.0%           | 0%             |        |
| 5       | External and Internal Brick work                                                                     | 10 %           | 6.0%           |        |
| 6       | Internal & External Plastering                                                                       | 9.0%           | 2.7%           |        |
| 7       | Plumbing work                                                                                        | 3.0%           | 0%             |        |
| 8       | Electric work                                                                                        | 3.0%           | 0%             |        |
| 9       | Flooring work                                                                                        | 6.0 %          | 0%             |        |
| 10      | Door and Window Frame                                                                                | 3.0%           | 1.0%           |        |
| 11      | External and Internal painting                                                                       | 3.0%           | 0%             |        |
| 12      | Lift Installation                                                                                    | 1.0%           | 0%             |        |
| 13      | UG Water Tank and Compound Wall,<br>Courtyard Floors and Entrance making                             | 1.0%           | 0.5%           |        |
| 14      | Internal Paving and Path Ways<br>(Internal Road)                                                     | 1.0%           | 0%             |        |
| 15      | Recreational Garden                                                                                  | 0.50%          | 0%             |        |
| 16      | Rain water Harvesting and solar panel<br>installation                                                | 0.25%          | 0%             |        |
| 17      | Fire Fighting work                                                                                   | 1%             | 0%             |        |
| 18      | Cleaning and washing of completed<br>building for use                                                | 0.25%          | 0%             |        |
|         | Total                                                                                                | 100%           | 51.57%         |        |

Contd.....4



Ref. No.: AR-691/2021

Date : \_\_\_\_\_

... 4...

Based on Site Inspection, with respect to the building 'Type- D1' of the aforesaid Real estate project "Apana Ghar, Phase - II". I certify that as on the date of this certificate, the percentage of work done for building of the Real Estate Project as registered vide number P51700004368 under MahaRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire Project is detailed in Table B.

**Table- A**  
**Building Type - D1, Apana Ghar Phase II**

| Sr. No. | Work Description                                                                                     | %Of Total Work | % Of Work Done | Remark |
|---------|------------------------------------------------------------------------------------------------------|----------------|----------------|--------|
| 1       | Foundation (Piling)                                                                                  | 3.5%           | 3.5%           | ----   |
| 2       | Plinth work                                                                                          | 3.5 %          | 3.5%           |        |
| 3       | RCC Super structure slabs<br>Number of slab- 16 No./16 slab<br>(Part Ground +15 <sup>th</sup> Floor) | 50%            | 50%            |        |
| 4       | Oil water Tank and M/C Room                                                                          | 1.0%           | 1.0%           |        |
| 5       | External and Internal Brick work                                                                     | 10 %           | 10%            |        |
| 6       | Internal & External Plastering                                                                       | 9.0%           | 7.5%           |        |
| 7       | Plumbing work                                                                                        | 3.0%           | 0.5%           |        |
| 8       | Electric work                                                                                        | 3.0%           | 0.5%           |        |
| 9       | Flooring work                                                                                        | 6.0 %          | 0.5%           |        |
| 10      | Door and Window Frame                                                                                | 3.0%           | 2.5%           |        |
| 11      | External and Internal painting                                                                       | 3.0%           | 0%             |        |
| 12      | Lift Installation                                                                                    | 1.0%           | 0%             |        |
| 13      | HG Water Tank and Compound Wall,<br>Courtyard Floors and Entrance making                             | 1.0%           | 0.5%           |        |
| 14      | Internal Paving and Path Ways<br>(Internal Road)                                                     | 1.0%           | 0%             |        |
| 15      | Recreational Garden                                                                                  | 0.50%          | 0%             |        |
| 16      | Rain water Harvesting and solar panel<br>installation                                                | 0.25%          | 0%             |        |
| 17      | Fire Fighting work                                                                                   | 1%             | 0%             |        |
| 18      | Cleaning and washing of completed<br>building for use                                                | 0.25%          | 0%             |        |
|         | Total                                                                                                | 100%           | 80.0%          |        |

Conrd.....5



Ref. No.: AR-631/2021

Date : \_\_\_\_\_

...5...

Based on Site Inspection, with respect to the building 'Type- D2' of the aforesaid Real estate project "Apana Ghar, Phase - II". I certify that as on the date of this certificate, the percentage of work done for building of the Real Estate Project as registered vide number P51700004368 under MahaRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire Project is detailed in Table B.

**Table- A**  
**Building Type - D2, Apana Ghar Phase II**

| Sr. No. | Work Description                                                                               | %Of Total Work | % Of Work Done | Remark |
|---------|------------------------------------------------------------------------------------------------|----------------|----------------|--------|
| 1       | Foundation (Piling)                                                                            | 3.5%           | 3.5%           | ----   |
| 2       | Plinth work                                                                                    | 3.5 %          | 3.5%           |        |
| 3       | RCC Super structure slabs<br>Number of slab- 12 No./16 slab<br>(Stilt +15 <sup>th</sup> Floor) | 50%            | 37.50%         |        |
| 4       | OH water Tank and M/C Room                                                                     | 1.0%           | 0%             |        |
| 5       | External and Internal Brick work                                                               | 10 %           | 6.0%           |        |
| 6       | Internal & External Plastering                                                                 | 9.0%           | 2.4%           |        |
| 7       | Plumbing work                                                                                  | 3.0%           | 0%             |        |
| 8       | Electric work                                                                                  | 3.0%           | 0%             |        |
| 9       | Flooring work                                                                                  | 6.0 %          | 0%             |        |
| 10      | Door and Window Frame                                                                          | 3.0%           | 2.0%           |        |
| 11      | External and Internal painting                                                                 | 3.0%           | 0%             |        |
| 12      | Lift Installation                                                                              | 1.0%           | 0%             |        |
| 13      | UG Water Tank and Compound Wall,<br>Courtyard Floors and Entrance making                       | 1.0%           | 0.5%           |        |
| 14      | Internal Paving and Path Ways<br>(Internal Road)                                               | 1.0%           | 0%             |        |
| 15      | Recreational Garden                                                                            | 0.50%          | 0%             |        |
| 16      | Rain water Harvesting and solar panel<br>installation                                          | 0.25%          | 0%             |        |
| 17      | Fire Fighting work                                                                             | 1%             | 0%             |        |
| 18      | Cleaning and washing of completed<br>building for use                                          | 0.25%          | 0%             |        |
|         | Total                                                                                          | 100%           | 55.40%         |        |

Contd.....6



Ref. No.: AR-691/2021

Date : \_\_\_\_\_


.....6.....

Based on Site Inspection, with respect to the building 'Type- D3' of the aforesaid Real estate project "Apana Ghar, Phase - II". I certify that as on the date of this certificate, the percentage of work done for building of the Real Estate Project as registered vide number P51700004368 under MahaRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire Project is detailed in Table B.

**Table- A**  
**Building Type - D3, Apana Ghar Phase II**

| Sr. No. | Work Description                                                                              | %Of Total Work | % Of Work Done | Remark |
|---------|-----------------------------------------------------------------------------------------------|----------------|----------------|--------|
| 1       | Foundation (Piling)                                                                           | 3.5%           | 3.5%           | ....   |
| 2       | Plinth work                                                                                   | 3.5 %          | 3.5%           |        |
| 3       | RCC Super structure slabs<br>Number of slab- 12 No./16 slab<br>(Silt +15 <sup>th</sup> Floor) | 50%            | 37.50%         |        |
| 4       | OH water Tank and M/C Room                                                                    | 1.0%           | 0%             |        |
| 5       | External and Internal Brick work                                                              | 10 %           | 6.0%           |        |
| 6       | Internal & External Plastering                                                                | 9.0%           | 1.5%           |        |
| 7       | Plumbing work                                                                                 | 3.0%           | 0%             |        |
| 8       | Electric work                                                                                 | 3.0%           | 0%             |        |
| 9       | Flooring work                                                                                 | 6.0 %          | 0%             |        |
| 10      | Door and Window Frame                                                                         | 3.0%           | 1.0%           |        |
| 11      | External and Internal painting                                                                | 3.0%           | 0%             |        |
| 12      | Lift Installation                                                                             | 1.0%           | 0%             |        |
| 13      | UG Water Tank and Compound Wall,<br>Courtyard Floors and Entrance making                      | 1.0%           | 0.5%           |        |
| 14      | Internal Paving and Path Ways<br>(Internal Road)                                              | 1.0%           | 0%             |        |
| 15      | Recreational Garden                                                                           | 0.50%          | 0%             |        |
| 16      | Rain water Harvesting and solar panel<br>installation                                         | 0.25%          | 0%             |        |
| 17      | Fire Fighting work                                                                            | 1%             | 0%             |        |
| 18      | Cleaning and washing of completed<br>building for use                                         | 0.25%          | 0%             |        |
|         | Total                                                                                         | 100%           | 53.50%         |        |

Contd.....7



# Tej's

## CONSULTANTS

BASAVARAJ S. GADEKAR  
BE (Civil)  
VIJAYALAXMI B. GADEKAR  
DArch.  
Consulting Civil Engineers  
& Asst. Architects

Mob : 9820195711

Off : 9619905711

E-mail : consultingarchitect9@gmail.com

Ref. No. AR-691/2021

...7...

Date : \_\_\_\_\_


Table - B

Bldg. Type- A1, A2, D1, D2, D3, in the Project Apana Ghar Phase- II  
Internal & External Development works in respect of the entire Registered Phase

| Sr. No. | Common areas and Facilities, Amenities                | Proposed (Yes/ No) | Percentage of work done | Details                                           |
|---------|-------------------------------------------------------|--------------------|-------------------------|---------------------------------------------------|
| 1       | Internal Roads, and Footpaths                         | Yes                | 20%                     |                                                   |
| 2       | Water Supply                                          | Yes                | 0%                      | water connection will be given by MBMC after O.C. |
| 3       | Sewerage (Chamber, lines, Septic tank, STP)           | Yes                | 0%                      |                                                   |
| 4       | Storm Water Drains                                    | No                 | 0%                      |                                                   |
| 5       | Landscaping and Tree Planting                         | Yes                | 0%                      |                                                   |
| 6       | Community Buildings                                   | No                 | NA                      | NA                                                |
| 7       | Street Lighting                                       | Yes                | 0%                      |                                                   |
| 8       | Treatment and disposal of sewage and sludge water     | No                 | NA                      | NA                                                |
| 9       | Solid waste Management & Disposal                     | No                 | NA                      | NA                                                |
| 10      | Water Conservation Rain water harvesting              | Yes                | 0%                      |                                                   |
| 11      | Energy Management                                     | Yes                | 0%                      |                                                   |
| 12      | Fire Protection and fire Safety requirements          | Yes                | 0%                      |                                                   |
| 13      | Electrical meter room, sub-station, receiving station | Yes                | 0%                      |                                                   |
| 14      | Others (Option to Add more)                           | NA                 | NA                      | NA                                                |

Yours faithfully,

For TEJ'S CONSULTANTS



CONSULTING CIVIL ENGINEER & ASST. ARCHITECTS

(BASAVARAJ GADEKAR)

MNP/NR/2632/2020-21