

Tej's CONSULTANTS

BASAVARAJ S. GADEKAR
BE (Civil)

VIJAYALAXMI B. GADEKAR
DArch.

Consulting Civil Engineers
& Asst. Architects

Mob : 9820195711

Off : 9619905711

E-mail : consultingarchitect9@gmail.com

Ref. No.: AR-999/2025

Date : 31/12/2025

Form 1 (See Regulation 3)
CONSULTING CIVIL ENGINEERS CERTIFICATE

To,
M/S. Seven Eleven Construction Pvt. Ltd.
Seven Eleven Mansion, Deepak Hospital Lane,
Near Seven Square Academy, Mira Bhayandar Road,
Mira Road (E), Thane- 401 107.


Subject: Certificate of percentage of completion of construction work of the project "Apna Ghar Phase III NX", Bldg. Type- A5, Bldg. Type- A6 (MahaRERA Registration Number P51700045229) situated on the plot bearing Survey No. 137/3, 4, 5, 6, 7, 8; Survey No. 140/5, 6; Survey No. 141/1B, 2, 3, 5; Survey No. 142/ 1, 3, 5, 6; Survey No. 143/1, 2, 3, 4, 5, 6; Survey No. 221/4, 5; Survey No. 222/3; Village – Ghodbunder, Tal. & Dist- Thane. PIN- 401107, being developed by 'M/S. Seven Eleven Construction Pvt. Ltd.'

Sir,

I undersigned, Shri. Basavaraj S. Gadekar have undertaken assignment as Consulting Civil Engineer of certifying percentage of completion of construction work of the project "Apna Ghar Phase III NX", Bldg. Type- A5, Bldg. Type- A6, (MahaRERA Registration Number P51700045229) being developed by M/S. Seven Eleven Construction Pvt. Ltd.

Based on Site Inspection, with respect to the Building 'Type- A5' and Building 'Type- A6' of the aforesaid Real estate project "Apna Ghar, Phase III NX". I certify that as on the date of this certificate, the percentage of work done for building of the Real Estate Project as registered vide number P51700045229 under MahaRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire Project is detailed in Table B.

Contd.....2



Tej's CONSULTANTS

BASAVARAJ S. GADEKAR
BE (Civil)
VIJAYALAXMI B. GADEKAR
DArch.
Consulting Civil Engineers
& Asst. Architects

Mob : 9820195711

Off : 9619905711

E-mail : consultingarchitect9@gmail.com

Ref. No.: AR-999/2025

Date : 31/12/2025

Table- A (Building Type - A5, Apna Ghar Phase III NX)

Sr. No.	Work Description	%Of Total Work	% Of Work Done	Remark
1	Foundation (Piling)	3.50%	3.50%	----
2	Plinth work	3.50 %	3.50%	
3	RCC Super structure slabs Number of slab- 23 slab./23 rd Slab (Part Ground + 22 nd Floor)	50%	50%	
4	OH water Tank and M/C Room	1.0%	1.0%	
5	External and Internal Brick work	10 %	10%	
6	Internal & External Plastering	9.0%	9.0%	
7	Plumbing work	3.0%	2.0%	
8	Electric work	3.0%	1.0%	
9	Flooring work	6.0 %	5.0%	
10	Door and Window Frame	3.0%	3.0%	
11	External and Internal painting	3.0%	1.5%	
12	Lift Installation	1.0%	0%	
13	UG Water Tank and Compound Wall, Courtyard Floors and Entrance making	1.0%	0.5%	
14	Internal Paving and Path Ways (Internal Road)	1.0%	0.5%	
15	Recreational Garden	0.50%	0.10%	
16	Rain water Harvesting and solar panel installation	0.25%	0%	
17	Fire Fighting work	1%	0.6%	
18	Cleaning and washing of completed building for use	0.25%	0%	
	Total	100%	91.20%	

Contd.....3

Tej's

CONSULTANTS

BASAVARAJ S. GADEKAR
BE (Civil)

VIJAYALAXMI B. GADEKAR
DArch.

Consulting Civil Engineers
& Asst. Architects

Mob : 9820195711

Off : 9619905711

E-mail : consultingarchitect9@gmail.com

Ref. No.: AR-999/2025


Date : 31/12/2025

...3....

Table- A (Building Type - A6, Apna Ghar Phase III NX)

Sr. No.	Work Description	%Of Total Work	% Of Work Done	Remark
1	Foundation (Piling)	3.50%	3.50%	----
2	Plinth work	3.50 %	3.50%	
3	RCC Super structure slabs Number of slab- 23No./23 rd Slab (Part Ground + 22 nd Floor)	50%	50%	
4	OH water Tank and M/C Room	1.0%	1.0%	
5	External and Internal Brick work	10 %	10%	
6	Internal & External Plastering	9.0%	8.0%	
7	Plumbing work	3.0%	0.5%	
8	Electric work	3.0%	1.0%	
9	Flooring work	6.0 %	1.0%	
10	Door and Window Frame	3.0%	3.0%	
11	External and Internal painting	3.0%	0%	
12	Lift Installation	1.0%	0%	
13	UG Water Tank and Compound Wall, Courtyard Floors and Entrance making	1.0%	0.50%	
14	Internal Paving and Path Ways (Internal Road)	1.0%	0%	
15	Recreational Garden	0.50%	0%	
16	Rain water Harvesting and solar panel installation	0.25%	0%	
17	Fire Fighting work	1%	0.5%	
18	Cleaning and washing of completed building for use	0.25%	0%	
	Total	100%	82.50%	

Contd.....4



Tej's CONSULTANTS

BASAVARAJ S. GADEKAR
BE (Civil)
VIJAYALAXMI B. GADEKAR
DArch.
Consulting Civil Engineers
& Asst. Architects

Mob : 9820195711
Off : 9619905711
E-mail : consultingarchitect9@gmail.com

Date : 31/12/2025

Ref. No.: AR-999/2025

...4...


Table - B

Bldg. Type- A5, Bldg. Type- A6, Bldg. Type- A7; Bldg. Type- C5;
in the Project Apna Ghar Phase III NX
Internal & External Development works in respect of the entire Registered Phase

Sr. No.	Common areas and Facilities, Amenities	Proposed (Yes/ No)	Percentage of work done	Details
1	Internal Roads, and Footpaths	Yes	20%	
2	Water Supply	Yes	0%	water connection will be given by MBMC after O.C.
3	Sewerage (Chamber, lines, Septic tank, STP)	Yes	0%	
4	Storm Water Drains	No	0%	
5	Landscaping and Tree Planting	Yes	0%	
6	Community Buildings	No	NA	NA
7	Street lighting	Yes	0%	
8	Treatment and disposal of sewage and silage water	No	NA	NA
9	Solid waste Management & Disposal	No	NA	NA
10	Water Conservation Rain water harvesting	Yes	0%	
11	Energy Management	Yes	0%	
12	Fire Protection and fire Safety requirements	Yes	0%	
13	Electrical meter room, sub- station, receiving station	Yes	0%	
14	Others (Option to Add more)	NA	NA	NA

Yours faithfully,

For TEJ'S CONSULTANTS



CONSULTING CIVIL ENGINEER & ASST. ARCHITECTS
(BASAVARAJ GADEKAR)
MBMC/R/2024/APL/00032

Agreed and Accepted by:

M/S. Seven Eleven Construction Pvt. Ltd.

(Director)

1002, Nakshatra Tower, Behind Balaji Hospital, Golden Nest Circle,
Mira Road (East), Dist. Thane - 401 107.