

FORM - 1
ARCHITECT'S CERTIFICATE

Date: 10th Jan 2026

To,

Lodha DEVELOPERS LIMITED
412-4, 17G Vardhman Chamber,
Cawasji Patel Road, Horniman Circle,
Fort. Mumbai – 400001

Subject: Certificate of Percentage of Completion of Construction Work of “Lodha Crown Kolshet-Tower 2” having MahaRERA registration number “P51700049074” being developed by Lodha DEVELOPERS LIMITED

Sir,

We have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of the **Lodha Crown Kolshet-Tower 2** having MahaRERA registration number “**P51700049074**” being developed by Lodha DEVELOPERS LIMITED

Based on site inspection, with respect to Layout/ each of the Building/ Wing of the aforesaid Real Estate Project. We certify that as on the date of this certificate, the percentage of work done for each of the building/wing of the real estate project under MahaRERA is as per Table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

TABLE-A
Crown Kolshet-Tower 2


Sr. No.	Tasks / Activity	Percentage of work done Dec-25
1	Excavation	100%
2	0 number of Basements (S) and Plinth	100%
3	0 number of podiums	-
4	Stilt Floor	-
5	24 number of Slabs of Super Structure	100%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	90%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	17%
8	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	30%
9	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing,	60%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation / Completion Certificate	25%

Table B - Common Areas & Amenities (Project level)

Sr. No.	Common areas and Facilities, Amenities	Percentage of Work done Dec-25
1	Internal Roads &Footpath	40%
2	Water Supply	70%
3	Sewarage (Chamber, lines, Septic Tank, STP)	40%
4	Storm Water Drains	30%
5	Landscaping & Tree Planting	0%
6	Street Lighting	0%
7	Community Buildings	0%
8	Treatment and disposal of sewage and sullage water	80%
9	Solid Waste management & disposal	90%
10	Water conservation, Rain water	50%
11	Energy management	0%
12	Fire protection and fire safety requirements	45%
13	Electrical meter room, sub-station receiving station	0s%
14	Aggregate area of recreational Open Space	0%
15	Open Parking	0%
16	Closed Parking	0%
17	Others (Option to Add more)	

Your Faithfully

For **LODHA DEVELOPERS LIMITED**



Director/Authorised Signatory

M/s. Pradeep Kamble & Associates,



**Mr. Pradeep Kamble
(Architect)
Lic. No. CA/87/10471**