

FORM 1

Date: 30th September, 2025.

To,

Aarti Estates,
A- 201, Manas Residency,
Veer Savarkar Marg,
Thane (w) – 400 602

Subject: Certificate of Percentage of Completion of Construction Work of **1 No. of Building(s) of Project** situated on the Plot bearing Survey no. **7/5, 7/6, 7/7 & 7/8** having Maha RERA Registration Number **P51700052890** being developed by Aarti Estates.

Sir,

I / We, **Scapes** have undertaken assignment as Architect / ~~Licensed Surveyor~~ of certifying Percentage of Completion of Construction Work of **2 No. of Building(s) of Project** situated on the Plot bearing Survey no. **7/5, 7/6, 7/7 & 7/8** having Maha RERA Registration Number **P51700052890** being developed by Aarti Estates.

Based on Site Inspection, with respect to Layout / each of the Building / Wing of the aforesaid Real Estate Project, I certify that as on the date of this Certificate, the Percentage of Work done for each of the Building / Wing of the Real Estate Project under MahaRERA is as per Table A herein below. The Percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

TABLE A - Building - A

Sr. No.	Tasks / Activity	Percentage of Actual work done 30th September, 2025.
1	Excavation	100%
2	0 Number of Basements	-
3	2 Number of Podiums (Lower Gr. + Upper Gr.)	0%
4	Plinth	100%
5	35 number of slabs of superstructure (26th slab completed)	78%
6	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flat/Premises	35%
7	Sanitary Fittings within the Flat/Premises	0%
8	Staircases, Lifts Wells and Lobbies at each Floor Level Overhead and Underground Water Tanks	0%
9	The External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/ Wing	25%
10	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, mechanical equipment, compliance to conditions of environment /CRZ NOC,	0%

	Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete Project as per specifications in Agreement Of Sale. Any other activities.	
--	---	--

Thanking You,

Yours Faithfully,

For Scapes



Ar. Subhash Gupte

Regn.no. CA/80/5667

Agreed and Accepted by:

Signature of Promoter

Name:

Date: