

Date: 31.12.2025

FORM 1
ARCHITECT'S CERTIFICATE

To,
M/s Alliaance Realty,
Plot No-33,34 & 35,
Sector-9, Ghansoli
Navi Mumbai, 400701.

Subject: - Certificate of Percentage of Completion of Construction Work on **Plot no-33,34 & 35 Sector-09, Ghansoli, Navi Mumbai**, Project "**ALLIAANCE THE VIEW**" being developed by **M/s Alliaance Realty**.

Sir,

We, **Soyuz Talib Architects Pvt. Ltd.** have undertaken assignment as Architect of certifying percentage of completion of construction work of Plot No-33,34 & 35 sector-09, Ghansoli, Navi Mumbai, Project- "**ALLIAANCE THE VIEW**" being developed by **M/s Alliaance Realty**.

Based on Site Inspection, with respect to layout/each of the building/Wing of the aforesaid Real Estate Project, I certify that as on **31.12.2025** the Percentage of Work done for each of the building/ Wing of the Real Estate Project under MahaRERA is as per Table A herein below. The percentage of the work executed with respect to each of the activity of the entire Phase is detailed in Table B.

Table A (EWS Building)

Sr. No.	Task / Activity	Percentage of Actual work done (As on date of the Certificate)
1	Excavation	0%
2	Plinth (1)	0%
3	Stilt Floor (1)(Ground floor lobby + Stilt parking)	0%
4	Slabs of Super Structure(8):- (7 typical floors + Terrace)	0%
5	Internal walls, Internal plaster	0%
6	Flooring within flats/ premises	0%
7	Doors and windows to each of the flats/ premises	0%
	Sanitary fittings within the flats/ premises	0%
	Electrical fittings within the flats/ premises	0%
8	Staircases, Lifts wells and lobbies at each floor level, Overhead and Underground water tanks.	0%
	External plumbing and external plaster, elevation, completion of terraces with waterproofing of Building/ Wing.	0%
9	Installation of lifts, water pumps, Firefighting fittings and Equipment as per CFO NOC,	0%
10	Electrical fittings to common areas, electromechanical equipment,	0%
11	Compliance to conditions of environment/ CRZ NOC	0%
	Finishing to entrance lobby, plinth protection, paving of areas appurtenant to Building/ Wing	0%
	Compound wall and all other requirements as may be required to complete project as per specification in agreement of sale. Any other activities.	0%
		0%
		0%

TABLE-B

Common Areas (Internal and External Development Works) in respect of 3 wings

Sr. No	Tasks / Activity	Is Available	Start Date	Completion Date	Completion Percentage	Details
1	Internal Roads & Footpaths	No				
2	Water Supply	Yes	05-06-2029	04-09-2029		
3	Sewerage (Chamber, Lines, Septic Tank , STP)	Yes	10-04-2025	04-09-2029		
4	Storm Water Drains	Yes	10-04-2029	04-09-2029		
5	Landscaping & Tree Planting	Yes	05-04-2028	04-09-2029		
6	Street Lighting	Yes	05-06-2029	04-09-2029		
7	Community Buildings	No				
8	Treatment And Disposal Of Sewage And Sullage Water	Yes	10-04-2029	04-09-2029		
9	Solid Waste Management And Disposal	Yes	10-04-2029	04-09-2029		
10	Water conservation /Rain water harvesting	Yes	10-04-2029	04-09-2029		
11	Energy management	Yes	10-04-2029	04-09-2029		
12	Fire protection and fire safety requirements	Yes	02-01-2025	04-09-2029		
13	Electrical meter room, sub-station, receiving station	Yes	05-02-2028	04-09-2029		
14	Aggregate area of recreational Open Space	No				
15	Open Parking	No				

Soyuz Talib Architects Private Limited



(Architect)

(Reg. No: CA/94/17095)

Date:31.12.2025

Agreed and accepted by:

For M/s. Alliaance Realty

SANTOSH Digitally signed
by SANTOSH
MARUTI MARUTI DEVKAR
DEVKAR Date: 2026.03.09
12:18:34 +05'30'

M/s. Alliaance Realty

Director/Promoter

Date: 31.12.2025

Date: 31.12.2025

FORM 1
ARCHITECT'S CERTIFICATE

To,
M/s Alliaance Realty,
Plot No-33,34 & 35,
Sector-9, Ghansoli
Navi Mumbai, 400701.

Subject: - Certificate of Percentage of Completion of Construction Work on **Plot no-33,34 & 35 Sector-09, Ghansoli, Navi Mumbai**, Project "**ALLIAANCE THE VIEW**" being developed by **M/s Alliaance Realty**.

Sir,

We, **Soyuz Talib Architects Pvt. Ltd.** have undertaken assignment as Architect of certifying percentage of completion of construction work of Plot No-33, 34 & 35 sector-09, Ghansoli, Navi Mumbai, Project- "**ALLIAANCE THE VIEW**" being developed by **M/s Alliaance Realty**.

Based on Site Inspection, with respect to layout/each of the building/Wing of the aforesaid Real Estate Project, I certify that as on **31.12.2025** the Percentage of Work done for each of the building/ Wing of the Real Estate Project under MahaRERA (MahaRERA Registration Number P51700078452) is as per Table A herein below. The percentage of the work executed with respect to each of the activity of the entire Phase is detailed in Table B.

Table A

Sr. No.	Task / Activity	Percentage of Actual work done (As on date of the Certificate)
1	Excavation	100%
2	Basements (1)	100%
3	Podium (6) - (1 st floor - Commercial + Stilt parking, 2 nd - 5 th floor – Stilt parking, 6 th - Amenities + Open to sky landscape)	50%
4	Plinth (1)	100%
5	Stilt Floor (1)(Ground floor – 67 commercial units + Stilt parking)	90%
6	Slabs of Super Structure(40),(6 Podium + 33 typical floors + Terrace)	5.5%
7	Internal walls, Internal plaster	2%
	Flooring within flats/ premises	0%
	Doors and windows to each of the flats/ premises	0%
8	Sanitary fittings within the flats/ premises	0%
	Electrical fittings within the flats/ premises	0%
9	Staircases, Lifts wells and lobbies at each floor level, Overhead and Underground water tanks.	50%
10	External plumbing and external plaster, elevation, completion of terraces with waterproofing of Building/ Wing.	0%
10	Installation of lifts, water pumps, Firefighting fittings and Equipment as per CFO NOC,	0%
	Electrical fittings to common areas, electromechanical equipment,	0%
	Compliance to conditions of environment/ CRZ NOC	0%
	Finishing to entrance lobby, plinth protection, paving of areas appurtenant to Building/ Wing	0%
	Compound wall and all other requirements as may be required to complete project as per specification in agreement of sale. Any other activities.	0%

TABLE-B

Common Areas (Internal and External Development Works) in respect of 3 wings

Sr. No	Tasks / Activity	Is Available	Start Date	Completion Date	Completion Percentage	Details
1	Internal Roads & Footpaths	No				
2	Water Supply	Yes	05-06-2029	04-09-2029		
3	Sewerage (Chamber, Lines, Septic Tank , STP)	Yes	10-04-2025	04-09-2029	25%	
4	Storm Water Drains	Yes	10-04-2029	04-09-2029		
5	Landscaping & Tree Planting	Yes	05-04-2028	04-09-2029		
6	Street Lighting	Yes	05-06-2029	04-09-2029		
7	Community Buildings	No				
8	Treatment And Disposal Of Sewage And Sullage Water	Yes	10-04-2029	04-09-2029		
9	Solid Waste Management And Disposal	Yes	10-04-2029	04-09-2029		
10	Water conservation /Rain water harvesting	Yes	10-04-2029	04-09-2029		
11	Energy management	Yes	10-04-2029	04-09-2029		
12	Fire protection and fire safety requirements	Yes	02-01-2025	04-09-2029		
13	Electrical meter room, sub-station, receiving station	Yes	05-02-2028	04-09-2029		
14	Aggregate area of recreational Open Space	No				
15	Open Parking	No				

Soyuz Talib Architects Private Limited



(Architect)

(Reg. No: CA/94/17095)

Date:31.12.2025

Agreed and accepted by:

For M/s. Alliaance Realty

SANTOSH
MARUTI
DEVKAR

Digitally signed
by SANTOSH
MARUTI DEVKAR
Date: 2026.03.09
12:18:52 +05'30'

M/s. Alliaance Realty

Director/Promoter

Date: 31.12.2025