

Ref. No.: AR/640

Date : 30/7/2019

Form 1 (See Regulation 3)

CONSULTING CIVIL ENGINEERS CERTIFICATE

To,
M/s. Prithvi Land Developers,
Shri. Janardan R. Yadav,
Shop No. -4, Gokul Accord,
Thakur Complex,
Kandivali (East), Mumbai-400101

Subject: Certificate of percentage of completion of construction work of the project "**Prithvi Pride**", '**Bldg. No. 1**' (MahaRERA Registration Number P51800008848) situated on the plot bearing Survey No. **220**, Hissa No. **1, 2, 3, 4, 5, 6**, and Survey No. **140**, Hissa No. **9 & 10** demarcated by its boundaries (latitude and longitude of the end points) S. No. 140 H. No. 5 to the North; S. No. 220 H. No. 7 to the South; S. No. 220, H. No. 4 to the East; Nallah to the West, of Konkan Division Village - **Ghodbunder**, Taluka- Thane, District-Thane, PIN- 401107. Admeasuring proposed built area 6,117.80 Sq. mtrs. and Admeasuring plot area 6,240.00 Sq. mtrs. being developed by **M/s. Prithvi Land Developers.**


Sir,

I **Shri. Basavaraj S. Gadekar** have undertaken assignment as Consulting Civil Engineer of certifying percentage of completion of construction work of the Project "**Prithvi Pride**", '**Bldg. No. 1**' situated on the plot bearing Survey No. **220**, Hissa No. **1, 2, 3, 4, 5, 6**, and Survey No. **140**, Hissa No. **9 & 10**, Village - **Ghodbunder**, Tal. & Dist.-Thane. Admeasuring proposed built area 6,117.80 Sq. mtrs. and Admeasuring plot area 6,240.00 Sq. mtrs. being developed by **M/s. Prithvi Land Developers.**

1. Following technical professional are appointed by Owner/ Promoter:-

- M/s. Tej's' Consultants as Consulting Civil Engineer
- M/s. Adarsh Consultants Structural Consultant
- Shri. Sunil Ahuja as Site Supervisor

Contd.....2



Ref. No.: AR/640

Date : _____

...2....

Based on Site Inspection, with respect to each of the building of the aforesaid Real estate project, I certify that as on the date of this certificate, the percentage of work done for each of the building of the Real Estate Project as registered vide number P51800008848 under MahaRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire project is detailed in Table B.

Table- A

Sr. No.	Tasks/ Activity	Percentage of work done
1	Excavation	100%
2	<u>NA</u> number of Basement(s) and plinth	100%
3	<u>NA</u> number of Podiums	NA
4	Stilt Floor	70%
5	<u>18th</u> number of Slabs of Super Structure	94.70%
6	Internal walls, Internal Plaster, Floorings within Flats/ Premises, Doors and Windows to each of the Flat /Premises	30%
7	Sanitary Fittings within the Flat / Premises, Electrical Fittings within the flat/ Premises	0%
8	Staircase, Lift Wells and Lobbies at each Floor level connecting staircases and Lifts, Overhead and Underground Water Tanks	70%
9	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building	0%
10	Installation of lifts, water pumps, Fire Fighting fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/ CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building , compound wall and all other requirements as may be required to obtain Occupation / Completion certificate	0%

Ref. No.: AR/640

Date : _____

.....3.....


Table - B

Internal & External Development works in respect of the entire Registered Phase

Sr. No.	Common areas and Facilities, Amenities	Proposed (Yes/ No)	Percentage of work done	Details
1	Internal Roads, and Footpaths	Yes	0%	To be Done
2	Water Supply	Yes	0%	To be Done
3	Sewerage (Chamber, lines, Septic tank)	Yes	0%	To be Done
4	Storm Water Drains	Yes	0%	To be Done
5	Landscaping and Tree Planting	Yes	0%	To be Done
6	Community Buildings	NA	NA	
7	Street lighting	Yes	0%	To be Done
8	Treatment and disposal of sewage and sullage water	Yes	0%	To be Done
9	Solid waste Management & Disposal	NA	NA	
10	Water Conservation Rain water harvesting	Yes	0%	To be Done
11	Energy Management	NA	NA	
12	Fire Protection and fire Safety requirements	Yes	0%	To be Done
13	Electrical meter room, sub-station, receiving station	Yes	0%	To be Done
14	Others (Option to Add more)			

Yours faithfully,

For **TEJ'S CONSULTANTS**



CONSULTING CIVIL ENGINEER

(BASAVARAJ GADEKAR)

MNP/NR/6716/2018-19