



FORM-REG-1

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date: 12/01/2026

Information as on 31st December 2025

Subject: Certificate of Percentage work done for the Project **Samridhi Daksh Avenue [UPRERAPRJ155408]** situated in Plot No. SC-02/E, Sector- 150, Noida Tehsil Gautam Budh Nagar Competent/ Development authority New Okhla Industrial Development Authority District Gautam Budh Nagar PIN 201301, admeasuring 32519.22 sq.mts. area being developed by **M/s Samridhi Buildmart Pvt. Ltd (UPRERAPRM82780)**.

I/We **Kartikeya Mehta** have undertaken assignment as Architect for certifying Percentage of Work done for the project **Samridhi Daksh Avenue (UPRERAPRJ155408)** situated on the Plot No. **SC-02/E, Sector- 150, Noida** competent/ development authority New Okhla Industrial Development Authority District Gautam Budh Nagar PIN 201301, admeasuring **32519.22** sq.mts. area being developed by M/s Samridhi Buildmart Pvt. Ltd (**UPRERAPRM82780**).

1. Following technical professionals are appointed by owner / Promotor :-

- (i) M/s/Shri/Smt_ **DMA International** as Licensed Surveyor / Architect.
- (ii) M/s/Shri/Smt_ **Keen Associates Pvt. Ltd.** as Structural Consultant
- (iii) M/s/Shri/Smt_ **Consummate Engineering Services (P) Ltd.** as MEP Consultant
- (iv) M/s/Shri/Smt_ **Tarun Gupta** as Site Supervisor

2- Based on Site Inspection, with respect to each of the Plots/ Buildings /Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows-

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/ Wings/ /Blocks /Towers of the Real Estate Project is as per Table-A.


2.2) As on the date of this certificate, the Percentage of work executed with respect to each of the activities pertaining to plotted development and / or buildings which are common to overall project is detailed in the Table-B.

Table-A

Tower-A					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	15/07/2021	14/08/2022
2	Total Number of Basement and Plinth	1	90%	15/09/2021	14/05/2025
3	Total Number of Podiums	1	37%	22/12/2023	17/07/2025
4	Stilt Floor	1	100%	15/1/2023	17/03/2023
5	Total Number of Slabs of Super Structure	22	97%	18/05/2023	30/03/2025
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	22	56%	18/07/2023	30/10/2025

7	Sanitary Fittings within the Flat/Premises,	22	14%	18/07/2023	30/11/2025
8	Electrical Fittings within the Flat/premises	22	17%	18/07/2023	30/11/2025
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts,	24	71%	18/05/2023	30/05/2025
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Wing, Overhead and Underground Water Tanks	22	0%	18/07/2023	30/10/2025
11	Installation of lifts, water pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc.	24	0%	18/07/2024	30/12/2025
12	Compliance to conditions of environment / Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/ Completion Certificate.	24	25%	25/05/2025	15/12/2025


Tower-B					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	15/07/2022	14/08/2023
2	Total Number of Basement and Plinth	1	85%	15/10/2022	14/06/2025
3	Total Number of Podiums	1	21%	25/1/2024	15/07/2025
4	Stilt Floor	1	70%	15/10/2024	17/02/2025
5	Total Number of Slabs of Super Structure	22	20%	15/04/2025	30/05/2026
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	22	6%	15/06/2025	30/07/2026
7	Sanitary Fittings within the Flat/Premises,	22	0%	15/09/2025	15/08/2026
8	Electrical Fittings within the Flat/premises	22	3%	15/09/2025	15/08/2026
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts,	24	0%	17/04/2025	30/05/2026
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Wing, Overhead and Underground Water Tanks	22	0%	25/08/2025	15/09/2026
11	Installation of lifts, water pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc.	24	0%	10/05/2025	15/10/2026



12	Compliance to conditions of environment / Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/ Completion Certificate.	24	25%	01/06/2025	25/11/2026
----	--	----	-----	------------	------------

Tower-C					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	15/07/2023	14/02/2024
2	Total Number of Basement and Plinth	1	25%	15/09/2023	14/06/2025
3	Total Number of Podiums	1	19%	25/10/2024	15/07/2025
4	Stilt Floor	1	57%	15/10/2024	17/06/2025
5	Total Number of Slabs of Super Structure	22	0%	05/06/2026	30/07/2027
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	22	0%	15/09/2026	30/08/2027
7	Sanitary Fittings within the Flat/Premises,	22	0%	15/12/2026	15/09/2027
8	Electrical Fittings within the Flat/premises	22	0%	15/12/2026	15/09/2027
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts,	24	0%	05/06/2026	30/07/2027
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Wing, Overhead and Underground Water Tanks	22	0%	25/10/2026	30/09/2027
11	Installation of lifts, water pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc.	24	0%	22/02/2027	15/10/2027
12	Compliance to conditions of environment / Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/ Completion Certificate.	24	25%	22/04/2027	15/11/2027

Tower-D					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	15/11/2022	14/09/2023
2	Total Number of Basement and Plinth	1	90%	10/10/2023	15/05/2025
3	Total Number of Podiums	1	36%	10/06/2024	17/07/2025
4	Stilt Floor	1	100%	25/06/2024	05/09/2024
5	Total Number of Slabs of Super Structure	24	68%	06/09/2024	30/12/2025



6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	24	34%	06/12/2024	30/01/2026
7	Sanitary Fittings within the Flat/Premises,	24	1%	15/05/2025	25/02/2026
8	Electrical Fittings within the Flat/premises	24	14%	15/05/2025	25/02/2026
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts,	26	44%	06/09/2024	30/12/2025
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Wing, Overhead and Underground Water Tanks	24	0%	06/11/2024	25/01/2026
11	Installation of lifts, water pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc.	26	0%	15/09/2025	25/03/2026
12	Compliance to conditions of environment / Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/ Completion Certificate.	26	25%	15/10/2025	30/04/2026


Tower-E					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	15/06/2023	14/03/2024
2	Total Number of Basement and Plinth	1	80%	10/10/2023	15/07/2025
3	Total Number of Podiums	1	25%	10/04/2024	17/07/2025
4	Stilt Floor	1	60%	25/05/2024	05/09/2024
5	Total Number of Slabs of Super Structure	23	0%	15/01/2026	30/01/2027
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	23	0%	15/03/2026	30/03/2027
7	Sanitary Fittings within the Flat/Premises,	23	0%	25/06/2026	25/04/2026
8	Electrical Fittings within the Flat/premises	23	0%	25/06/2026	25/04/2026
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts,	25	0%	15/01/2026	30/01/2027
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Wing, Overhead and Underground Water Tanks	23	0%	15/06/2026	10/04/2027
11	Installation of lifts, water pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc.	25	0%	15/10/2026	25/05/2027



12	Compliance to conditions of environment / Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/ Completion Certificate.	25	27%	15/11/2026	30/05/2027
----	--	----	-----	------------	------------

Tower-F					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	15/03/2023	14/09/2023
2	Total Number of Basement and Plinth	1	72%	15/10/2023	14/05/2025
3	Total Number of Podiums	1	25%	15/05/2024	17/07/2025
4	Stilt Floor	1	70%	25/07/2024	17/10/2024
5	Total Number of Slabs of Super Structure	23	0%	15/06/2025	30/07/2026
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	23	0%	18/08/2025	30/09/2026
7	Sanitary Fittings within the Flat/Premises,	23	0%	15/11/2025	30/10/2026
8	Electrical Fittings within the Flat/premises	23	0%	15/11/2025	30/10/2026
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts,	25	0%	15/06/2025	30/07/2026
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Wing, Overhead and Underground Water Tanks	23	0%	25/12/2025	30/09/2026
11	Installation of lifts, water pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc.	25	0%	25/03/2026	30/11/2026
12	Compliance to conditions of environment / Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/ Completion Certificate.	25	27%	25/06/2026	10/12/2026


Tower-G					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	15/11/2021	14/11/2022
2	Total Number of Basement and Plinth	1	90%	15/02/2022	14/05/2025
3	Total Number of Podiums	1	38%	21/1/2024	17/07/2025
4	Stilt Floor	1	100%	25/07/2023	17/12/2023
5	Total Number of Slabs of Super Structure	23	82%	15/1/2024	30/05/2025



5408

6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	23	47%	18/03/2024	30/10/2025
7	Sanitary Fittings within the Flat/Premises,	23	1%	15/05/2024	30/11/2025
8	Electrical Fittings within the Flat/premises	23	15%	15/05/2024	30/11/2025
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts,	25	61%	15/1/2024	30/06/2025
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Wing, Overhead and Underground Water Tanks	23	0%	15/08/2024	10/11/2025
11	Installation of lifts, water pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc.	25	0%	25/09/2024	30/12/2025
12	Compliance to conditions of environment / Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/ Completion Certificate.	25	27%	30/05/2024	30/12/2025

Commercial/ Shops					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	15/07/2021	14/10/2021
2	Total Number of Basement and Plinth	0	0%	0.00	0.00
3	Total Number of Podiums	0	0%	0.00	0.00
4	Stilt Floor	1	100%	15/12/2021	17/03/2022
5	Total Number of Slabs of Super Structure	1	100%	01/04/2022	30/09/2022
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	2	100%	10/10/2022	30/04/2023
7	Sanitary Fittings within the Flat/Premises,	2	100%	30/05/2023	20/10/2023
8	Electrical Fittings within the Flat/premises	2	100%	30/05/2023	20/10/2023
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts,	2	100%	10/10/2022	30/04/2023
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Wing, Overhead and Underground Water Tanks	2	100%	15/02/2023	15/08/2023
11	Installation of lifts, water pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc.	2	74%	15/11/2024	30/06/2025




12	Compliance to conditions of environment / Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/ Completion Certificate.	2	18%	25/01/2025	15/07/2025
----	--	---	-----	------------	------------

Table-B

Internal & external development works (common facilities) in respect of the entire registered Project

S.No	Internal/ External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	0%	15/03/2025	15/04/2027
2	Water Supply/ Drinking Water Facilities	0%	15/05/2025	10/02/2027
3	Sewarage (chamber, lines, Septic Tank, STP)	0%	15/12/2024	10/10/2026
4	Storm Water Drains	0%	15/05/2025	10/02/2027
5	Landscaping & Tree Planting	0%	15/07/2025	10/03/2027
6	Street Lighting	0%	15/09/2025	10/06/2027
7	Community Buildings	80%	15/07/2021	10/10/2025
8	Treatment and disposal of sewage and sullage water/ STP	0%	15/12/2025	10/06/2027
9	Solid Waste Management & Disposal	0%	15/06/2025	10/06/2027
10	Water conservation, Rain water Harvesting	0%	15/06/2025	10/10/2026
11	Energy Management/ Use of Renewable Energy	0%	15/09/2025	10/07/2027
12	Fire Protection and Fire Safety Requirements	0%	15/09/2025	10/07/2027
13	Electrical Sub Station, Control Panel & Meter Room,	0%	15/06/2025	10/12/2025
14	Receiving Station	0%	15/06/2025	10/11/2025
15	Plan of development Works	0%	15/06/2025	10/06/2027
16	Emergency Evacuation Services	0%	15/06/2025	10/06/2027
17	Common Facilities in Basement	0%	15/06/2025	10/06/2027
18	Others, if any (please specify)	0%	15/06/2025	10/09/2027

M/s DMA International



Kartikya Mehta
(Architect)