

Annexure 1: Architect Certificate (Form-REG-I)

FORM-REG-1

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date: **10.01.2026**

Information as on 31.12.2025

Subject: **Certificate of Percentage Workdone for Construction Work of 07 No. of Building(s)/Block(s) Tower 11,12,14,15,16,17,18 of the Project EUREKA PARK - PHASE-2 [UPRERAPRJ469983] situated on the Plot no SC-02 A1, Sector-150, Noida**

Demarcated by its boundaries (latitude and longitude of the end points) 28'25'11.43'N to the North 28'25'8.55'N to the South 77'28'58.50'E to the East 77'29'14.42'E to the West of village Tilwada Tehsil Gautam Buddha Nagar District Gautam Buddha Nagar PIN 201308 admeasuring 30166 sq.mts. area being developed by M/s Landkart builders Pvt. Ltd.

We ACPL Design Ltd. have undertaken assignment as an Architect for certifying the amount incurred for the work done of Completion Work of the 10 No. Tower (s) of the Project, situated on the Plot no. SC-02 A1, Sector-150, Noida of tehsil Gautam Buddha Nagar District Gautam Buddha Nagar PIN 201308 admeasuring 48422 sq.mts. area being developed by M/s Landkart Builders Pvt. Ltd.

1. Following technical professionals are appointed by Promoter

- (i) M/s/Shri/Smt ACPL Design Ltd. as Licensed Surveyor/ Architect
- (ii) M/s/Shri/Smt Technical Projects Consultants Pvt. Ltd. as Structural Consultant
- (iii) M/s/Shri/Smt CP Vidya / RAD Infra / Dew Point as MEP Consultant
- (iv) M/s/Shri/Smt MACE Consulatant as Site Supervisor

2-Based on Site Inspection, vyith respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings [Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.



CHANDAN KUMAR
ARCHITECT
CA/97/21741

Table - A1- Tower-11

Table - A1- Tower-11					
Building/Wing/ Block/Tower Number or Name					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	20/01/2022	25/01/2022
2	Total-01 Number of Basement and Plinth		100%	01/02/2022	24/02/2022
3	Total-01 Number of Podiums		100%	01/03/2022	23/04/2022
4	Stilt Floor		100%	24/04/2022	28/05/2022
5	28 number of Slabs of Super Structure (Tower 11,12 & 14) + 22 number of Slabs of Super Structure (Tower 15,16,17,18)		100%	01/06/2022	09/10/2024
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		95%	01/04/2024	31/01/2026
7	Sanitary Fittings within the Flat/Premises		35%	23/07/2024	15/03/2026
8	Electrical Fitting within the Flat/Premises		90%	05/05/2023	28/02/2026
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircase and Lifts		95%	26/08/2024	31/01/2026
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks		95%	04/09/2023	31/01/2026
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc.		100%	08/08/2024	30/06/2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		100%	20/01/2022	04/03/2025


KULMEET SHANGARI
ARCHITECT
CA/97/21741

Table - A2- Tower-12

Table - A2- Tower-12					
Building/Wing/ Block/Tower Number or Name					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	20/01/2022	20/01/2022
2	Total-01 Number of Basement and Plinth		100%	03/02/2022	24/02/2022
3	Total-01 Number of Podiums		100%	03/03/2022	29/04/2022
4	Stilt Floor		100%	30/04/2022	03/06/2022
5	28 number of Slabs of Super Structure (Tower 11,12 & 14) + 22 number of Slabs of Super Structure (Tower 15,16,17,18)		100%	06/06/2022	30/09/2024
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		85%	06/04/2024	31/01/2026
7	Sanitary Fittings within the Flat/Premises		30%	15/07/2024	15/03/2026
8	Electrical Fitting within the Flat/Premises		75%	05/05/2023	28/02/2026
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircase and Lifts		95%	26/08/2024	31/01/2026
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks		95%	01/10/2023	31/01/2026
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc.		100%	31/07/2024	30/06/2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		100%	20/01/2022	04/03/2025



KULMEET SHANGARI
ARCHITECT
CA/97/21741

Table - A3- Tower-14

Building/Wing/ Block/Tower Number or Name					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	20/01/2022	20/01/2022
2	Total-01 Number of Basement and Plinth		100%	01/02/2022	25/02/2022
3	Total-01 Number of Podiums		100%	05/03/2022	26/04/2022
4	Stilt Floor		100%	28/04/2022	30/05/2022
5	28 number of Slabs of Super Structure (Tower 11,12 & 14) + 22 number of Slabs of Super Structure (Tower 15,16,17,18)		100%	01/06/2022	23/08/2024
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		85%	02/04/2024	31/01/2026
7	Sanitary Fittings within the Flat/Premises		30%	01/07/2024	15/03/2026
8	Electrical Fitting within the Flat/Premises		70%	15/06/2023	28/02/2026
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircase and Lifts		95%	26/08/2024	31/01/2026
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks		95%	09/01/2023	31/01/2026
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc.		100%	22/08/2024	15/06/2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		100%	20/01/2022	04/03/2025


KULMEET SHANGARI
ARCHITECT
CA/97/21741

Table - A4- Tower-15

Building/Wing/ Block/Tower Number or Name					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	08/01/2022	12/01/2022
2	Total-01 Number of Basement and Plinth		100%	17/01/2022	15/02/2022
3	Total-01 Number of Podiums		100%	23/02/2022	20/04/2022
4	Stilt Floor		100%	23/04/2022	28/05/2022
5	28 number of Slabs of Super Structure (Tower 11,12 & 14) + 22 number of Slabs of Super Structure (Tower 15,16,17,18)		100%	01/06/2022	16/07/2024
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		90%	10/04/2024	31/01/2026
7	Sanitary Fittings within the Flat/Premises		30%	23/05/2024	15/03/2026
8	Electrical Fitting within the Flat/Premises		75%	02/05/2023	28/02/2026
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircase and Lifts		95%	02/05/2024	31/01/2026
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks		95%	17/07/2023	31/01/2026
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc.		100%	08/06/2024	30/04/2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		100%	08/01/2022	04/03/2025



KULMEET SHANGARI
ARCHITECT
CA/97/21741

Table - A5- Tower-16

Table - A5- Tower-16					
Building/Wing/ Block/Tower Number or Name					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	22/01/2022	27/01/2022
2	Total-01 Number of Basement and Plinth		100%	25/01/2022	16/02/2022
3	Total-01 Number of Podiums		100%	06/03/2022	13/05/2022
4	Stilt Floor		100%	17/05/2022	11/06/2022
5	28 number of Slabs of Super Structure (Tower 11,12 & 14) + 22 number of Slabs of Super Structure (Tower 15,16,17,18)		100%	17/06/2022	18/07/2024
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		90%	23/04/2024	31/01/2026
7	Sanitary Fittings within the Flat/Premises		30%	25/05/2024	15/03/2026
8	Electrical Fitting within the Flat/Premises		75%	02/05/2023	28/02/2026
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircase and Lifts		95%	02/05/2024	31/01/2026
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks		95%	06/10/2023	31/01/2026
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc.		100%	11/06/2024	30/04/2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		100%	22/01/2022	04/03/2025

KULMEET SHANGARI
ARCHITECT
CA/97/21741



Table - A6- Tower-17

Table - A6- Tower-17					
Building/Wing/ Block/Tower Number or Name					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	27/01/2022	27/01/2022
2	Total-01 Number of Basement and Plinth		100%	06/02/2022	23/02/2022
3	Total-01 Number of Podiums		100%	01/03/2022	23/04/2022
4	Stilt Floor		100%	02/05/2022	03/06/2022
5	28 number of Slabs of Super Structure (Tower 11,12 & 14) + 22 number of Slabs of Super Structure (Tower 15,16,17,18)		100%	05/06/2022	01/08/2024
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		90%	11/04/2024	31/01/2026
7	Sanitary Fittings within the Flat/Premises		30%	01/06/2024	15/03/2026
8	Electrical Fitting within the Flat/Premises		70%	02/05/2023	28/02/2026
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircase and Lifts		95%	02/05/2024	31/01/2026
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks		95%	20/10/2023	31/01/2026
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc.		100%	18/06/2024	31/05/2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		100%	27/01/2022	04/03/2025



KULMEET SHANGARI
ARCHITECT
CA/97/21741

Table - A7- Tower-18

Building/Wing/ Block/Tower Number or Name					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	01/02/2022	01/02/2022
2	Total-01 Number of Basement and Plinth		100%	18/02/2022	26/02/2022
3	Total-01 Number of Podiums		100%	11/03/2022	02/05/2022
4	Stilt Floor		100%	13/05/2022	16/06/2022
5	28 number of Slabs of Super Structure (Tower 11,12 & 14) + 22 number of Slabs of Super Structure (Tower 15,16,17,18)		100%	21/06/2022	16/09/2024
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		85%	12/04/2024	31/01/2026
7	Sanitary Fittings within the Flat/Premises		30%	15/10/2024	15/03/2026
8	Electrical Fitting within the Flat/Premises		65%	02/05/2023	28/02/2026
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircase and Lifts		95%	02/05/2024	31/01/2026
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks		95%	01/12/2023	31/01/2026
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc.		100%	22/11/2024	31/05/2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		100%	01/02/2022	04/03/2025


KULMEET SHANGARI
ARCHITECT
CA/97/21741

Table - A8- Non Tower Area/BASEMENT Phase-02

Building/Wing/ Block/Tower Number or Name					
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	21/01/2022	01/02/2022
2	Total-01 Number of Basement and Plinth		100%	24/12/2019	14/06/2022
3	Total-01 Number of Podiums		100%	20/01/2020	15/09/2022
4	Stilt Floor		100%		
5	28 number of Slabs of Super Structure (Tower 11,12 & 14) + 22 number of Slabs of Super Structure (Tower 15,16,17,18)		100%		
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		100%	10/05/2022	18/05/2024
7	Sanitary Fittings within the Flat/Premises		100%	01/09/2023	21/05/2025
8	Electrical Fitting within the Flat/Premises		100%	01/09/2023	21/05/2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircase and Lifts		100%	14/06/2025	14/06/2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks		100%	01/09/2023	21/05/2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc.		100%	21/05/2025	21/02/2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		100%	17/01/2026	04/03/2025




KULMEET SHANGARI
ARCHITECT
CA/97/21741

Table-B

Internal and External Development works (common facilities) in respect of the entire registered project

S.No.	Internal/ External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	80%	29/12/2024	15/03/2026
2	Water Supply/Drinking Water Facilities	80%	30/04/2025	15/03/2026
3	Sewerage (chamber, lines, Septic Tank, STP)	80%	29/12/2024	15/03/2026
4	Storm Water Drain	80%	29/12/2024	15/03/2026
5	Landscaping & Tree Planting	90%	29/12/2024	31/01/2026
6	Street Lighting	50%	17/02/2025	15/03/2026
7	Community Buildings-Club House	100%	04/01/2023	05/10/2023
8	Treatment & Disposal of Sewage and Sullage water STP	100%	30/03/2025	30/06/2025
9	Solid Waste Management & Disposal	100%	27/02/2025	30/05/2025
10	Water Conservation, Rainwater Harvesting	100%	30/03/2025	30/11/2025
11	Energy Management/Use of Renewable Energy	0%	27/02/2025	15/03/2026
12	Fire Protection and Fire Safety Requirements	100%	30/05/2025	30/08/2025
13	Electrical Sub Station, Control Panel & Meter Room	90%	18/09/2024	31/01/2026
14	Receiving Station	100%	17/02/2025	20/05/2025
15	Plan of Development Works	90%	29/12/2024	31/01/2026
16	Emergency Evacuation Services	90%	30/03/2025	31/01/2026
17	Common Facilities in Basement	100%	15/06/2023	15/09/2023
18	Others, if any (Labour cess)	100%	04/01/2023	15/03/2026

Yours Faithfully



KULMEET SHANGARI
ARCHITECT
CA/97/21741

KULMEET SHANGARI

Mobile No. 9810086911

Email ID : kulmeet@acplonline.com