

Confluence

ARCHITECTURE | URBAN DESIGN | INTERIOR DESIGN | LANDSCAPE

Form-REG-1

ARCHITECT'S CERTIFICATE (On Letter Head)

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No. TCHPL/AV/AC/2026/01

Date:15.01.2025

Information as on - 31/12/2025

Subject: Certificate of Percentage of work done for the Project ACE VERDE, Project Id UPRERAPRJ913692/03/2025 situate in Village / Sector 22A Tehsil GAUTAM BUDHA NAGAR Competent / Development Authority YEIDA District GAUTAM BUDHA NAGAR PIN NA admeasuring 32273.00 sq.mts. area being developed by M/S THREE C HOMES PVT. LTD. Promoter Id- UPRERAPRM324273

I/We Vishal Sharma have undertaken assignment as Architect for certifying Percentage of work done for the project Ace Verde, Project Id - UPRARAPRJ913692/03/2025 situate on the Khasra No/ Plot no GH-01 in Plot TS-01, Sector - 22A of village NA tehsil Gautam Budha Nagar competent/ development authority YEIDA District Gautam Budha Nagar PIN NA admeasuring 32273.00 sq.mts area being developed by M/S Three C Homes Pvt. Ltd. Promoter Id- UPRARAPRM324273

1. Following technical professionals are appointed by Promoter: -

- (i) M/s/Shri/Smt **Vishal Sharma** as Licensed Surveyor / Architect
- (ii) M/s/Shri/Smt **V.D Sharma** as Structural Consultant
- (iii) M/s/Shri/Smt **Anand Havelia** as MEP Consultant
- (iv) M/s/Shri/Smt **Surender Kumar** as Site Supervisor

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

Table - A1

Building/Wing/ Block /Tower Number or Name		Tower - 1			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	8.12.2025	14.12.2025
2	Total Number of Basement and Plinth	1	20%	20.12.2025	In Progress
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	19	0	-	-

Confluence Consultancy Services

New Delhi | Dubai

F-1 : First Floor, Mira Corporate Suites, | +91 1141684508 | ccs@inconfluence .com
Ishwar Nagar , New Delhi-110065 | +91 1141635305 | www.confluenceworld.in

ISO 9001:2000 Co. Member of IGBC

VISHAL SHARMA Digitally signed
by VISHAL SHARMA
Date: 2026.01.15
18:22:33 +05'30'

6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-

Table - A2

Building/Wing/ Block /Tower Number or Name		Tower - 2			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	20.11.2025	27.11.2025
2	Total Number of Basement and Plinth	1	35%	24.12.2025	in progress
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	19	0	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-

**VISHAL
SHARMA
A**

Digitally signed
by VISHAL
SHARMA
Date:
2026.01.15
18:23:07 +05'30'

10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-

Table - A3

Building/Wing/ Block /Tower Number or Name		Tower - 5			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	01-09-2025	29.10.2025
2	Total Number of Basement and Plinth	1	35%	01-12-2025	in progress
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	25	0	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-

VISHAL SHARMA Digitally signed by VISHAL SHARMA
Date: 2026.01.15 18:25:53 +05'3

12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-
Table - A4					
Building/Wing/ Block /Tower Number or Name		Tower - 6			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	01-09-2025	22.10.2025
2	Total Number of Basement and Plinth	1	45%	08.12.2025	in progress
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	25	0	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-

**VISHAL
SHARMA**

Digitally sign
by VISHAL
SHARMA
Date: 2026.0
18:26:17 +05

Table - A5					
Building/Wing/ Block /Tower Number or Name		Tower - 7			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	01-08-2025	30-09-2025
2	Total Number of Basement and Plinth	1	60%	22.11.2025	in progress
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	25	0	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-

Table - A6					
Building/Wing/ Block /Tower Number or Name		Tower - 8			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100	01-08-2025	30-09-2025
2	Total Number of Basement and Plinth	1	70	1.11.2025	in progress
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	25	0	-	-

VISHAL SHARMA
A

Digitally signed by VISHAL SHARMA
Date: 2026.01.18:26:40 +05

6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-

Table - A7

Building/Wing/ Block /Tower Number or Name		Tower - 9			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	80%	27.12.2025	in progress
2	Total Number of Basement and Plinth	1	0	-	-
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	26	0	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-

**VISHAL
SHARMA**

Digitally signed
by VISHAL
SHARMA
Date: 2026.01.15
18:27:06 +05'30'

10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-

Table - A8

Building/Wing/ Block /Tower Number or Name		Community Center - 1			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	15.12.2025	22.12.2025
2	Total Number of Basement and Plinth	1	10%	22.12.2025	in progress
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	2	-	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-

VISHAL SHARMA
Digitally signed by VISHAL SHARMA
Date: 2026.01.15 18:27:42 +05'30'

12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-
Table - A9					
Building/Wing/ Block /Tower Number or Name		Community Center - 2			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	15.10.2025	25.10.2025
2	Total Number of Basement and Plinth	1	0%	0	0
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	1	0	0	0
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-
(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)					

VISHAL SHARMA
 Digitally signed
 by VISHAL SHARMA
 Date: 2026.01.15
 18:28:05 +05'30'

Table - A10					
Building/Wing/ Block /Tower Number or Name		Misc. Meter Room, Guard Room			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0	-	-
2	Total Number of Basement and Plinth	0	0	-	-
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	1	0	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-

Table - A11					
Building/Wing/ Block /Tower Number or Name		Podium			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0	-	-
2	Total Number of Basement and Plinth	0	0	-	-
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	0	0	-	-

VISHAL SHARMA
 Digitally signed by VISHAL SHARMA
 Date: 2026.01.15 18:28:25 +05'30'
A

6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-

Table - A12

Building/Wing/ Block /Tower Number or Name		Non-Tower Basement			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	90%	15.10.2025	in progress
2	Total Number of Basement and Plinth	1	15%	11.20.2025	in progress
3	Total Number of Podiums	N.A.	N.A.	N.A.	N.A.
4	Stilt Floor	N.A.	N.A.	N.A.	N.A.
5	Total Number of Slabs of Super Structure	0	0	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	0	-	-
7	Sanitary Fittings within the Flat/Premises,	-	0	-	-
8	Electrical Fitting within the Flat/Premises	-	0	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	0	-	-

**VISHAL
SHARMA**

Digitally signed
by VISHAL
SHARMA
Date: 2026.01.15
18:28:48 +05'30'

10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	0	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	0	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	0	-	-

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - B

Internal and external development works (common facilities) in respect of the entire registered project

S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	0	-	-
2	Water Supply/Drinking Water Facilities	0	-	-
3	Sewerage (chamber, lines, Septic Tank, STP)	0	-	-
4	Storm Water Drain	0	-	-
5	Landscaping & Tree Planting	0	-	-
6	Street Lighting	0	-	-
7	Community Buildings	N.A.	N.A.	N.A.
8	Treatment & Disposal of Sewage and Sullage water /STP	0	-	-
9	Solid Waste Management & Disposal	0	-	-
10	Water Conservation, Rainwater Harvesting	0	-	-
11	Energy Management/Use of Renewable Energy	0	-	-
12	Fire Protection and Fire Safety Requirements	0	-	-
13	Electrical Sub Station, Control Panel & Meter Room	0	-	-
14	Receiving Station	0	-	-
15	Plan of Development Works	0	-	-
16	Emergency Evacuation Services	0	-	-
17	Common Facilities in Basement	0	-	-
18	Boundary Walls, Railing & Main Gates	52.75%	02.12.2025	In Progress
19	Water Bodies and water Features	0	-	-
20	UGT & Water Treatment Features	0	-	-
21	Others, if any (please specify)	0	-	-

**VISHAL
SHARMA**

Digitally signed
by VISHAL
SHARMA
Date: 2026.01.15
18:29:13 +05'30'

Yours Faithfully

Signature & Name (IN BLOCK LETTERS) of Architect :- VISHAL SHARMA
(License no CA/98/23261)
Mobile No. 9310164866
Email ID - Vishal@inconfluence.com

VISHAL
SHAR
MA

Digitally signed
by VISHAL
SHARMA
Date:
2026.01.15
18:29:37 +05'30'